



625 Liberty Avenue, Suite 1700 | Pittsburgh, PA 15222  
844-MVP-TALK | mail@mountainvalleypipeline.info  
www.mountainvalleypipeline.info

March 22, 2018

Ms. Kimberly D. Bose, Secretary  
Federal Energy Regulatory Commission  
888 First Street NE  
Washington, DC 20426

Re: Mountain Valley Pipeline, LLC  
Docket No. CP16-10-000  
Weekly Status Report No. 19

Dear Ms. Bose:

On October 13, 2017, the Federal Energy Regulatory Commission issued an order granting a Certificate of Public Convenience and Necessity to Mountain Valley Pipeline, LLC (“Mountain Valley”) for the Mountain Valley Pipeline Project in the above-identified docket. On October 31, 2017, Mountain Valley submitted its Implementation Plan for the Project. In compliance with Environmental Condition Nos. 8 and 14, Mountain Valley submits its status report for the week ending March 9, 2018.

If you have any questions, please do not hesitate to contact me at (412) 553-5786 or meggerding@eqt.com. Thank you.

Respectfully submitted,  
MOUNTAIN VALLEY PIPELINE, LLC  
by and through its operator,  
EQM Gathering OPCO, LLC

By:   
Matthew Eggerding  
Senior Counsel, Midstream

Attachments

cc: All Parties  
Paul Friedman, OEP  
Lavinia DiSanto, Cardno, Inc.  
Doug Mooneyhan, Cardno, Inc.

## **FEDERAL AUTHORIZATIONS**

---

All federal authorizations have been received.

## **CONSTRUCTION STATUS**

---

Construction activities and progress are included in Appendix A.

## **WORK PLANNED FOR NEXT REPORTING PERIOD**

---

Tree felling will continue on Spreads A, B, F, and G. Site construction will also continue at the authorized compressor stations and interconnects in West Virginia. Road construction will continue in West Virginia. Tree Felling activity will commence on Spreads C and H.

## **SCHEDULE CHANGES**

---

There are no required schedule changes for waterbody crossings or work in other environmentally sensitive areas.

## **ENVIRONMENTAL ISSUES**

---

The table in Appendix B summarizes problem area reports (PAR) and noncompliance reports (NCR) issued for the Project during the reporting period, as well as corrective actions taken to resolve the issue (including the cost and effectiveness of the corrective actions).

In the event Mountain Valley receives correspondence from other federal, state, or local permitting agencies concerning instances of noncompliance during the reporting period, Mountain Valley will include or reference such correspondence, as well as Mountain Valley's response thereto, in Appendix C.

## **LANDOWNER RESOLUTIONS**

---

The table in Appendix D includes information regarding landowner concerns and how they were resolved.

**APPENDIX B**  
**ENVIRONMENTAL COMPLIANCE**

The following table summarizes problem area reports (PAR) and noncompliance reports (NCR) issued for the Project during the reporting period, as well as corrective actions taken to resolve the issue (including the cost and effectiveness of the corrective actions).

<b>Compliance</b>	<b>Spread</b>	<b>Location</b>	<b>Description and Date</b>	<b>Correction and Date</b>
PAR	N/A	Mobley Interconnect	03/05/2018, Filter sock migrated over stream culvert.	03/05/2018, Mud cleaned from behind sock and repaired.
PAR	N/A	Bradshaw Station	03/06/2018, Silt fence receiving significant mud flow.	3/6/2018, Cleaned and additional silt fence was added.
PAR	N/A	Bradshaw Station	03/07/2018, Mud broke from under the silt fence.	03/08/2018, Drainage corrected and silt fence installed.
PAR	B	2400+55	3/6/2018, Trees out of LOD	3/14/18, Discussion with the contractor.
PAR	B	2394+05	3/6/2018, Trees out of LOD	3/14/18, Discussion with the contractor.

PAR	B	2386+08	3/6/2018, Trees out of LOD.	3/14/18, Discussion with the contractor.
PAR	B	AWTS-423A	3/6/2018, Trees out of LOD.	3/14/18, Discussion with the contractor.
PAR	B	2399+00	3/7/2018, Trees out of LOD.	3/14/18, Discussion with the contractor.
PAR	B	AWTS-423A	3/7/2018, Trees out of LOD.	3/14/18, Discussion with the contractor.
PAR	B	2494+00	3/9/2018, Trees out of LOD.	3/14/18, Discussion with the contractor.
PAR	B	2531+69	3/10/2018, Trees out of LOD.	3/14/18, Discussion with the contractor.
PAR	B	2519+26	3/10/2018, Trees out of LOD.	3/14/18, Discussion with the contractor.

PAR	B	2513+00	3/10/2018, Trees out of LOD.	3/14/18, Discussion with the contractor.
PAR	B	2609+00	3/13/2018, Trees out of LOD.	3/14/18, Discussion with the contractor.
PAR	B	2608+03	3/13/2018, Trees out of LOD.	3/14/18, Discussion with the contractor.
PAR	B	2594+50	3/13/2018, Trees out of LOD.	3/14/18, Discussion with the contractor.
PAR	B	2573+65	3/13/2018, Trees out of LOD.	3/14/18, Discussion with the contractor.
PAR	F	9452+78	3/6/2018, Tree feeling crew walked through sensitive area within the LOD that was not surveyed.	3/6/2018, Installed no access signs and discontinued all use of the area until the arch monitor was onsite, civil survey is complete and exclusion fencing is installed.
PAR	F	43ME311	3/6/2018, Sensitive resource fencing not installed/no Arch Monitor onsite and crew walked through the area. No felling was occurring in this area crew was only using this	3/6/2018, Installed no access signs and discontinued all use of the area until the arch monitor was onsite, civil survey is complete and exclusion fencing is installed.

NCR	F	9372+48	03/08/2018, Tree cut outside of LOD.	3/08/2018, Discussion with the contractor.
Note: PAR – Problem Area Report; NCR – Noncompliance Report.				

**APPENDIX C**

**AGENCY CORRESPONDENCE AND RESPONSES**

None.

**APPENDIX D**  
**LANDOWNER CONCERNS**

The following table includes information regarding landowner concerns and how they were resolved.

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
VA-FR-161	Spread I	261.1	3/8/2018	Ongoing	<p>Issue: L/O called and expressed concerns: ATWS stakes within hay field and stated that they did not authorize ATWS or access roads on their property. Land agent met with L/O on 3/8 to explain the purpose of the stakes and show him the limits of work as agreed upon in their contract. L/O indicated he was not aware of the proposed work and warned that they would call the Sheriff if they attempt to use the land.</p> <p>Resolution: Spread I agent will go speak with the landowner in near future.</p>



Activity Name	Activity Status	% Complete
---------------	-----------------	------------

### Compressor Stations

#### Bradshaw

Bradshaw Civil - Tree Felling	In Progress	70.71%
Bradshaw Civil - Road Construction	In Progress	31.8%
Bradshaw Civil - Site Construction	In Progress	5.75%
Bradshaw Civil - Post Site Construction/Reclamation	Not Started	0%
Bradshaw Mechanical - Office Building Area	Not Started	0%
Bradshaw Mechanical - Discharge Filter Area	Not Started	0%
Bradshaw Mechanical - Auxiliary Equipment Area	Not Started	0%
Bradshaw Mechanical - Blowdown Silencer Area	Not Started	0%
Bradshaw Mechanical - Gas Cooler Area	Not Started	0%
Bradshaw Mechanical - Compressor Building Area	Not Started	0%
Bradshaw Mechanical - Suction Filter Area	Not Started	0%
Bradshaw Mechanical - Launcher/Receiver Area	Not Started	0%
Bradshaw Mechanical - Produced Fluids Area	Not Started	0%
Bradshaw Mechanical - Site Work Area	Not Started	0%
Bradshaw Mechanical - Commissioning	Not Started	0%

#### Harris

Harris Civil - Tree Felling	In Progress	100%
Harris Civil - Road Construction	In Progress	48.56%
Harris Civil - Site Construction	In Progress	17.64%
Harris Civil - Post Site Construction/Reclamation	Not Started	0%
Harris Mechanical - Office Building Area	Not Started	0%
Harris Mechanical - Discharge Filter Area	Not Started	0%
Harris Mechanical - Auxiliary Equipment Area	Not Started	0%
Harris Mechanical - Blowdown Silencer Area	Not Started	0%
Harris Mechanical - Gas Cooler Area	Not Started	0%
Harris Mechanical - Compressor Building Area	Not Started	0%
Harris Mechanical - Suction Filter Area	Not Started	0%
Harris Mechanical - Launcher/Receiver Area	Not Started	0%
Harris Mechanical - Produced Fluids Area	Not Started	0%
Harris Mechanical - Site Work Area	Not Started	0%
Harris Mechanical - Commissioning	Not Started	0%

#### Stallworth

Stallworth Civil - Tree Felling	In Progress	90%
Stallworth Civil - Road Construction	In Progress	13.79%
Stallworth Civil - Site Construction	In Progress	8.22%
Stallworth Civil - Post Site Construction/Reclamation	Not Started	0%
Stallworth Mechanical - Office Building Area	Not Started	0%
Stallworth Mechanical - Discharge Filter Area	Not Started	0%
Stallworth Mechanical - Auxiliary Equipment Area	Not Started	0%
Stallworth Mechanical - Blowdown Silencer Area	Not Started	0%
Stallworth Mechanical - Gas Cooler Area	Not Started	0%
Stallworth Mechanical - Compressor Building Area	Not Started	0%
Stallworth Mechanical - Suction Filter Area	Not Started	0%
Stallworth Mechanical - Launcher/Receiver Area	Not Started	0%
Stallworth Mechanical - Produced Fluids Area	Not Started	0%
Stallworth Mechanical - Site Work Area	Not Started	0%
Stallworth Mechanical - Commissioning	Not Started	0%

Activity Name	Activity Status	% Complete
---------------	-----------------	------------

### Interconnects

#### Mobley

Mobley Civil - Tree Felling	Completed	100%
Mobley Civil - Road Construction	In Progress	3.44%
Mobley Civil - Site Construction	In Progress	2.97%
Mobley Civil - Post Site Construction/Reclamation	Not Started	0%
Mobley Mechanical - GC Building Area	Not Started	0%
Mobley Mechanical - CV Building Area	Not Started	0%
Mobley Mechanical - Meter Building Area	Not Started	0%
Mobley Mechanical - Filter Area	Not Started	0%
Mobley Mechanical - Launcher/Receiver Area	Not Started	0%
Mobley Mechanical - Site Work Area	Not Started	0%
Mobley Mechanical - Commissioning	Not Started	0%

#### Sherwood

Sherwood Civil - Tree Felling	Not Started	0%
Sherwood Civil - Road Construction	Not Started	0%
Sherwood Civil - Site Construction	Not Started	0%
Sherwood Civil - Post Site Construction/Reclamation	Not Started	0%
Sherwood Mechanical - GC Building Area	Not Started	0%
Sherwood Mechanical - CV Building Area	Not Started	0%
Sherwood Mechanical - Meter Building Area	Not Started	0%
Sherwood Mechanical - Filter Area	Not Started	0%
Sherwood Mechanical - Launcher/Receiver Area	Not Started	0%
Sherwood Mechanical - Site Work Area	Not Started	0%
Sherwood Mechanical - Commissioning	Not Started	0%

#### WB

WB Civil - Tree Felling	In Progress	100%
WB Civil - Road Construction	In Progress	38%
WB Civil - Site Construction	In Progress	14%
WB Civil - Post Site Construction/Reclamation	Not Started	0%
WB Mechanical - GC Building Area	Not Started	0%
WB Mechanical - CV Building Area	Not Started	0%
WB Mechanical - Meter Building Area	Not Started	0%
WB Mechanical - Filter Area	Not Started	0%
WB Mechanical - Launcher/Receiver Area	Not Started	0%
WB Mechanical - Site Work Area	Not Started	0%
WB Mechanical - Commissioning	Not Started	0%

#### Transco

Transco Civil - Tree Felling	Not Started	0%
Transco Civil - Road Construction	Not Started	0%
Transco Civil - Site Construction	Not Started	0%
Transco Civil - Post Site Construction/Reclamation	Not Started	0%
Transco Mechanical - GC Building Area	Not Started	0%
Transco Mechanical - CV Building Area	Not Started	0%
Transco Mechanical - Meter Building Area	Not Started	0%
Transco Mechanical - Filter Area	Not Started	0%
Transco Mechanical - Launcher/Receiver Area	Not Started	0%
Transco Mechanical - Site Work Area	Not Started	0%
Transco Mechanical - Commissioning	Not Started	0%

Activity Name	Activity Status	% Complete
---------------	-----------------	------------

### Spreads

#### Spread A

Spread A - Tree Felling	In Progress	29.06%
Spread A - Clearing	Not Started	0%
Spread A - Prepare right-of-way	Not Started	0%
Spread A - Trenching	Not Started	0%
Spread A - Stringing	Not Started	0%
Spread A - Welding	Not Started	0%
Spread A - Coating & Wrapping	Not Started	0%
Spread A - Backfilling & Tying-in	Not Started	0%
Spread A - Internal Cleaning	Not Started	0%
Spread A - Final Restoration	Not Started	0%

#### Spread B

Spread B - Tree Felling	In Progress	7.37%
Spread B - Clearing	Not Started	0%
Spread B - Prepare right-of-way	Not Started	0%
Spread B - Trenching	Not Started	0%
Spread B - Stringing	Not Started	0%
Spread B - Welding	Not Started	0%
Spread B - Coating & Wrapping	Not Started	0%
Spread B - Backfilling & Tying-in	Not Started	0%
Spread B - Internal Cleaning	Not Started	0%
Spread B - Final Restoration	Not Started	0%

#### Spread C

Spread C - Tree Felling	Not Started	0%
Spread C - Clearing	Not Started	0%
Spread C - Prepare right-of-way	Not Started	0%
Spread C - Trenching	Not Started	0%
Spread C - Stringing	Not Started	0%
Spread C - Welding	Not Started	0%
Spread C - Coating & Wrapping	Not Started	0%
Spread C - Backfilling & Tying-in	Not Started	0%
Spread C - Internal Cleaning	Not Started	0%
Spread C - Final Restoration	Not Started	0%

#### Spread D

Spread D - Tree Felling	Not Started	0%
Spread D - Clearing	Not Started	0%
Spread D - Prepare right-of-way	Not Started	0%
Spread D - Trenching	Not Started	0%
Spread D - Stringing	Not Started	0%
Spread D - Welding	Not Started	0%
Spread D - Coating & Wrapping	Not Started	0%
Spread D - Backfilling & Tying-in	Not Started	0%
Spread D - Internal Cleaning	Not Started	0%
Spread D - Final Restoration	Not Started	0%

#### Spread E

Spread E - Tree Felling	Not Started	0%
Spread E - Clearing	Not Started	0%
Spread E - Prepare right-of-way	Not Started	0%
Spread E - Trenching	Not Started	0%

Activity Name	Activity Status	% Complete
Spread E - Stringing	Not Started	0%
Spread E - Welding	Not Started	0%
Spread E - Coating & Wrapping	Not Started	0%
Spread E - Backfilling & Tying-in	Not Started	0%
Spread E - Internal Cleaning	Not Started	0%
Spread E - Final Restoration	Not Started	0%
<b>Spread F</b>		
Spread F - Tree Felling	In Progress	4.12%
Spread F - Clearing	Not Started	0%
Spread F - Prepare right-of-way	Not Started	0%
Spread F - Trenching	Not Started	0%
Spread F - Stringing	Not Started	0%
Spread F - Welding	Not Started	0%
Spread F - Coating & Wrapping	Not Started	0%
Spread F - Backfilling & Tying-in	Not Started	0%
Spread F - Internal Cleaning	Not Started	0%
Spread F - Final Restoration	Not Started	0%
<b>Spread G</b>		
Spread G - Tree Felling	In Progress	8.01%
Spread G - Clearing	Not Started	0%
Spread G - Prepare right-of-way	Not Started	0%
Spread G - Trenching	Not Started	0%
Spread G - Stringing	Not Started	0%
Spread G - Welding	Not Started	0%
Spread G - Coating & Wrapping	Not Started	0%
Spread G - Backfilling & Tying-in	Not Started	0%
Spread G - Internal Cleaning	Not Started	0%
Spread G - Final Restoration	Not Started	0%
<b>Spread H</b>		
Spread H - Tree Felling	Not Started	0%
Spread H - Clearing	Not Started	0%
Spread H - Prepare right-of-way	Not Started	0%
Spread H - Trenching	Not Started	0%
Spread H - Stringing	Not Started	0%
Spread H - Welding	Not Started	0%
Spread H - Coating & Wrapping	Not Started	0%
Spread H - Backfilling & Tying-in	Not Started	0%
Spread H - Internal Cleaning	Not Started	0%
Spread H - Final Restoration	Not Started	0%
<b>Spread I</b>		
Spread I - Tree Felling	Not Started	0%
Spread I - Clearing	Not Started	0%
Spread I - Prepare right-of-way	Not Started	0%
Spread I - Trenching	Not Started	0%
Spread I - Stringing	Not Started	0%
Spread I - Welding	Not Started	0%
Spread I - Coating & Wrapping	Not Started	0%
Spread I - Backfilling & Tying-in	Not Started	0%
Spread I - Internal Cleaning	Not Started	0%
Spread I - Final Restoration	Not Started	0%



## Appendix A Construction Status

Docket No. CP16-10-000  
Weekly Report No. 19  
Report Period: 03/03/18 - 03/09/18

Activity Name	Activity Status	% Complete
---------------	-----------------	------------

### Contractor Yards

#### West Virginia Locations

MVP-LY-024	Not Started	0%
MVP-RD-001A	Not Started	0%
MVP-RD-001B	Not Started	0%
MVP-LY-001	Not Started	0%
MVP-LY-003	Not Started	0%
MVP-LY-013	Not Started	0%
MVP-LY-016	Not Started	0%
MVP-LY-017	Not Started	0%
MVP-LY-018	Not Started	0%
MVP-AP-001	Not Started	0%
MVP-LOG-001	Not Started	0%
MVP-SA-001	Not Started	0%
MVP-AP-002	Not Started	0%
MVP-LY-001A	Not Started	0%
MVP-LY-021	Not Started	0%
MVP-LY-004	Not Started	0%
MVP-LY-005	Not Started	0%
MVP-LY-022	Not Started	0%
MVP-LY-025	Not Started	0%
MVP-LY-030	Not Started	0%

#### Virginia Locations

MVP-PY-005	Not Started	0%
MVP-PY-006	Not Started	0%
MVP-LY-032	Not Started	0%
MVP-LY-033	Not Started	0%
MVP-LY-034	Not Started	0%
MVP-LY-035	Not Started	0%