



625 Liberty Avenue, Suite 1700 | Pittsburgh, PA 15222
844-MVP-TALK | mail@mountainvalleypipeline.info
www.mountainvalleypipeline.info

March 26, 2018

Ms. Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street NE
Washington, DC 20426

Re: Mountain Valley Pipeline, LLC
Docket No. CP16-10-000
Weekly Status Report No. 20

Dear Ms. Bose:

On October 13, 2017, the Federal Energy Regulatory Commission issued an order granting a Certificate of Public Convenience and Necessity to Mountain Valley Pipeline, LLC (“Mountain Valley”) for the Mountain Valley Pipeline Project in the above-identified docket. On October 31, 2017, Mountain Valley submitted its Implementation Plan for the Project. In compliance with Environmental Condition Nos. 8 and 14, Mountain Valley submits its status report for the week ending March 16, 2018.

If you have any questions, please do not hesitate to contact me at (412) 553-5786 or meggerding@eqt.com. Thank you.

Respectfully submitted,
MOUNTAIN VALLEY PIPELINE, LLC
by and through its operator,
EQM Gathering OPCO, LLC

By: 
Matthew Eggerding
Senior Counsel, Midstream

Attachments

cc: All Parties
Paul Friedman, OEP
Lavinia DiSanto, Cardno, Inc.
Doug Mooneyhan, Cardno, Inc.

FEDERAL AUTHORIZATIONS

All federal authorizations have been received.

CONSTRUCTION STATUS

Construction activities and progress are included in Appendix A.

WORK PLANNED FOR NEXT REPORTING PERIOD

Tree felling will continue on Spreads A, B, C, F, G, and H. Site construction will also continue at the authorized compressor stations and interconnects in West Virginia. Road construction will continue in West Virginia.

SCHEDULE CHANGES

There are no required schedule changes for waterbody crossings or work in other environmentally sensitive areas.

ENVIRONMENTAL ISSUES

The table in Appendix B summarizes problem area reports (PAR) and noncompliance reports (NCR) issued for the Project during the reporting period, as well as corrective actions taken to resolve the issue (including the cost and effectiveness of the corrective actions).

In the event Mountain Valley receives correspondence from other federal, state, or local permitting agencies concerning instances of noncompliance during the reporting period, Mountain Valley will include or reference such correspondence, as well as Mountain Valley's response thereto, in Appendix C.

LANDOWNER RESOLUTIONS

The table in Appendix D includes information regarding landowner concerns and how they were resolved.

APPENDIX B
ENVIRONMENTAL COMPLIANCE

The following table summarizes problem area reports (PAR) and noncompliance reports (NCR) issued for the Project during the reporting period, as well as corrective actions taken to resolve the issue (including the cost and effectiveness of the corrective actions).

Compliance	Spread	Location	Description and Date	Correction and Date
PAR	B	2573+65	3/14/2018 - Hanger 3, hanging outside of LOD	Pending - Will be moved in LOD during mechanical clearing.
PAR	B	2592+00	3/15/2018 – Tree rolled out of the LOD. Crews will be able to retrieve from inside the LOD. No off ROW disturbance.	Pending - Will be moved in LOD during mechanical clearing.
PAR	B	2594+00	3/15/2018 - Tree rolled out of the LOD. Crews will be able to retrieve from inside the LOD. No off ROW disturbance.	Pending - Will be moved in LOD during mechanical clearing.
PAR	B	2608+00	3/15/2018 - Tree rolled out of the LOD leaving the butt inside the ROW. Crews s-hooked the tree and will be able to retrieve from inside the LOD. No off ROW disturbance.	Pending - Will be moved in LOD during mechanical clearing.
PAR	B	2641+00	3/15/2018 - Tree rolled out of the LOD on steep slope.	Pending - Will be moved in LOD during mechanical clearing.

Compliance	Spread	Location	Description and Date	Correction and Date
PAR	B	2642+00	3/15/2018 - Tree rolled out of the LOD on steep slope.	Pending - Will be moved in LOD during mechanical clearing.
PAR	B	2583+22	3/15/2018 - Tree rolled out of the LOD. Crews will be able to retrieve from inside the LOD. No off ROW disturbance.	Pending - Will be moved in LOD during mechanical clearing.
PAR	B	2585+19	3/15/2018 - Tree rolled out of the LOD. Crews will be able to retrieve from inside the LOD. No off ROW disturbance.	Pending - Will be moved in LOD during mechanical clearing.
PAR	B	2670+15	3/16/2018 - Tree felled out of the LOD due to natural wind damage.	Pending - Will be moved in LOD during mechanical clearing.
PAR	B	2681+00	3/16/2018 - Tree rolled out of the LOD. Crews will be able to retrieve from inside the LOD. No off ROW disturbance.	Pending - Will be moved in LOD during mechanical clearing.
PAR	B	2670+15	3/16/2018 - Tree rolled out of the LOD. Crews will be able to retrieve from inside the LOD. No off ROW disturbance.	Pending - Will be moved in LOD during mechanical clearing.
PAR	B	2659+00-2653+00	3/16/2018 - Tree rolled out of the LOD on steep side slope rock bluff.	Pending - Will be moved in LOD during mechanical clearing.

Compliance	Spread	Location	Description and Date	Correction and Date
PAR	B	2659+00-2653+00	3/16/2018 - Tree rolled out of the LOD on steep slide rock bluff. Crews will be able to retrieve from inside the LOD. No off ROW disturbance.	Pending - Will be moved in LOD during mechanical clearing.
PAR	B	2636+84	3/16/2018 - Tree rolled out of the LOD. Crews will be able to retrieve from inside the LOD. No off ROW disturbance.	Pending - Will be moved in LOD during mechanical clearing.
PAR	B	2615+03	3/16/2018 – Tree hung with the top outside ROW. Crews will be able to retrieve from inside the LOD. No off ROW disturbance.	Pending - Will be moved in LOD during mechanical clearing.
NCR	G	Station 10504+50 N 37 22' 3" 9.65" W -80 40' 44.18"	03/10/18 - 8" DBH Poplar tree located outside of the approved LOD was cut	3/10/2018 - Landowner was notified and requested the stem be placed along the edge of LOD during mechanical clearing.
Note: PAR – Problem Area Report; NCR – Noncompliance Report.				

APPENDIX C

AGENCY CORRESPONDENCE AND RESPONSES

None.

APPENDIX D
LANDOWNER CONCERNS

The following table includes information regarding landowner concerns and how they were resolved.

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
WV-HA-014	Spread A	11.2	3/10/2018	Pending	<p>Issue: L/O called agent and expressed concerns for a tree that was cut down on his property by the tree cutting crew. The L/O claims that it was supposed to be protected and should not have been cut. They will not allow for further activity on their property until the matter is resolved. Appropriate parties contacted and told to halt any activities on WV-HA-014 until the complaint is resolved. The agent reviewed the ROW LOW and Landrun entries and found no reference of the tree and did not recall ever having discussed it with the Landowners.</p> <p>Resolution: The agent called the L/O to discuss the tree situation on 3/11/2018. They stated that during the initial negotiation for the Pipeline ROW they requested that the spring and tree stay protected. The agent told him this was the first he had heard anything about the tree and that nothing was included in the ROW documents referencing protection of the tree. The agent told them he will discuss further internally and get back to them.</p>
VA-GI-008.05	Spread G	199.5	3/13/2018	3/13/2018	<p>Issue: Attorney for the landowner said that a survey crew left a gate open on the property.</p> <p>Resolution: All survey crews were reminded to close gates on this property.</p>

VA-MO-5511, 5512	Spread G	222	3/15/2018	3/20/2018	<p>Issue: Landowner called and said he received the wrong water testing letter. He said the letter was for VA-MO-5801 and that is not a property that he owns. He wants the correct letter sent to him for VA-MO-5811 and VA-MO-5812.</p> <p>Resolution: The correct letter will be mailed on 3/20/18 to the landowner.</p>
VA-RO-5637	Spread H	246.3	3/12/2018	Pending	<p>Issue: While hand felling on property there was a tree cut inside the LOD that was attached by tangled vines to a tree outside the LOD and the attached fencing was downed. The agent called the tenant who keeps livestock on the property and they stated that their cattle was not in that area at this time but would need fencing replaced/repared before spring (April) when he plans to return to grazing on the south side of the parkway.</p> <p>Resolution: The fencing will be replaced/repared before April.</p>
VA-MO-073	Spread H	229.9	3/15/2018	3/15/2018	<p>Issue: While hand felling trees on L/O property, a rotten tree was blown in the opposite direction and fell outside the LOD. The agent called the L/O to ask if they would allow crews to move the tree into the easement and if they would sign a variance form if requested.</p> <p>Resolution: The L/O agreed and told the agent that they would meet them when the form is ready to sign.</p>
BVMO-25	Spread H	229	3/16/2018	3/17/2018	<p>Issue: Hand felling crews were approached by L/O at the property line and expressed concerns over the easement and stated no additional tree cutting would be allowed on his property. The safety inspector called the agent to inform them of the situation and removed crews from the property and worked the remainder of the day in a different area.</p> <p>Resolution: The agent spoke to the L/O on 3/17/2018. The L/O stated that they were upset yesterday and that they were over it today and would allow crews back onto property.</p>

VA-FR-161	Spread I	261.1	3/8/2018	Pending	<p>Issue: L/O called and expressed concerns: ATWS stakes within hay field and stated that they did not authorize ATWS or access roads on their property. Land agent met with L/O on 3/8 to explain the purpose of the stakes and show him the limits of work as agreed upon in their contract. L/O indicated he was not aware of the proposed work and warned that they would call the Sheriff if they attempt to use the land.</p> <p>Resolution: Spread I agent will go speak with the landowner in near future (3/19/2018).</p>
-----------	----------	-------	----------	---------	--

Activity Name	Activity Status	% Complete
---------------	-----------------	------------

Compressor Stations

Bradshaw

Bradshaw Civil - Tree Felling	In Progress	79.46%
Bradshaw Civil - Road Construction	In Progress	38.46%
Bradshaw Civil - Site Construction	In Progress	6.65%
Bradshaw Civil - Post Site Construction/Reclamation	Not Started	0%
Bradshaw Mechanical - Office Building Area	Not Started	0%
Bradshaw Mechanical - Discharge Filter Area	Not Started	0%
Bradshaw Mechanical - Auxiliary Equipment Area	Not Started	0%
Bradshaw Mechanical - Blowdown Silencer Area	Not Started	0%
Bradshaw Mechanical - Gas Cooler Area	Not Started	0%
Bradshaw Mechanical - Compressor Building Area	Not Started	0%
Bradshaw Mechanical - Suction Filter Area	Not Started	0%
Bradshaw Mechanical - Launcher/Receiver Area	Not Started	0%
Bradshaw Mechanical - Produced Fluids Area	Not Started	0%
Bradshaw Mechanical - Site Work Area	Not Started	0%
Bradshaw Mechanical - Commissioning	Not Started	0%

Harris

Harris Civil - Tree Felling	Completed	100%
Harris Civil - Road Construction	In Progress	74.4%
Harris Civil - Site Construction	In Progress	19.07%
Harris Civil - Post Site Construction/Reclamation	Not Started	0%
Harris Mechanical - Office Building Area	Not Started	0%
Harris Mechanical - Discharge Filter Area	Not Started	0%
Harris Mechanical - Auxiliary Equipment Area	Not Started	0%
Harris Mechanical - Blowdown Silencer Area	Not Started	0%
Harris Mechanical - Gas Cooler Area	Not Started	0%
Harris Mechanical - Compressor Building Area	Not Started	0%
Harris Mechanical - Suction Filter Area	Not Started	0%
Harris Mechanical - Launcher/Receiver Area	Not Started	0%
Harris Mechanical - Produced Fluids Area	Not Started	0%
Harris Mechanical - Site Work Area	Not Started	0%
Harris Mechanical - Commissioning	Not Started	0%

Stallworth

Stallworth Civil - Tree Felling	In Progress	95%
Stallworth Civil - Road Construction	In Progress	15.42%
Stallworth Civil - Site Construction	In Progress	10.48%
Stallworth Civil - Post Site Construction/Reclamation	Not Started	0%
Stallworth Mechanical - Office Building Area	Not Started	0%
Stallworth Mechanical - Discharge Filter Area	Not Started	0%
Stallworth Mechanical - Auxiliary Equipment Area	Not Started	0%
Stallworth Mechanical - Blowdown Silencer Area	Not Started	0%
Stallworth Mechanical - Gas Cooler Area	Not Started	0%
Stallworth Mechanical - Compressor Building Area	Not Started	0%
Stallworth Mechanical - Suction Filter Area	Not Started	0%
Stallworth Mechanical - Launcher/Receiver Area	Not Started	0%
Stallworth Mechanical - Produced Fluids Area	Not Started	0%
Stallworth Mechanical - Site Work Area	Not Started	0%
Stallworth Mechanical - Commissioning	Not Started	0%

Activity Name	Activity Status	% Complete
---------------	-----------------	------------

Interconnects

Mobley

Mobley Civil - Tree Felling	Completed	100%
Mobley Civil - Road Construction	In Progress	4.69%
Mobley Civil - Site Construction	In Progress	4.03%
Mobley Civil - Post Site Construction/Reclamation	Not Started	0%
Mobley Mechanical - GC Building Area	Not Started	0%
Mobley Mechanical - CV Building Area	Not Started	0%
Mobley Mechanical - Meter Building Area	Not Started	0%
Mobley Mechanical - Filter Area	Not Started	0%
Mobley Mechanical - Launcher/Receiver Area	Not Started	0%
Mobley Mechanical - Site Work Area	Not Started	0%
Mobley Mechanical - Commissioning	Not Started	0%

Sherwood

Sherwood Civil - Tree Felling	Not Started	0%
Sherwood Civil - Road Construction	Not Started	0%
Sherwood Civil - Site Construction	Not Started	0%
Sherwood Civil - Post Site Construction/Reclamation	Not Started	0%
Sherwood Mechanical - GC Building Area	Not Started	0%
Sherwood Mechanical - CV Building Area	Not Started	0%
Sherwood Mechanical - Meter Building Area	Not Started	0%
Sherwood Mechanical - Filter Area	Not Started	0%
Sherwood Mechanical - Launcher/Receiver Area	Not Started	0%
Sherwood Mechanical - Site Work Area	Not Started	0%
Sherwood Mechanical - Commissioning	Not Started	0%

WB

WB Civil - Tree Felling	Completed	100%
WB Civil - Road Construction	In Progress	46.72%
WB Civil - Site Construction	In Progress	26.07%
WB Civil - Post Site Construction/Reclamation	Not Started	0%
WB Mechanical - GC Building Area	Not Started	0%
WB Mechanical - CV Building Area	Not Started	0%
WB Mechanical - Meter Building Area	Not Started	0%
WB Mechanical - Filter Area	Not Started	0%
WB Mechanical - Launcher/Receiver Area	Not Started	0%
WB Mechanical - Site Work Area	Not Started	0%
WB Mechanical - Commissioning	Not Started	0%

Transco

Transco Civil - Tree Felling	Not Started	0%
Transco Civil - Road Construction	Not Started	0%
Transco Civil - Site Construction	Not Started	0%
Transco Civil - Post Site Construction/Reclamation	Not Started	0%
Transco Mechanical - GC Building Area	Not Started	0%
Transco Mechanical - CV Building Area	Not Started	0%
Transco Mechanical - Meter Building Area	Not Started	0%
Transco Mechanical - Filter Area	Not Started	0%
Transco Mechanical - Launcher/Receiver Area	Not Started	0%
Transco Mechanical - Site Work Area	Not Started	0%
Transco Mechanical - Commissioning	Not Started	0%

Activity Name	Activity Status	% Complete
---------------	-----------------	------------

Spreads

Spread A

Spread A - Tree Felling	In Progress	41.17%
Spread A - Clearing	Not Started	0%
Spread A - Prepare right-of-way	Not Started	0%
Spread A - Trenching	Not Started	0%
Spread A - Stringing	Not Started	0%
Spread A - Welding	Not Started	0%
Spread A - Coating & Wrapping	Not Started	0%
Spread A - Backfilling & Tying-in	Not Started	0%
Spread A - Internal Cleaning	Not Started	0%
Spread A - Final Restoration	Not Started	0%

Spread B

Spread B - Tree Felling	In Progress	17.35%
Spread B - Clearing	Not Started	0%
Spread B - Prepare right-of-way	Not Started	0%
Spread B - Trenching	Not Started	0%
Spread B - Stringing	Not Started	0%
Spread B - Welding	Not Started	0%
Spread B - Coating & Wrapping	Not Started	0%
Spread B - Backfilling & Tying-in	Not Started	0%
Spread B - Internal Cleaning	Not Started	0%
Spread B - Final Restoration	Not Started	0%

Spread C

Spread C - Tree Felling	In Progress	2.06%
Spread C - Clearing	Not Started	0%
Spread C - Prepare right-of-way	Not Started	0%
Spread C - Trenching	Not Started	0%
Spread C - Stringing	Not Started	0%
Spread C - Welding	Not Started	0%
Spread C - Coating & Wrapping	Not Started	0%
Spread C - Backfilling & Tying-in	Not Started	0%
Spread C - Internal Cleaning	Not Started	0%
Spread C - Final Restoration	Not Started	0%

Spread D

Spread D - Tree Felling	Not Started	0%
Spread D - Clearing	Not Started	0%
Spread D - Prepare right-of-way	Not Started	0%
Spread D - Trenching	Not Started	0%
Spread D - Stringing	Not Started	0%
Spread D - Welding	Not Started	0%
Spread D - Coating & Wrapping	Not Started	0%
Spread D - Backfilling & Tying-in	Not Started	0%
Spread D - Internal Cleaning	Not Started	0%
Spread D - Final Restoration	Not Started	0%

Spread E

Spread E - Tree Felling	Not Started	0%
Spread E - Clearing	Not Started	0%
Spread E - Prepare right-of-way	Not Started	0%
Spread E - Trenching	Not Started	0%

Appendix A Construction Status

Activity Name	Activity Status	% Complete
Spread E - Stringing	Not Started	0%
Spread E - Welding	Not Started	0%
Spread E - Coating & Wrapping	Not Started	0%
Spread E - Backfilling & Tying-in	Not Started	0%
Spread E - Internal Cleaning	Not Started	0%
Spread E - Final Restoration	Not Started	0%
Spread F		
Spread F - Tree Felling	In Progress	14.02%
Spread F - Clearing	Not Started	0%
Spread F - Prepare right-of-way	Not Started	0%
Spread F - Trenching	Not Started	0%
Spread F - Stringing	Not Started	0%
Spread F - Welding	Not Started	0%
Spread F - Coating & Wrapping	Not Started	0%
Spread F - Backfilling & Tying-in	Not Started	0%
Spread F - Internal Cleaning	Not Started	0%
Spread F - Final Restoration	Not Started	0%
Spread G		
Spread G - Tree Felling	In Progress	23.89%
Spread G - Clearing	Not Started	0%
Spread G - Prepare right-of-way	Not Started	0%
Spread G - Trenching	Not Started	0%
Spread G - Stringing	Not Started	0%
Spread G - Welding	Not Started	0%
Spread G - Coating & Wrapping	Not Started	0%
Spread G - Backfilling & Tying-in	Not Started	0%
Spread G - Internal Cleaning	Not Started	0%
Spread G - Final Restoration	Not Started	0%
Spread H		
Spread H - Tree Felling	In Progress	3.67%
Spread H - Clearing	Not Started	0%
Spread H - Prepare right-of-way	Not Started	0%
Spread H - Trenching	Not Started	0%
Spread H - Stringing	Not Started	0%
Spread H - Welding	Not Started	0%
Spread H - Coating & Wrapping	Not Started	0%
Spread H - Backfilling & Tying-in	Not Started	0%
Spread H - Internal Cleaning	Not Started	0%
Spread H - Final Restoration	Not Started	0%
Spread I		
Spread I - Tree Felling	Not Started	0%
Spread I - Clearing	Not Started	0%
Spread I - Prepare right-of-way	Not Started	0%
Spread I - Trenching	Not Started	0%
Spread I - Stringing	Not Started	0%
Spread I - Welding	Not Started	0%
Spread I - Coating & Wrapping	Not Started	0%
Spread I - Backfilling & Tying-in	Not Started	0%
Spread I - Internal Cleaning	Not Started	0%
Spread I - Final Restoration	Not Started	0%



Appendix A Construction Status

Docket No. CP16-10-000
Weekly Report No. 20
Report Period: 03/10/18 - 03/16/18

Activity Name	Activity Status	% Complete
---------------	-----------------	------------

Contractor Yards

West Virginia Locations

MVP-LY-024	Not Started	0%
MVP-RD-001A	Not Started	0%
MVP-RD-001B	Not Started	0%
MVP-LY-001	Not Started	0%
MVP-LY-003	Not Started	0%
MVP-LY-013	Not Started	0%
MVP-LY-016	Not Started	0%
MVP-LY-017	Not Started	0%
MVP-LY-018	Not Started	0%
MVP-AP-001	Not Started	0%
MVP-LOG-001	Not Started	0%
MVP-SA-001	Not Started	0%
MVP-AP-002	Not Started	0%
MVP-LY-001A	Not Started	0%
MVP-LY-021	Not Started	0%
MVP-LY-004	Not Started	0%
MVP-LY-005	Not Started	0%
MVP-LY-022	Not Started	0%
MVP-LY-025	Not Started	0%
MVP-LY-030	Not Started	0%

Virginia Locations

MVP-PY-005	Not Started	0%
MVP-PY-006	Not Started	0%
MVP-LY-032	Not Started	0%
MVP-LY-033	Not Started	0%
MVP-LY-034	Not Started	0%
MVP-LY-035	Not Started	0%