

COMMONWEALTH of VIRGINIA

DEPARTMENT OF ENVIRONMENTAL QUALITY

Street address: 1111 E. Main Street, Suite 1400, Richmond, Virginia 23219

Mailing address: P.O. Box 1105, Richmond, Virginia 23218

www.deq.virginia.gov

David K. Paylor Director

September 27, 2018

Mr. Brian Clauto Senior Environmental Coordinator EQT Corporation 555 Southpointe Blvd, Suite 200 Canonsburg, PA 15317

Transmitted electronically to: <u>BClauto@eqt.com</u>

Re: Mountain Valley Pipeline LLC

Project Location: MVP LY-035 Plans (Supportive Ancillary Areas)

DEQ SWM #: MVP-18-04

Erosion and Sediment Control (ESC) and Stormwater Management (SWM) Plans

Dear Mr. Clauto:

Matthew J. Strickler Secretary of Natural Resources

The Department of Environmental Quality (DEQ) received combined Stormwater Management and Erosion & Sediment Control Plans for supportive ancillary areas identified as MVP LY-035 on July 31, 2018 and revised plans received on September 21, 2018.

The plans received September 21, 2018 are found to be in accordance with the Virginia Stormwater Management Act and Regulations and the Virginia Erosion and Sediment Control Law and Regulations and are approved. This approval authorizes MVP to begin land disturbing activities consistent with these plans. No modifications, updates or additions may be made to the approved Plans without obtaining prior approval from DEQ. Additionally, approval of the ESC and SWM Plans does not relieve the owner and/or operator of complying with all other federal, state, or local laws and regulations.

As provided by Rule 2A:2 of the Supreme Court of Virginia, you have thirty (30) days from the date you received this decision within which to appeal this decision by filing a notice of appeal in accordance with the Rules of the Supreme Court of Virginia with the Director, Virginia Department of Environmental Quality.

Mountain Valley Pipeline, LLC DEQ SWM #: MVP-18-04 September 27, 2018 Page 2

It is the responsibility of the owner and/or operator to ensure that the project is constructed in accordance with the approved Plans and accompanying specifications. Upon completion of the project, the owner and/or operator will be required to submit construction record drawings for all permanent stormwater management facilities (i.e., post-development best management practices) constructed in accordance with the approved Plans.

Please contact Mr. Benjamin Leach at 804-698-4037 or <u>Benjamin.leach@deq.virginia.gov</u> if you have any questions about this letter.

Sincerely, Carne B. Robb

Jaime B. Robb, Manager

Office of Stormwater Management

Cc: Benjamin Leach, DEQ-CO

Jerome Brooks, Water Compliance Manager

Enclosure

MOUNTAIN VALLEY PIPELINE

EROSION AND SEDIMENT CONTROL PLAN

MOUNTAIN VALLEY PIPELINE MVP-LY-035 PITTSYLVANIA

JULY 30, 2018

Sheet List Table

Sheet Number Sheet Title

COVER SHEET LY-035-001

LY-035-002 **EROSION CONTROL DETAILS**

LY-035-003 **EROSION CONTROL DETAILS**

RESTORATION DETAILS LY-035-004

LY-035-005 **RESTORATION DETAILS** LY-035-006 GENERAL DETAILS

LY-035-007 **ESC NARRATIVE**

LY-035-008 **ESC NARRITIVE**

LY-035-009 EXISTING CONDITIONS PLAN

LY-035-010 SITE PLAN





CALL VA ONE CALL


SYSTEM TOLL FREE 811 OR

1-800-552-7001

CONTRACTOR IS RESPONSIBLE TO IDENTIFY ALL UTILITIES. THE UTILITY LINES SHOWN ON THE PLAN ARE FOR INFORMATIONAL PURPOSES ONLY AND DO NOT REPRESENT SURVEYED LINE INFORMATION.









NOTE: ALL SHEETS RELATED TO THE ORIGINAL SITE PLANS MAY APPLY FOR THIS LAY-DOWN YARD.

07/30/2018

CHECKED BY:

Draper Aden Associates


2206 South Main Street

Blacksburg, VA 24060 540-552-0444 www.daa.com


COVER SHEET

SHT. NO. LY-035-001

TETRA TECH CAD FILE PATH: P:\B14\100\B14188B\B1418B\B14



SAFETY FENCE TAKEN FROM VADEQ 1992 MANUAL



WASH RACK SHALL BE 20 FEET (MIN.) WIDE OR TOTAL WIDTH OF ACCESS.

WASH RACK SHALL BE DESIGNED AND CONSTRUCTED TO ACCOMMODATE ANTICIPATED CONSTRUCTION VEHICULAR TRAFFIC.

A WATER SUPPLY SHALL BE MADE AVAILABLE TO WASH THE WHEELS OF ALL VEHICLES EXITING THE SITE.


MAINTENANCE: ROCK CONSTRUCTION ENTRANCE THICKNESS SHALL BE CONSTANTLY MAINTAINED TO THE SPECIFIED DIMENSIONS BY ADDING ROCK. A STOCKPILE OF ROCK MATERIAL SHALL BE MAINTAINED ON SITE FOR THIS PURPOSE. DRAIN SPACE UNDER WASH RACK SHALL BE KEPT OPEN AT ALL TIMES. DAMAGE TO THE WASH RACK SHALL BE REPAIRED PRIOR TO FURTHER USE OF THE RACK. ALL SEDIMENT DEPOSITED ON ROADWAYS SHALL BE REMOVED AND RETURNED TO THE CONSTRUCTION SITE IMMEDIATELY. WASHING THE ROADWAY OR SWEEPING THE DEPOSITS INTO ROADWAY DITCHES, SEWERS, CULVERTS, OR OTHER DRAINAGE COURSES IS NOT ACCEPTABLE.

AT A MINIMUM, ROCK CONSTRUCTION ENTRANCES WITH WASH RACKS SHOULD BE CONSTRUCTED TO THE LENGTH, WIDTH, AND THICKNESS DIMENSIONS SHOWN ON STANDARD CONSTRUCTION DETAIL #3-2. A METAL WASH RACK OR LIVESTOCK GRATE IS AN ACCEPTABLE ALTERNATIVE TO THE REINFORCED CONCRETE ONE SHOWN IN THE STANDARD DETAIL. APPROACHES TO THE WASH RACK SHOULD BE LINED WITH AASHTO #1 AT A MINIMUM OF 25' ON BOTH SIDES. THE WASH RACK SHOULD DISCHARGE TO A SEDIMENT REMOVAL FACILITY, SUCH AS A CHANNEL LEADING TO A SEDIMENT REMOVAL DEVICE (E.G. A SEDIMENT TRAP OR SEDIMENT BASIN). ROCK CONSTRUCTION ENTRANCES WITH WASH RACKS SHOULD BE MAINTAINED TO THE SPECIFIED DIMENSIONS BY ADDING ROCK WHEN NECESSARY AT THE END OF EACH WORKDAY. A STOCKPILE OF ROCK MATERIAL SHOULD BE MAINTAINED ON SITE FOR THIS PURPOSE.

SEDIMENT DEPOSITED ON PAVED ROADWAYS SHOULD BE REMOVED AND RETURNED TO THE CONSTRUCTION SITE.

NOTE: WASHING THE ROADWAY OR SWEEPING THE DEPOSITS INTO ROADWAY DITCHES, SEWERS, CULVERTS, OR OTHER DRAINAGE COURSES IS NOT ACCEPTABLE. DAMAGED WASH RACKS SHOULD BE REPAIRED AS NECESSARY TO MAINTAIN THEIR EFFECTIVENESS.

STONE CONSTRUCTION ENTRANCE
TAKEN FROM VADEQ 1992 MANUAL



MOUNTAIN MOUNTAIN

Draper Aden Associates

2206 South Main Street Blacksburg, VA 24060

540-552-0444 www.daa.com

CONSTRUCTION





DRAWN BY:


CHECKED BY:


CHECKED


SHT. NO.LY-035-002 OF 10























No. 042775

EROSION CONTROL

DETAILS

07/30/2018

SHT. NO. LY-035-003

AS SHOWN


OF 10

DRAWN BY:

SCALE:

CHECKED BY:

APPROVED BY:



PIPELINE'


DESIGN ENGINEERING


SCALE N.T.S. SHEET 1 OF 1

MVP - VA PORTION


Elymus virginicus Schizachyrium scoparium Little Bluestem 11.68 5.0-8.4 July to October Scorphastrum rudans Indiangrass 1.00 5.0-7.8 Asciepias syriaca Asciepias stuberosa Butterfly Milkweed 0.10 4.8-6.8 June to August to Ctober June to August Charmaecrista fasciculata Partridge Pea 0.60 Charmaecrista riccitians Charmaecrista riccitians Coreopais Ianceolata Lanceleaf Coreopsis 0.44 6.0-7.0 April to July to October Leupatonium coelestinum Milstlower Heliopsis helianthoides Cxeye Sunflower 1.040 Liabris graminifolia Grassleaf Blazing Star Monarda fistulosa Wild Bergamot Dano 1.0 Sensitive Partridge 1.040 Liabris graminifolia Grassleaf Blazing Star Monarda fistulosa Penstemon laevigatus Appalachian Beardtongue Penstemon laevigatus Appalachian Beardtongue Rudbeckia fuligida var. fuligida Rudbeckia fuligida var. fuligida Blackeyed Susan D.00 Seeding Rate (Ibs/acre) PH Bloomerio Grassleaf Blazing Star D.00 Seeding Rate (Ibs/acre) PH Bloomerio Grap Godenrod D.10 August Duly to October July to Octo		Species	Common Name	Seeding Rate (lbs/acre)	pН	Bloom Period (if applicable)
Sorghastrum nutans Indiangrass 1.00 5.0 - 7.8 August to October Asclepias syriaca Common Milkweed 0.10 June to August Asclepias tuberosa Butterfly Milkweed 0.10 4.8 - 6.8 June to August Chamaecrista fasciculata Partridge Pea 0.60 5.5 - 7.5 July to September Chamaecrista nicitians Sensitive Partridge Pea 0.06 5.5 - 7.5 July to October Coreopasis lanceolata Lanceleaf Coreopsis 0.44 6.0 - 7.0 April to July Eupatorium coelestinum Mistitower 0.04 5.5 - 7.5 July to October Heliopasis helianthoides Oxeye Sunflower 0.40 July to August Lespedeza virginica Slender Bushclover 0.10 July to September Liatris graminifolia Grassleaf Blazing Star 0.10 5.8 - 6.8 August to October Monarda fistulosa Wild Bergamot 0.10 6.0 - 8.0 June to September Pensternon laevigatus Appalachian Beardtongue 0.10 6.0 - 8.0 June to September August Pycnanthemum incanum Hoary Mountainmint, 0.20 May to June Rudbeckia fulgida Var. fulgida Orange Coneflower 0.02 < 6.8 Summer Rudbeckia fulgida var. fulgida Blackeyed Susan 0.04 July to October Species Common Name Seeding Rate ph (if applicable) Senna hebecarpa Wild Senna 0.60 6.0 - 7.0 May to July Solidago juncea Early Goldenrod 0.10 July to August Solidago nemoralis Gray Goldenrod 0.04 June to July Tradescantia ohiensis Ohio Spiderwort 0.04 6.5 - 7.5 August to September Tradescantia virginiana Virginia Spiderwort 0.10 1ate April to mid-July TEMPORARY SEED MIX: 9/1 - 2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC)	-	Elymus virginicus	Virginia Wildrye		5.0 - 7.4	
Asclepias syriaca Asclepias tuberosa Butterfly Mikweed 0.10 4.8 - 6.8 June to August Chamaecrista fasciculata Partridge Pea 0.60 5.5 - 7.5 July to September Chamaecrista nicitians Sensitive Partridge Pea 0.06 Coreopsis lanceolata Lanceleaf Coreopsis 0.44 6.0 - 7.0 April to July Eupatonium coelestinum Mistflower 0.04 5.5 - 7.5 July to October Heliopsis helianthoides Oxeye Sunflower 0.40 Lespedeza virginica Slender Bushclover Liatris graminifolia Grassleaf Blazing Star Monarda fistulosa Wild Bergamot 0.10 April to July to September Monarda fistulosa Wild Bergamot 0.10 August Penstemon laevigatus Appalachian Beardtongue 0.10 Rudbeckia fulgida var. fulgida Orange Coneflower 0.02 Agril to General Sunder Rudbeckia fulgida var. fulgida Orange Coneflower 0.02 Seeding Rate (lbs/acre) Species Common Name Seeding Rate (lbs/acre) Senna hebecarpa Wild Senna 0.60 6.0 - 7.0 May to July to October Bloom Period (if applicable) Senna hebecarpa Solidago juncea Early Goldenrod 0.10 Tradescantia ohiensis Ohio Spidenvort 0.10 Tradescantia ohiensis Ohio Spidenvort 0.10 Out 0.4 0.5 - 7.5 July to October July to October Bloom Period (if applicable) Tradescantia virginiana Virginia Spiderwort 0.10 0.04 0.04 0.5 - 7.5 July to October July to Octo	Schi	zachyrium scoparium	Little Bluestem	11.68	5.0 - 8.4	July to October
Asclepias tuberosa Butterfly Milkweed 0.10 4.8 - 6.8 June to August Chamaecrista fasciculata Partridge Pea 0.60 5.5 - 7.5 July to September Chamaecrista ricitians Sensitive Partridge Pea 0.06 June to October Coreopsis lanceolata Lanceleaf Coreopsis 0.44 6.0 - 7.0 April to July Eupatorium coelestinum Mistflower 0.04 5.5 - 7.5 July to October Heliopsis helianthoides Oxeye Sunflower 0.40 July to August Lespedeza virginica Slender Bushclover 0.10 July to September Liatris graminifolia Grassleaf Blazing Star 0.10 5.8 - 6.8 August to October Monarda fistulosa Wild Bergamot 0.10 6.0 - 8.0 June to September Penstemon laevigatus Appalachian Beardtongue 0.10 6.0 - 8.0 June to September Penstemon laevigatus Appalachian Beardtongue 0.10 May to June Rudbeckia fulgida var. fulgida Orange Coneflower 0.02 < 6.8 summer July to October Section fulgida var. fulgida Orange Coneflower 0.02 < 6.8 summer July to October Wild Senna 0.60 6.0 - 7.0 May to June September Beackia hirta Blackeyed Susan 0.04 July to October Solidago juncea Early Goldenrod 0.10 July to October Solidago nemoralis Gray Goldenrod 0.10 July to October Tradescantia ohiensis Ohio Spiderwort 0.04 6.5 - 7.5 August to September Tradescantia virginiana Virginia Spiderwort 0.10 July to October Itale April to mid-July Tradescantia virginiana Virginia Spiderwort 0.10 Late April to mid-July 1-2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC)	S	orghastrum nutans	Indiangrass	1.00	5.0 - 7.8	August to October
Chamaecrista fasciculata Chamaecrista nicitians: Sensitive Partridge Pea 0.60 Coreopsis lanceolata Lanceleaf Coreopsis 0.44 6.0 - 7.0 April to July Eupatorium coelestinum Mistflower 0.04 5.5 - 7.5 July to October Oxeye Sunflower 0.04 Lespedeza virginica Lespedeza virginica Slender Bushclover Liatris graminifolia Grassleaf Blazing Star 0.10 Liatris graminifolia Monarda fistulosa Wild Bergamot 0.10 June to September Penstemon laevigatus Appalachian Beardtongue 0.10 Rudbeckia fulgida var. fulgida Orange Coneflower Rudbeckia hirta Blackeyed Susan 0.04 Species Common Name Seeding Rate (Ibs/acre) Species Common Name Seeding Rate (Ibs/acre) PH Bloom Period (if applicable) Senna hebecarpa Wild Senna 0.60 6.0 - 7.0 May to July Solidago juncea Early Goldenrod 0.10 Solidago nemoralis Gray Goldenrod 0.04 Solidago incea Solidago i			Common Milkweed	0.10		-
Chamaecrista fasciculata Chamaecrista nicittans Sensitive Partridge Pea 0.60 Coreopsis Ianceolata Lanceleaf Coreopsis 0.44 6.0 - 7.0 April to July Eupatorium coelestinum Mistflower 0.04 5.5 - 7.5 July to October Oxeye Sunflower 0.40 Lespedeza virginica Lespedeza virginica Liatris graminifolia Grassleaf Blazing Star Monarda fistulosa Wild Bergamot 0.10 June to September Liatris graminifolia Monarda fistulosa Wild Bergamot 0.10 April to July 10 September Pensitermon laevigatus Appalachian Beardtongue 0.10 August Pycnanthemum incanum Hoary Mountainmint, 0.20 May to June Rudbeckia fulgida var. fulgida Orange Coneflower Rudbeckia hirta Blackeyed Susan 0.04 Bloom Period (if applicable) Senna hebecarpa Wild Senna 0.60 Seding Rate (Ibs/acre) PH Bloom Period (if applicable) Senna hebecarpa Wild Senna 0.60 Solidago juncea Early Goldenrod 0.10 July to August Solidago nemoralis Gray Goldenrod 0.10 July to August June to July Tradescantia ohiensis Ohio Spiderwort 0.04 0.50 - 7.5 August to September 1.04 0.04 0.04 0.04 0.05 0.05 0.05 0.05 0	P	sclepias tuberosa	Butterfly Milkweed	0.10	4.8 - 6.8	June to August
Chamaecrista nictitans Coreopsis lanceolata Lanceleaf Coreopsis 0.44 6.0 - 7.0 April to July Eupatorium coelestinum Mistitower 0.04 5.5 - 7.5 July to October Heliopsis helianthoides Oxeye Sunflower 0.40 July to August Lespedeza virginica Slender Bushclover 0.10 Liatris graminifolia Grassleaf Blazing Star 0.10 5.8 - 6.8 August to October Monarda fistulosa Wild Bergamot 0.10 May to June to September Liatris graminifolia Grassleaf Blazing Star 0.10 5.8 - 6.8 August to October Monarda fistulosa Wild Bergamot 0.10 August Pycnanthemum incanum Hoary Mountainmint, 0.20 May to June Rudbeckia fulgida var. fulgida Orange Coneflower Rudbeckia fulgida var. fulgida Blackeyed Susan 0.04 Bloom Period (if applicable) Senna hebecarpa Wild Senna Solidago junea Early Goldenrod 0.10 Solidago junea Early Goldenrod 0.04 Solidago nemoralis Gray Goldenrod 0.04 July to August Solidago nemoralis Gray Goldenrod 0.04 July to August Tradescantia ohiensis Ohio Spiderwort 0.010 July to August September Iate April to mid-July Tradescantia virginiana Virginia Spiderwort 0.10 Virginia Spiderwort			<u> </u>	0.60	5.5 - 7.5	July to September
Coreopsis lanceolata Eupatorium coelestinum Mistflower O.04 5.5 - 7.5 July to October Heliopsis helianthoides Oxeye Sunflower O.10 Lespedeza virginica Slender Bushclover Liatris graminifolia Grassleaf Blazing Star Monarda fistulosa Wild Bergamot O.10 S.8 - 6.8 August to October Monarda fistulosa Wild Bergamot O.10 Fenstemon laevigatus Appalachian Beardtongue Pycnanthemum incanum Hoary Mountainmint, O.20 May to June Rudbeckia fulgida var. fulgida Orange Coneflower Rudbeckia hirta Blackeyed Susan O.04 Seeding Rate (Ibs/acre) Wild Senna O.60 O.7.0 May to July Solidago juncea Early Goldenrod O.10 Senna hebecarpa Wild Senna O.60 O.7.0 May to July Tradescantia ohiensis Ohio Spidenwort Ohio Spidenwort O.10 Tradescantia virginiana Virginia Spidenwort Virginia Spidenwort Virginia Spidenwort O.10 Control Late May to late August Ohio Spidenwort O.04 Ohio Spidenwort O.04 Ohio Spidenwort O.04 Ohio Spidenwort O.04 Ohio Spidenwort O.05 Ohio Spidenwort Ohio Sp	Ch	amaecrista nictitans	_	0.06		
Eupatorium coelestinum Heliopsis helianthoides Oxeye Sunflower	Co	oreopsis lanceolata		0.44	6.0 - 7.0	April to July
Heliopsis helianthoides Lespedeza virginica Lespedeza virginica Slender Bushclover Liatris graminifolia Grassleaf Blazing Star O.10 5.8 - 6.8 August to October Monarda fistulosa Wild Bergamot O.10 6.0 - 8.0 June to September late May to late August Penstemon laevigatus Appalachian Beardtongue O.10 May to June Rudbeckia fulgida var. fulgida Orange Coneflower Rudbeckia hirta Blackeyed Susan O.04 Species Common Name (lbs/acre) Senna hebecarpa Wild Senna O.60 Solidago juncea Solidago juncea Solidago juncea Solidago juncea Solidago nemoralis Gray Goldenrod Tradescantia ohiensis Ohio Spiderwort O.04 Solidaro nemoralis Tradescantia virginiana Virginia Spiderwort Virginia Spiderwort O.10 TEMPORARY SEED MIX: 9/1 - 2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC)		W.		0.04		
Lespedeza virginica Liatris graminifolia Grassleaf Blazing Star Uild Bergamot O.10 S.8 - 6.8 August to October Monarda fistulosa Wild Bergamot O.10 Fenstemon laevigatus Appalachian Beardtongue Penstemon laevigatus Appalachian Beardtongue Pycnanthemum incanum August Pycnanthemum incanum Rudbeckia fulgida var. fulgida Corange Coneflower Rudbeckia hinta Blackeyed Susan O.04 Bloom Period (ibs/acre) Species Common Name (lbs/acre) Fenstemon laevigatus Appalachian Beardtongue O.10 August Augus			Oxeye Sunflower	0.40		July to August
Liatris graminifolia Grassleaf Blazing Star 0.10 5.8 - 6.8 August to October Monarda fistulosa Wild Bergamot 0.10 6.0 - 8.0 June to September late May to late August Pensternon laevigatus Appalachian Beardtongue 0.10 late May to late August Pycnanthemum incanum Hoary Mountainmint, 0.20 May to June Rudbeckia fulgida var. fulgida Orange Coneflower 0.02 < 6.8 summer Rudbeckia hirta Blackeyed Susan 0.04 July to October Species Common Name Seeding Rate (Ibs/acre) PH (if applicable) Senna hebecarpa Wild Senna 0.60 6.0 - 7.0 May to July Solidago juncea Early Goldenrod 0.10 July to August Solidago nemoralis Gray Goldenrod 0.04 June to July Tradescantia ohiensis Ohio Spiderwort 0.04 6.5 - 7.5 August to September Tradescantia virginiana Virginia Spiderwort 0.10 late April to mid-July 20.00 TEMPORARY SEED MIX: 9/1 - 2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC) 2/16 - 4/30: ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) (60-100 LBS/AC)	L	espedeza virginica	€	0.10		
Monarda fistulosa Wild Bergamot 0.10 6.0 - 8.0 June to September Pensternon laevigatus Appalachian Beardtongue 0.10 late May to late August Pycnanthemum incanum Hoary Mountainmint, 0.20 May to June Rudbeckia fulgida var. fulgida Orange Coneflower 0.02 < 6.8 summer Rudbeckia hirta Blackeyed Susan 0.04 July to October Species Common Name Seeding Rate (Ibs/acre) pH (if applicable)			Grassleaf Blazing Star		5.8 - 6.8	- a
Penstemon laevigatus Appalachian Beardtongue 0.10 late May to late August Pycnanthemum incanum Hoary Mountainmint, 0.20 May to June Rudbeckia fulgida var. fulgida Orange Coneflower 0.02 < 6.8 summer Rudbeckia hirta Blackeyed Susan 0.04 July to October Species Common Name Seeding Rate (Ibs/acre) PH Bloom Period (if applicable)			_			
Pycnanthemum incanum Hoary Mountainmint, 0.20 May to June Rudbeckia fulgida var. fulgida Orange Coneflower 0.02 < 6.8 summer Rudbeckia hirta Blackeyed Susan 0.04 July to October Species Common Name Seeding Rate (Ibs/acre) PH Bloom Period (if applicable) Senna hebecarpa Wild Senna 0.60 6.0 - 7.0 May to July Solidago juncea Early Goldenrod 0.10 July to August Solidago nemoralis Gray Goldenrod 0.04 June to July Tradescantia ohiensis Ohio Spiderwort 0.04 6.5 - 7.5 August to September Tradescantia virginiana Virginia Spiderwort 0.10 late April to mid-July 20.00 TEMPORARY SEED MIX: 9/1 - 2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC) 2/16 - 4/30: ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) (60-100 LBS/AC)	· ·				919 919	
Rudbeckia fulgida var. fulgida Par. fulgida Blackeyed Susan 0.02 < 6.8 summer July to October Blackeyed Susan 0.04 July to October Blackeyed Susan 0.04 July to October July to October Blackeyed Susan 0.04 July to October Blackeyed Susan 0.04 July to October Blackeyed Susan 0.05 6.0 - 7.0 May to July Solidago juncea Early Goldenrod 0.10 July to August Solidago nemoralis Gray Goldenrod 0.04 June to July Tradescantia ohiensis Ohio Spiderwort 0.04 6.5 - 7.5 August to September Tradescantia virginiana Virginia Spiderwort 0.10 late April to mid-July 20.00 TEMPORARY SEED MIX: 9/1 - 2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC) 2/16 - 4/30: ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) (60-100 LBS/AC)	Pe	nstemon laevigatus	Appalachian Beardtongue	0.10		
Rudbeckia hirta Blackeyed Susan 0.04 July to October Species Common Name Seeding Rate (Ibs/acre) pH Bloom Period (if applicable) Senna hebecarpa Wild Senna 0.60 6.0 - 7.0 May to July Solidago juncea Early Goldenrod 0.10 July to August Solidago nemoralis Gray Goldenrod 0.04 57.5 August to September Tradescantia ohiensis Ohio Spiderwort 0.04 6.5-7.5 August to September Tradescantia virginiana Virginia Spiderwort 0.10 late April to mid-July 20.00 20.00 TEMPORARY SEED MIX: 9/1 - 2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC) 2/16 - 4/30: ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) (60-100 LBS/AC)				0.20		May to June
Species Common Name (Ibs/acre) pH (if applicable) Senna hebecarpa Wild Senna 0.60 6.0 - 7.0 May to July Solidago juncea Early Goldenrod 0.10 July to August Solidago nemoralis Gray Goldenrod 0.04 June to July Tradescantia ohiensis Ohio Spiderwort 0.04 6.5 - 7.5 August to September Tradescantia virginiana Virginia Spiderwort 0.10 late April to mid-July 20.00 TEMPORARY SEED MIX: 9/1 - 2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC)	Rudbe	ckia fulgida var. fulgid	da Orange Coneflower	0.02	< 6.8	summer
Senna hebecarpa Wild Senna 0.60 6.0 - 7.0 May to July Solidago juncea Early Goldenrod 0.10 July to August Solidago nemoralis Gray Goldenrod 0.04 June to July Tradescantia ohiensis Ohio Spidenwort 0.04 6.5 - 7.5 August to September Tradescantia virginiana Virginia Spiderwort 0.10 late April to mid-July 20.00 TEMPORARY SEED MIX: 9/1 - 2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC) 2/16 - 4/30: ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) (60-100 LBS/AC)		Rudbeckia hirta	Blackeyed Susan	0.04		July to October
Senna hebecarpa Wild Senna 0.60 6.0 - 7.0 May to July Solidago juncea Early Goldenrod 0.10 July to August Solidago nemoralis Gray Goldenrod 0.04 June to July Tradescantia ohiensis Ohio Spidenwort 0.04 6.5 - 7.5 August to September Tradescantia virginiana Virginia Spiderwort 0.10 late April to mid-July 20.00 TEMPORARY SEED MIX: 9/1 - 2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC)						
Senna hebecarpa Wild Senna 0.60 6.0 - 7.0 May to July Solidago juncea Early Goldenrod 0.10 July to August Solidago nemoralis Gray Goldenrod 0.04 June to July Tradescantia ohiensis Ohio Spidenwort 0.04 6.5 - 7.5 August to September Tradescantia virginiana Virginia Spiderwort 0.10 late April to mid-July 20.00 TEMPORARY SEED MIX: 9/1 - 2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC)		Species	Common Name		рН	
Solidago juncea Early Goldenrod 0.10 July to August Solidago nemoralis Gray Goldenrod 0.04 June to July Tradescantia ohiensis Ohio Spidenwort 0.04 6.5-7.5 August to September Tradescantia virginiana Virginia Spiderwort 0.10 late April to mid-July 20.00 TEMPORARY SEED MIX: 9/1 - 2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC) 2/16 - 4/30: ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) (60-100 LBS/AC)		Senna hebecarpa	Wild Senna		6.0 - 7.0	The same of the sa
Solidago nemoralis Gray Goldenrod 0.04 June to July Tradescantia ohiensis Ohio Spidenwort 0.04 6.5-7.5 August to September Tradescantia virginiana Virginia Spiderwort 0.10 late April to mid-July 20.00 TEMPORARY SEED MIX: 9/1 - 2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC) 2/16 - 4/30: ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) (60-100 LBS/AC)			Early Goldenrod	0.10		
Tradescantia ohiensis Ohio Spiderwort 0.04 6.5-7.5 August to September Tradescantia virginiana Virginia Spiderwort 0.10 late April to mid-July 20.00 TEMPORARY SEED MIX: 9/1 - 2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC) 2/16 - 4/30: ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) (60-100 LBS/AC)						
Tradescantia virginiana Virginia Spiderwort 0.10 late April to mid-July 20.00 TEMPORARY SEED MIX: 9/1 - 2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC) 2/16 - 4/30: ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) (60-100 LBS/AC)			2			June to July
TEMPORARY SEED MIX: 9/1 - 2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC) 2/16 - 4/30: ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) (60-100 LBS/AC)	S	olidago nemoralis	Gray Goldenrod	0.04	6.5 - 7.5	
TEMPORARY SEED MIX: 9/1 - 2/15: 50/50 MIX ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) AND WINTER RYE (SECALE CEREALE) (50-100 LBS/AC) 2/16 - 4/30: ANNUAL RYEGRASS (LOLIUM MULTI-FLORUM) (60-100 LBS/AC)	S Tra	olidago nemoralis adescantia ohiensis	Gray Goldenrod Ohio Spiderwort	0.04 0.04	6.5 - 7.5	August to September
	S Tra	olidago nemoralis adescantia ohiensis	Gray Goldenrod Ohio Spiderwort	0.04 0.04 0.10	6.5 - 7.5	August to September
	S Tra Tra TEMPORAR' 9/1 - 2/15: 50 2/16 - 4/30: / 5/1 - 8/31: G	olidago nemoralis adescantia ohiensis descantia virginiana Y SEED MIX: 0/50 MIX ANNUAL R' ANNUAL RYEGRASS ERMAN MILLET (SET	Gray Goldenrod Ohio Spiderwort Virginia Spiderwort YEGRASS (LOLIUM MULTI-FLORUM) ANI (LOLIUM MULTI-FLORUM) (60-100 LBS//	0.04 0.10 20.00 D WINTER RYE (SEC	CALE CEREA	August to September late April to mid-July
	S Tra Tra TEMPORARY 9/1 - 2/15: 50 2/16 - 4/30: // 5/1 - 8/31: G	polidago nemoralis adescantia ohiensis descantia virginiana Y SEED MIX: 0/50 MIX ANNUAL R' ANNUAL RYEGRASS ERMAN MILLET (SET	Gray Goldenrod Ohio Spiderwort Virginia Spiderwort YEGRASS (LOLIUM MULTI-FLORUM) ANI (LOLIUM MULTI-FLORUM) (60-100 LBS// TARIA ITALICA) (50 LBS/AC)	0.04 0.04 0.10 20.00 D WINTER RYE (SEC	CALE CEREA	August to September late April to mid-July LE) (50-100 LBS/AC)
VOICE N.T.S. SHEET 1 OF 1	S Tra Tra TEMPORAR 9/1 - 2/15: 50 2/16 - 4/30: / 5/1 - 8/31: G	polidago nemoralis adescantia ohiensis descantia virginiana Y SEED MIX: 0/50 MIX ANNUAL R' ANNUAL RYEGRASS ERMAN MILLET (SET	Gray Goldenrod Ohio Spiderwort Virginia Spiderwort YEGRASS (LOLIUM MULTI-FLORUM) ANI (LOLIUM MULTI-FLORUM) (60-100 LBS// TARIA ITALICA) (50 LBS/AC)	0.04 0.04 0.10 20.00 D WINTER RYE (SEC	CALE CEREA VIRONM PLAND ME	August to September late April to mid-July LE) (50-100 LBS/AC) ENTAL DETAI ADOW SEED MIX
UPLAND MEADOW SEED MIX	S Tra TEMPORARY 9/1 - 2/15: 50 2/16 - 4/30: / 5/1 - 8/31: G	polidago nemoralis adescantia ohiensis descantia virginiana Y SEED MIX: 0/50 MIX ANNUAL R' ANNUAL RYEGRASS ERMAN MILLET (SET	Gray Goldenrod Ohio Spiderwort Virginia Spiderwort YEGRASS (LOLIUM MULTI-FLORUM) ANI (LOLIUM MULTI-FLORUM) (60-100 LBS// TARIA ITALICA) (50 LBS/AC)	0.04 0.04 0.10 20.00 D WINTER RYE (SEC	CALE CEREA VIRONM PLAND ME	August to September late April to mid-July LE) (50-100 LBS/AC) ENTAL DETAI ADOW SEED MIX

Upland Meadow Seed Mix and Application Rates in Virginia.






	Species	Common Name	Seeding Rate (lbs/acre)	рΉ	Bloom Period (if applicable)
	Agrostis perennans	Autumn Bentgrass	0.04	5.0 - 7.0	Midsummer
A	Andropogon gerardii	Big Bluestem	0.10		May to June
	Elymus virginicus	Virginia Wildrye	1.00	6.2 - 7.0	June to October
	Juncus effusus	Soft Rush	3.00	4.9 - 6.8	June to July
	Juncus tenuis	Path Rush	1.00	4.6 - 6.9	July to August
	anicum clandestinum	Deertongue	6.90	6.8 - 8.9	June to August
	Sorghastrum nutans	Indiangrass	0.40	4.0 - 8.5	August to September
	Asclepias incamata	Swamp Milkweed	4.00	5.0 - 7.4	June to October
494.0	amaecrista fasciculata	Partridge Pea	0.60	5.5 - 7.0	May to June
	ıpatorium coelestinum	Mistflower	0.20		June to October
	upatorium fistulosum	Joe Pye Weed	0.20	4.8 - 7.2	July to September
E	upatorium perfoliatum	Boneset	0.20		July to August
	Geum canadense	White Avens	0.40	5.0 - 8.0	June to July
	lelenium autumnale	Common Sneezeweed	0.10	5.5 - 7.5	July to October
Н	eliopsis helianthoides	Oxeye Sunflower	0.14	4.5 - 7.0	July to September
	Monarda fistulosa	Wild Bergamot	0.20		July to October
Pyc	nanthemum tenuifolium		0.10	4.0 - 7.5	August to September
	Rudbeckia hirta	Blackeyed Susan	0.40		July to August
	Senna hebecarpa	Wild Senna	0.10		August to September
	Verbena hastata	Blue Vervain	0.10		June to September
	rnonia noveboracensis	New York Ironweed	0.72		June to October
Vei	TOTAL TOTAL COLORS	NEW TOR HOTHERS	20.00		
TEMPOR 9/1 - 2/15 2/16 - 4/3	IARY SEED MIX: : 50/50 MIX ANNUAL :0: ANNUAL RYEGRA	RYEGRASS (LOLIUM MULTI-FLORUM) A SS (LOLIUM MULTI-FLORUM) (60-100 LB SETARIA ITALICA) (50 LBS/AC)	20.00 AND WINTER RYE (S	ECALE CERE	
TEMPOR 9/1 - 2/15 2/16 - 4/3 5/1 - 8/31	ARY SEED MIX: : 50/50 MIX ANNUAL: 0: ANNUAL RYEGRA: : GERMAN MILLET (S	RYEGRASS (LOLIUM MULTI-FLORUM) A SS (LOLIUM MULTI-FLORUM) (60-100 LB ETARIA ITALICA) (50 LBS/AC)	20.00 AND WINTER RYE (S S/AC)	Revised	ALE) (50-100 LBS/AC)
TEMPOR 9/1 - 2/15 2/16 - 4/3 5/1 - 8/31	DATE DATE DATE DATE DATE DATE DATE DATE	RYEGRASS (LOLIUM MULTI-FLORUM) A SS (LOLIUM MULTI-FLORUM) (60-100 LB	20.00 AND WINTER RYE (S S/AC)	Revised	ALE) (50-100 LBS/AC)
TEMPOR 9/1 - 2/15 2/16 - 4/3 5/1 - 8/31	DATE DATE	RYEGRASS (LOLIUM MULTI-FLORUM) ASS (LOLIUM MULTI-FLORUM) (60-100 LB SETARIA ITALICA) (50 LBS/AC)	20.00 AND WINTER RYE (S S/AC)	Revised VIRONIME	ALE) (50-100 LBS/AC)
TEMPOR 9/1 - 2/15 2/16 - 4/3	DATE DATE DATE DATE DATE DATE DATE DATE	RYEGRASS (LOLIUM MULTI-FLORUM) A SS (LOLIUM MULTI-FLORUM) (60-100 LB ETARIA ITALICA) (50 LBS/AC)	20.00 AND WINTER RYE (S S/AC)	Revised VIRONIME RIPARIAN	ALE) (50-100 LBS/AC) 1/24/18 ENTAL DETA



		Native S				_
1000	nus serrulata	Brook-side Alder	OBL	(S-4)	X	
	chier canadensis	Canada Serviceberry	FAC	X	9.4	_
	nia arbutifolia	Red Chokecherry	FACW	X	X	_
-	haris halimifolia	Groundsel Bush	FACW-	Х	X	_
	nthus occidentalis	Buttonbush	OBL	90	X	_
0	nus amomum	Silky Dogwood	FACW	X	X	
	nus stolonifera	Red-osier Dogwood	FAC	X	X	_
	melis virginiana	American Witchhazel	FAC-	X	9-9	_
	x verticillata	Common Winterberry	FACW+	X	X	_
	ea virginica	Virginia Willow	OBL	76.0	X	_
	a frutescens	Marsh Elder	FACW+	X	X	_
	othoe racemosa	Fetter-bush	FACW	X	X	_
	dera benzoin	Spicebush	FACW-	X	X	_
	onia ligustrina	Maleberry	FACW	X	X	_
	nolia virginiana	Sweetbay Magnolia	FACW+	X	X	_
	carpus opulifolius	Eastern Ninebark	FACW-	X	X	_
Company of the Compan	ucus canadensis	American Elder	FACW-	X	X	
	ium corymbosum	Highbush Blueberry	FACW-	X	×	_
	mum dentatum	Arrow-wood	FAC	X		_
Vibra	num prunifolium	Black-haw	FACU	X		
Vibur						
Vibur						
DRAWN CHECKED APP'D SCALE N.T.S.	DATE DATE DATE 08/11/17 SHEET 1 0F 1	Mounta	I NA	ENVIRONME TIVE TREE AND S RE ROOT PLANTIN	HRUB SPECIES	F
DRAWN CHECKED APP'D	DATE 08/11/17		NAT	TIVE TREE AND S	HRUB SPECIES	F
DRAWN CHECKED APP'D SCALE N.T.S.	DATE 08/11/17		alley BAF	TIVE TREE AND S RE ROOT PLANTIN	HRUB SPECIES IGS WITHIN RIP ESTED WETLANI	F

JOB NO. PROJECT ID:			Valle PIPELIN ENGINEERIN	E -	BARE ROOT SEEDING PLANTINGS RAWING NO. REV.
CHECKED APP'D SCALE N.T.S.	DATE DATE DATE 08/11/17 SHEET 1 OF 1	Mc	ountain Valle	- 1	STREAM CROSSINGS PROPOSED FOR
960				1	
	arpen Creek arpen Creek	289.9	Pittsylvania Pittsylvania	VA VA	orangefin madfom orangefin madfom
[84	Pigg River	289.1	Pittsylvania	VA	madtom, mussels present including yellow lampmussel (VA threatened) Roanoke logperch suitable habitat,
UNT	to Rocky Creek	287.1	Pittsylvania	VA	orangefin madtom Roanoke logperch present, orangefin
	nnikin Creek	284.4	Pittsylvania	VA	orangefin madtom
P	arrot Branch	282.9	Franklin	VA	orangefin madtom
Str	awfield Creek	282.3	Franklin	VA	orangefin madtom
Т	urkey Creek	280.5	Franklin	VA	orangefin madtom
UNT	to Jacks Creek	278.8	Franklin	VA	orangefin madtom
Bla	ckwater River	269.7	Franklin	VA	Roanoke logperch present, non-listed mussels present
Ma	ggodee Creek	269.4	Franklin	VA	Roanoke logperch suitable habitat
	Little Creek	263.3	Franklin	VA	Roanoke logperch suitable habitat, non- listed mussels present, numerous crossings upstream contributing sediment impacts
	Little Creek	262.6	Franklin	VA	Roanoke logperch suitable habitat, numerous crossings upstream contributing sediment impacts
9	eels Creek	262.3	Franklin	VA	Roanoke logperch suitable habitat, one of numerous project crossings of Teels Creek contributing sediment impacts
1	eels Creek	261.8	Franklin	VA	upstream of Roanoke logperch suitable habitat, one of numerous project crossings of Teels Creek
1	eels Creek	261.0	Franklin	VA	upstream of Roanoke logperch suitable habitat, one of numerous project crossings of Teels Creek
1	eels Creek	260.3	Franklin	VA	upstream of Roanoke logperch suitable habitat, one of numerous project crossings of Teels Creek
1	eels Creek	258.2	Franklin	VA	upstream of Roanoke logperch suitable habitat, one of numerous project crossings of Teels Creek
Wat	erbody Name	MP	County	State	Valuable Resource
North Fo	rk Blackwater River	249.7	Franklin	VA	Roanoke logperch suitable habitat, coldwater stream wild trout stream
(Green Creek	247.4	Franklin	VA	upstream of Bottom Creek Gorge, orangefin madtom, coldwater stream, wild trout
	Green Creek	247.1	Franklin	VA	upstream of Bottom Creek Gorge, orangefin madtom, coldwater stream, wild trout:
	Mill Creek	245.1	Roanoke	VA	upstream of Bottom Creek Gorge, orangefin madtom, coldwater stream, wild trout:



PITTSYLVANIA COUNTY, VIRGINIA

ATAIN VALLEY PIPELINE,

SOUTHPOINTE BOULEVARD, SUITE 2

Draper Aden

Draper Aden
Associates

2206 South Main Street
Blacksburg, VA 24060

540-552-0444 www.daa.com

CONSTRUCTION

CAROLYNA, HOWARD NIC. No. 042775

RESTORATION, DETAILS

RESTORATION DETAILS

DRAWN BY:

CHECKED BY:

APPROVED BY:

DATE: 07/30/2018


SCALE: AS SHOWN REVISION
SHT. NO. LY-035-004 OF 10


ENVIRONMENTAL DETAIL


FOREST REGENERATION WOODY SEEL


MIX AND APPLICATION RATES

MVP-ES11.1









Chemical soil stabilizers or soil binders should not be used alone for mulch. These materials are useful to

A variety of manufactured SOIL STABILIZATION BLANKETS AND MATTING (see Std. & Spec. 3.36) have been developed for erosion control in recent years. Some of these products can be used as mulches, particularly in critical areas such as waterways. They also may be used to hold other mulches to

The choice of materials for mulching will be based on the type of soil to be protected, site conditions, season and economics. It is especially important to mulch liberally in mid-summer and prior to winter, and on cut slopes and southern slope exposures.

Organic Mulches

Straw - The mulch most commonly used in conjunction with seeding. The straw should come from wheat or oats (free of troublesome weed seeds) and may be spread by hand or machine. Straw can be windblown and must be anchored down by an acceptable method

Hay - Hay shall not be used as mulch for Project activities.

bind organic mulches together to prevent displacement.

Com Stalks - These should be shredded into 4- to 6-inch lengths. Stalks decompose slowly and are

Wood Chips - Suitable for areas that will not be closely mowed, and around ornamental plantings. Chips decompose slowly and do not require tacking. They must be treated with 12 pounds of nitrogen per ton to prevent nutrient deficiency in plants; however, can be a very inexpensive mulch if chips are obtained from trees cleared on the site.

Bark Chips, Shredded Bark - These are by-products of timber processing which are used in landscaped plantings. Bark is also a suitable mulch for areas planted to grasses and not closely mowed. It may be applied by hand or mechanically and is not usually toxic to grasses or legumes; additional nitrogen

Fiber Mulch - Used in hydroseeding operations and applied as part of the slurry. It creates the best seedsoil contact when applied over top of (as a separate operation) newly seeded areas. These fibers do not require tacking, although tacking agents or binders are sometimes used in conjunction with the application of fiber mulch. This form of mulch does not provide sufficient protection to highly erodible soils. Additionally, fiber mulch will not be considered adequate mulch when used during the dry summer months or when used for late fall mulch cover. Use straw mulch during these periods. Fiber mulch may be used to tack (anchor) straw mulch. This treatment is well suited for steep slopes, critical areas, and areas susceptible to displacement.

There are other organic materials which make excellent mulches but are only available locally or seasonally. Creative use of these materials can reduce costs.

Chemical Mulches and Soil Binders

A wide range of synthetic, spray-on materials are marketed to stabilize and protect the soil surface. These are emulsions or dispersions of vinyl compounds, rubber or other substances which are mixed with water and applied to the soil. They may be used alone in some cases as temporary stabilizers, or in conjunction

DRAWN DATE		seem A.A. I. *	ENVIRONMENTAL DETA	711
CHECKED DATE		™ Mountain		-
APP'D	DATE	~		
SCALE N.T.S.	SHEET 1 OF 1	Valley	MULCHING	
JOB NO.		PIPELINE		
PROJECT ID:		1	DRAWING NO.	REV.
PXX	xxx	DESIGN ENGINEERING	MVP-ES45.1	P

When used alone, chemical mulches do not have the capability to insulate the soil or retain soil moisture that organic mulches have. This soil protection is also easily damaged by traffic. Application of the mulches is usually more expensive than organic mulching, and the mulches decompose in 60-90 days. Blankets and Matting Field experience has shown that plastic netting, when used alone, does not retain soil moisture or modify soil temperature. In some cases it may stabilize the soil surface while grasses are being established, but is primarily used in grassed waterways and on slopes to hold straw or similar mulch in place. Jute mesh and other soil stabilization blankets are good choices for mulching on difficult slopes and in minor drainage swales. Most of the soil stabilization mattings (used to create a permanent matrix for root growth within the soil) must receive mulching in order to properly stabilize an area. Notably, some manufacturers have recently developed permanent mattings which include self-contained, temporary mulching materials; however, these measures will have to meet the requirements noted in Std. & Spec. 3.36. SOIL STABILIZATION BLANKETS AND MATTING, before they can be recommended for use on steep slopes and in channel flow situations. The most critical aspect of installing blankets and mats is obtaining firm, continuous contact between the material and the soil. Without such contact, the material may fail and thereby allow erosion to occur. It is important to use an adequate number of staples and make sure the material is installed properly in order to maximize soil protection. These products are discussed in more detail in Std. & Spec. 3.36, SOIL STABILIZATION BLANKETS & MATTING. MVP will utilize hydraulically applied soil stabilization blankets and matting (i.e. Earthguard, Flexterra, or equivalent) as an alternate to the rolled ESC blanket material identified under STD & SPEC 3.36. Information regarding the hydraulically applied blankets is provided under Appendix B MVP-ES40 and MVP-ES40.1 **Specifications** Organic Mulches Organic mulches may be used in any area where mulch is required, subject to the restrictions noted in Materials: Select mulch material based on site requirements, availability of materials, and availability of labor and equipment. Table 3.35-A lists the most commonly used organic mulches. Other materials, such as peanut hulls and cotton burs, may be used with the permission of the local Plan-Approving Authority. Prior to mulching: Complete the required grading and install needed sediment control practices. Lime and fertilizer should be incorporated and surface roughening accomplished as needed. Seed should be applied prior to mulching except in the following cases: a. Where seed is to be applied as part of a hydroseeder slurry containing fiber mulch. b. Where seed is to be applied following a straw mulch spread during winter months. ENVIRONMENTAL DETAIL

PIPELINE'

DESIGN ENGINEERING


MULCHING

MVP-ES45.2


DATE 08/11/17

SCALE N.T.S. SHEET 1 OF 1

MVP - VA PORTION



Application: Mulch materials shall be spread uniformly, by hand or machine. When spreading straw mulch by hand, divide the area to be mulched into approximately 1,000 sq. fi sections and place 70-90 lbs. (n to 2 bales) of straw in each section to facilitate uniform distribution. Mulch Anchoring: Straw mulch must be anchored immediately after spreading to prevent displacement. Other organic mulches listed in Table 3.35-A do not require anchoring. The following methods of anchoring straw may be used: 1. Mulch anchoring tool (often referred to as a Krimper or Krimper Tool): This is a tractor-drawn implement designed to punch mulch into the soil surface. This method provides good erosion control with straw. It is limited to use on slopes no steeper than 3:1, where equipment can operate safely. Machinery shall be operated on the contour. 2. Fiber Mulch: A very common practice with widespread use today. Apply fiber mulch by means of a hydroseeder at a rate of 500-750 lbs/acre over top of straw mulch. It has an added benefit of providing additional mulch to the newly seeded area. 3. Liquid mulch binders: Application of liquid mulch binders and tackifiers should be heaviest at edges of areas and at crests of ridges and banks, to prevent displacement. The remainder of the area should have binder applied uniformly. Binders may be applied after mulch is spread or may be sprayed into the mulch as it is being blown onto the soil. The following types of binders may be used: a. Synthetic binders - Formulated binders or organically formulated products may be used as recommended by the manufacturer to anchor mulch. b. *Asphalt - Any type of asphalt thin enough to be blown from spray equipment is satisfactory. Recommended for use are rapid curing (RC-70, RC-250, RC-800), medium curing (MC-250, MC-800) and emulsified asphalt (SS-1, CSS-1, CMS-2, MS-2, RS-1, RS-2, CRS-1, and CRS-2). Apply asphalt at 0.10 gallon per square yard (10 gal/1000 sq. ft. or 430 gal/acre). Do not use heavier applications as it may cause the straw to "perch" over rills. All asphalt designations are from the Asphalt Institute Specifications. *Note: This particular method is not used as commonly today as it once was in the past. The development of hydraulic seeding equipment promoted the industry to turn to synthetic or organically based binders and tackifiers. When this method is used, environmental concerns should be addressed to ensure that petroleum-based products do not enter valuable water supplies. Avoid applications into waterways or channels. 4. <u>Mulch nettings</u>: Lightweight plastic, cotton, or paper nets may be stapled over the mulch according to manufacturer's recommendation 5. Peg and twine: Because it is labor-intensive, this method is feasible only in small areas where other methods cannot be used. Drive 8- to 10-inch wooden pegs to within 3 inches of the soil surface, every 4 feet in all directions. Stakes may be driven before or after straw is spread. Secure mulch by stretching twine between pegs in a criss-cross-within-a square pattern. Turn twine 2 or more times around each peg. ENVIRONMENTAL DETAIL SCALE N.T.S. SHEET 1 OF 1 MULCHING PIPELINE* DESIGN ENGINEERING MVP-ES45.4 PXXXX



\$

Draper Aden

Associates

2206 South Main Street

Blacksburg, VA 24060

540-552-0444 www.daa.com

TRUC

RESTORATION DETAILS

07/30/2018

AS SHOWN

OF 10

Chemical Mulches


Chemical mulches* may be used alone only in the following situations:


- a. Where no other mulching material is available.
- b. In conjunction with temporary seeding during the times when mulch is not required for that
- c. From March 15 to May 1 and August 15 to September 30, provided that they are used on areas with slopes no steeper than 4:1, which have been roughened in accordance with SURFACE ROUGHENING, Std. & Spec. 3.29. If rill erosion occurs, another mulch material shall be applied immediately.

*Note: Chemical mulches may be used to bind other mulches or with fiber mulch in a hydroseeded slurry at any time. Manufacturer's recommendations for application of chemical mulches shall be followed.

All mulches and soil coverings should be inspected periodically (particularly after rainstorms) to check for erosion. Where erosion is observed in mulched areas, additional mulch should be applied. Nets and mats should be inspected after rainstorms for dislocation or failure. If washouts or breakage occur, reinstall netting or matting as necessary after repairing damage to the slope or ditch. Inspections should take place up until grasses are firmly established. Where mulch is used in conjunction with ornamental plantings, inspect periodically throughout the year to determine if mulch is maintaining coverage of the soil surface; repair as needed.

DRAWN DAT	TE		ENVIRONMENTAL DETA	AIL .	
CHECKED DAT	TE	Mountain			
APP'D DAT	TΕ				
SCALE N.T.S. SHE	EET 1 OF 1	Valley	MULCHING		
JOB NO.		PIPELINE			
PROJECT ID:		DESIGN ENGINEERING	DRAWING NO.	REV.	
PXXX	X	DESIGN ENGINEERING	MVP-ES45.5	Р	





will be sampled and analyzed based on the above parameters.

ENVIRONMENTAL DETAIL SCALE N.T.S. SHEET 1 OF 1 TOPSOILING & SOIL HANDLING PIPELINE

DESIGN ENGINEERING

(SUGGESTED)

LEVEL GROUND

Topsoil Importing

Topsoil would be imported as needed in residential areas only. If additional off-site topsoil is needed, it must meet the standards stated above.

Stockpiling

Topsoil operations should not be performed when the soil is wet or frozen. Stripping shall be confined to the immediate construction area. A 4-to 6-inch stripping depth is common, but depth may vary depending on the particular soil. All perimeter dikes, basins, and other sediment controls shall be in place prior to

Topsoil shall be stockpiled in such a manner that natural drainage is not obstructed and no off-site sediment damage shall result. Stabilize or protect stockpiles in accordance with MS #2.

Excavated subsoil shall be stockpiled separately from topsoil.

Side slopes of the stockpile shall not exceed 2:1.

Perimeter controls must be placed around the stockpile immediately; seeding of stockpiles shall be completed within 7 days of the formation of the stockpile, in accordance with Std. & Spec. 3.31, TEMPORARY SEEDING if it is to remain dormant for longer than 14 days (refer to MS #1 and MS #2).

Site Preparation Prior to and Maintenance During Topsoiling and Excavation

Before topsoiling or excavation, establish needed erosion and sediment control practices such as diversions, grade stabilization structures, berms, dikes, level spreaders, waterways, sediment basins, etc. These practices must be maintained during topsoiling and excavation.

Grading: Previously established grades on the areas to be topsoiled shall be maintained according to the

Liming: Where the pH of the subsoil is 6.0 or less, or the soil is composed of heavy clays, agricultural limestone shall be spread in accordance with the soil test or the vegetative establishment practice being

Bonding: After the areas to be topsoiled have been brought to grade, and immediately prior to dumping and spreading the topsoil, the subgrade shall be loosened by disking or scarifying to a depth of at least 4-6 inches to ensure bonding of the topsoil and subsoil. Refer to 2.8.3 Soil Compaction Mitigation within the Project Standards and Specifications for additional information.

Applying Topsoil

Topsoil shall not be placed while in a frozen or muddy condition, when topsoil or subgrade is excessively wet, or in a condition that may otherwise be detrimental to proper grading or seeding. The topsoil shall be uniformly distributed to a minimum compacted depth of 2 inches on 3:1 or steeper slopes and 4 inches on flatter slopes or to mimic existing conditions present in the adjacent undisturbed areas. (See Table 3.30-A. to determine volume of topsoil required for application to various depths). Any irregularities in the surface, resulting from topsoiling or other operations, shall be corrected in order to prevent the formation of depressions or water pockets.

DRAWN DATE	- I •	
CHECKED DATE	Mountain	L
APP'D DATE 08/11/17		
SCALE N.T.S. SHEET 1 OF 1	Valley	
JOB NO.	PIPELINE	
PROJECT ID:		r
MVP - VA PORTION	DESIGN ENGINEERING	

ENVIRONMENTAL DETAIL TOPSOILING & SOIL HANDLING

DRAWING NO. MVP-ES46.2

6" (MIN) VDOT #1 COARSE AGGREGATE — -GEOTEXTILE (AASHTO M288 CLASS I) -EXISTING SURFACE

TEMPORARY GRAVEL SURFACE SPECIFICATIONS

- NO LAND DISTURBANCE WILL OCCUR AND THE GRAVEL WILL BE PLACED ON EXISTING GRADE.
- THE EXISTING SURFACE SHALL BE CLEARED OF ALL VEGETATION AND OTHER OBJECTIONABLE MATERIAL.
- A 6-INCH COURSE OF VDOT #1 COARSE AGGREGATE (AS PEER SECTION 203 OF VDOT'S ROAD AND BRIDGE SPECIFICATIONS) SHALL BE PROVIDED AS SOON AS VEGETATION REMOVAL IS COMPLETE.
- IN "HEAVY DUTY" TRAFFIC SITUATIONS THE AGGREGATE SHOULD INSTEAD BE PLACED AT AN 8- TO 10-INCH DEPTH TO AVOID EXCESSIVE DISSIPATION OR MAINTENANCE NEEDS.
- IF THE GRAVEL SURFACE BECOMES CLOGGED WITH SEDIMENT AND OTHER DEBRIS, A TOP DRESSING OF NEW GRAVEL SHOULD BE APPLIED.
- GEOTEXTILE SHALL BE NON-WOVEN WITH AASHTO M288 SURVIVABILITY CLASS (1) AND A MIN. PERMITIVITY OF 90 GAL/MIN/FT2.

TYPICAL GRAVEL SURFACE DETAIL

3.10 Sanitary Waste Facilities

Recommended Practices

DESIGN ENGINEERING

PXXXX

Portable toilets should be conveniently located conducive to use. Anchor portable toilets to prevent tipping, and provide secondary containment in the form of berms or other containment to prevent pollutants from discharging into streets, gutters, storm drains, or surface waters due to accidental spills or discharges. Inspect portable toilets daily for cleanliness and proper operation, and arrange for regular service by a licensed service provider for proper maintenance and waste collection.

MVP-ES46

- Provide a convenient and safe location.
- ✓ Place on level ground or gravel pad. ✓ Anchor to prevent tipping.
- ✓ Inspect and maintain daily and service regularly.

✓ Conveniently locate portable toilets throughout the project site (for large

- Place portable toilets on level ground to prevent accidental tipping or

Ensure that portable toilets are accessible for regular maintenance and

✓ The locations of the portable toilets should be identified in the SWPPP, preferably on the record Set of Plans or on a site map.

<u>Prohibitions</u>

Sanitary discharge from portable toilets is harmful to the environment and should never be discharged to surface waters. Never locate portable toilets over storm drains or gutters or near

conveyance channels. Never allow discharge from portable toilets to leak or spill into streets, gutters, storm drains, or surface waters.

Inspections and Maintenance


- ✓ Inspect portable toilets daily to detect leaks.
- ✓ Keep facilities safe and clean.
- ✓ Provide regular maintenance and waste collection by a licensed service provider to ensure proper disposal of waste into a sanitary sewer system for treatment.

Figure 3-10: Typical Detail for Sanitary Facilities

MVP - VA PORTION

(SUGGESTED)

<u>PORTA-JOHN DETAIL</u>



- and Safety Data Sheets (SDS).
- from entering.
- ✓ Do not leave the fueling area unattended when in use. The area should be secured at all times.
- ✓ Do not utilize a mobile fueling operation within 100 feet of any gutterstorm drain, conveyance channel, or surface waters.

MVP-ES46.1

3.7 Fueling Areas

- ✓ Locate the fueling area on level ground.
- discourage vandalism. ✓ Place a sign at the location identifying it as the fuel storage and
- in the SWPPP, preferably on the record Set of Plans or on a site map.

Do not "top off" fuel tanks when fueling equipment or vehicles.

- ✓ Use spill kit supplies to immediately clean up any leaks and spills and dispose of used materials properly.
- and functional in the event of a leak or spill.

conforming to 40 CFR 112 is required if the aggregated volume of Oil stored within the project limits at any one time is greater than 1320 gallons (see Road and Bridge Specification 107.16(e)3 for additional information).

Recommended Practices Onsite storage of fuel should be avoided, whenever possible. If onsite storage and handling of fuel is necessary, a designated, secure fueling area should be established away from heavily trafficked areas. Always keep a functional spill kit available at the fueling area.

- Always leave original labels on fuel containers.
- ✓ Always provide secondary containment for all fuel storage containers. ✓ Always store fuel in accordance with manufacturers' recommendations
- ✓ Post emergency phone numbers in the fueling area to aid in a quick response in the event of a spill. ✓ Provide berms around the fueling area to prevent stormwater runoff

✓ Locate the fueling area a minimum of 100 feet from gutters, storm drains, conveyance channels, or surface waters.


- ✓ Secure the fueling area with fencing or similar perimeter controls to
- handling area. ✓ The location of the fuel handling and storage area should be identified.


Inspections and Maintenance


- ✓ Inspect the facility daily to detect leaks or spills.
- ✓ Inspect spill kit regularly to ensure that all supplies are readily available

A Spill Prevention Control and Countermeasure (SPCC) Plan

Figure 3-7: Typical Detail for Fuel Storage Area







GENERAL DETAILS

07/30/2018

AS SHOWN SHT. NO.LY-035-006 OF 10

DRAWN BY: CHECKED BY: APPROVED BY:

SCALE:

TETRA TECH CAD FILE PATH: P:\B14\100\B14188B\B14188B-15\CAD\SDI-LY035-Pittsylvannia\B14188B-15_ESC DETAILS.dwg PLOTTED ON: 7/31/2018 7:31 AM PLOTTED BY: Laura Ayers PLOT FILE: DAA.stb

EROSION AND SEDIMENT CONTROL NARRATIVE

THE MOUNTAIN VALLEY PIPELINE PROJECT (PROJECT) WILL EXTEND FROM THE EXISTING EQUITRANS, L.P TRANSMISSION SYSTEM AND OTHER NATURAL GAS FACILITIES IN WETZEL COUNTY, WEST VIRGINIA TO TRANSCONTINENTAL GAS PIPE LINE COMPANY, LLC'S ZONE 5 COMPRESSOR STATION 165 IN PITTSYLVANIA COUNTY, VIRGINIA. IN ADDITION, THE PROJECT WILL INCLUDE APPROXIMATELY 171,600 HORSEPOWER OF COMPRESSION AT THREE COMPRESSOR STATIONS CURRENTLY PLANNED ALONG THE ROUTE, AS WELL AS MEASUREMENT, REGULATION, AND OTHER ANCILLARY FACILITIES REQUIRED FOR THE SAFE AND RELIABLE OPERATION OF THE PIPELINE. THE PIPELINE IS DESIGNED TO TRANSPORT UP TO 2.0 MILLION DEKATHERMS PER DAY OF NATURAL GAS.

LAYDOWN YARD 035 (MVP-LY-035) CONSISTS OF AGRICULTURAL LAND IN PITTSYLVANIA COUNTY TO BE CONVERTED TO A TEMPORARY LAYDOWN AREA. TEMPORARY ACCESS TO MVP-LY-035 WILL BE PROVIDED BY EXISTING ROADS. ROAD WIDENING IS REQUIRED BY VDOT FOR ROCK CREEK ROAD AND IS BEING DONE AS A SEPARATE PROJECT. DISTURBED LAND FOR THE LAYDOWN YARD WILL BE RETURNED TO APPROXIMATE PRE-EXISTING CONTOURS AND COVER CONDITIONS. THE TOTAL MVP-LY-035 LOD AREA IS APPROXIMATELY 15.67 AC.

EXISTING TOPOGRAPHY IS VARIABLE WITH GRADES RANGING FROM 3% TO 20%. THE SITE SLOPES IN A SOUTHERN DIRECTION. EXISTING GROUND COVER INCLUDES AGRICULTURAL ACTIVITY AREAS.

ADJACENT AREAS INCLUDE: FORESTED AREAS, AGRICULTURAL ACTIVITY AREAS, AND

NO OFF-SITE LAND DISTURBING ACTIVITIES ARE PROPOSED. ANY OFF-SITE LAND-DISTURBING ACTIVITY ASSOCIATED WITH THE PROJECT MUST HAVE AN APPROVED ESC PLAN.

THE SOILS LOCATED WITHIN THE LOD INCLUDE:

PITTSYLVANIA COUNTY:

CULLEN LOAM (10B) - 2 TO 7% SLOPES, GROUP B CULLEN LOAM (11C3) - 7 TO 15% SLOPES, GROUP B ENOTT FINE SANDY LOAM (12B) - 2 TO 7% SLOPES, GROUP B HIWASSEE LOAM (17B) - 2 TO 7% SLOPES, GROUP B MADISON FINE SANDY LOAM (21D) - 15 TO 25% SLOPES, GROUP B

6. <u>CRITICAL AREAS:</u>

THERE ARE NO STREAMS AND WETLANDS WITHIN THE LOD. PRIOR TO CONSTRUCTION ACTIVITIES, SEDIMENT BARRIERS WILL BE INSTALLED DOWNGRADIENT OF THE CONSTRUCTION WORK AREA AS NEEDED TO PREVENT THE FLOW OF SOIL OFF-SITE. SEDIMENT BARRIERS WILL BE PROPERLY MAINTAINED THROUGHOUT CONSTRUCTION AND REINSTALLED AS NECESSARY UNTIL REPLACED BY PERMANENT EROSION CONTROLS OR RESTORATION OF DISTURBED ADJACENT UPLAND AREAS IS COMPLETE.

7. EROSION AND SEDIMENT CONTROL MEASURES:

UNLESS OTHERWISE INDICATED, ALL VEGETATIVE AND STRUCTURAL EROSION AND SEDIMENT CONTROL PRACTICES SHALL BE CONSTRUCTED AND MAINTAINED ACCORDING TO THE MINIMUM STANDARDS AND SPECIFICATIONS OF THE VIRGINIA EROSION AND SEDIMENT CONTROL HANDBOOK, THIRD EDITION, 1992, AS WELL AS ANY ADDITIONAL MEASURES REQUIRED BY APPLICABLE LOCAL, STATE AND FEDERAL REGULATIONS

1. STRUCTURAL PRACTICES

3.01 - SAFETY FENCE

3.02 - CONSTRUCTION ENTRANCE

MVP-ES3 - COMPOST FILTER SOCK

MVP-ES9 - BELTED SILT RETENTION FENCE

MVP-ES9.2 - SUPER SILT FENCE MVP-ES9.3 - STACKED COMPOST FILTER SOCK

2. VEGETATIVE PRACTICES

3.30 - TOPSOIL (STOCKPILE) 3.31 - TEMPORARY SEEDING

3.32 - PERMANENT SEEDING 3.35 - MULCHING

3.36 - SOIL STABILIZATION BLANKETS AND MATTING

MVP-ES11.0 - TEMPORARY EROSION CONTROL SEEDING MIX

MVP-ES11.1 - FOREST REGENERATION WOODY SEED MIX AND APPLICATION RATES

MVP-ES11.2 - UPLAND MEADOW SEED MIX AND APPLICATION RATES MVP-ES11.3 - UPLAND STEEP SLOPE SEED MIX AND APPLICATION RATES

MVP-ES11.4 - WETLAND SEED MIX AND APPLICATION RATES MVP-ES11.5 - RIPARIAN SEED MIX AND APPLICATION RATES

MVP-ES11.6 - NATIVE TREE AND SHRUB SPECIES FOR BARE ROOT PLANTINGS

WITHIN RIPARIAN AREAS AND FORESTED WETLANDS MVP-ES11.7 - NATIVE TREE AND SHRUB SPECIES FOR BARE ROOT PLANTINGS

WITHIN RIPARIAN AREAS AND FORESTED WETLANDS

MVP-ES11.8 - STREAM CROSSINGS PROPOSED FOR BARE ROOT SEEDING PLANTINGS MVP-ES11.9 - STREAM CROSSING FOR BARE ROOT SEEDING PLANTING MVP-ES46 - 46.2 - TOPSOILING & SOIL HANDLING

8. PERMANENT STABILIZATION:

ALL DISTURBED AREAS SHALL BE STABILIZED WITH PERMANENT SEEDING WITHIN SEVEN WORKING DAYS OF FINAL GRADING, WEATHER AND SOIL CONDITIONS PERMITTING, AS SPECIFIED IN THE PROJECT SPECIFIC STANDARDS AND SPECIFICATIONS FOR VIRGINIA.

9. STORMWATER RUNOFF CONSIDERATIONS:

THE PROJECT SITE WILL BE USED FOR PARKING AND STORING VEHICLES AND EQUIPMENT DURING PIPELINE CONSTRUCTION. THIS ACTIVITY WILL REQUIRE THAT TEMPORARY GRAVEL BE PLACED OVER A LARGE PORTION OF THE SITE. HOWEVER, THE GRAVEL WILL BE PLACED OVER A NON-WOVEN GEOTEXTILE WITH A PERMITIVITY OF 90 GALLONS PER MINUTE PER SQUARE FOOT TO MAINTAIN INFILTRATION RATES OF THE EXISTING SOIL SURFACE BELOW. SINCE THERE IS NO PROPOSED GRADING OR LAND DISTURBANCE, AND THE INFILTRATION RATES OF THE EXISTING SOIL SURFACE ARE BEING MAINTAINED, NO ADDITIONAL STORMWATER CONTROLS ARE REQUIRED.

10. MAINTENANCE:

TEMPORARY AND PERMANENT EROSION AND SEDIMENT CONTROL BMPS SHALL BE MAINTAINED AND REPAIRED AS NEEDED TO ASSURE CONTINUED PERFORMANCE OF THEIR INTENDED FUNCTION. MAINTENANCE AND REPAIR SHALL BE CONDUCTED IN ACCORDANCE WITH THE APPROVED PROJECT SPECIFIC STANDARDS AND SPECIFICATIONS.

IN NON-AGRICULTURAL AREAS, THE VISUAL SURVEY SHALL BE COMPARED TO THE DENSITY AND COVER OF ADJACENT UNDISTURBED LANDS. IN AGRICULTURAL AREAS, THE VISUAL SURVEY SHALL BE COMPARED TO THE ADJACENT UNDISTURBED PORTIONS OF THE SAME FIELD, UNLESS THE EASEMENT AGREEMENT SPECIFIES OTHERWISE

CONDUCTING INSPECTIONS OF TEMPORARY ESC CONTROLS AND SWM BMPS ON AT LEAST THE FOLLOWING FREQUENCIES:

• AT LEAST ONCE EVERY FOUR BUSINESS DAYS

REPAIR OF ALL INEFFECTIVE TEMPORARY ESC MEASURES SHALL OCCUR WITHIN 24 HOURS OF IDENTIFICATION, OR AS SOON AS CONDITIONS ALLOW IF COMPLIANCE WITH THIS TIME FRAME WOULD RESULT IN GREATER ENVIRONMENTAL IMPACTS.

TEMPORARY BMPS WILL BE REMOVED UPON ACHIEVING VEGETATIVE STABILIZATION. DISTURBED AREAS NOT ATTAINING AN ACCEPTABLE VEGETATIVE COVER SHALL BE RE-SEEDED AS NEEDED UNTIL STABILIZATION IS ACHIEVED.

TEMPORARY ESC BMPS SHOULD BE REMOVED WITHIN 30 DAYS AFTER FINAL SITE STABILIZATION IS ACHIEVED OR AFTER THE TEMPORARY BMPS ARE NO LONGER NEEDED. TRAPPED SEDIMENT SHALL BE REMOVED OR STABILIZED ON SITE. DISTURBED SOIL RESULTING FROM REMOVAL OF BMPS OR VEGETATION SHALL BE PERMANENTLY STABILIZED

BMP SIZING AND INSTALLATION HAS BEEN BASED ON THE FOLLOWING CRITERIA INCLUDED BY REFERENCE IN BOTH THE ANNUAL STANDARDS AND SPECIFICATIONS AND THE GENERAL DETAILS INCLUDED WITH THE EROSION AND SEDIMENT CONTROL PLANS:

COMPOST FILTER SOCK - MVP-ES3.0, MVP-ES3.1, MVP-ES3.3

STACKED COMPOST FILTER SOCK - MVP-ES9.3

11. GENERAL EROSION AND SEDIMENT CONTROL NOTES:

- ES-1: UNLESS OTHERWISE INDICATED, ALL VEGETATIVE AND STRUCTURAL EROSION AND SEDIMENT CONTROL PRACTICES WILL BE CONSTRUCTED AND MAINTAINED ACCORDING TO MINIMUM STANDARDS AND SPECIFICATIONS OF THE VIRGINIA EROSION AND SEDIMENT CONTROL HANDBOOK AND VIRGINIA REGULATIONS 9VAC25-840 EROSION AND SEDIMENT CONTROL REGULATIONS.
- ES-2: THE PLAN APPROVING AUTHORITY MUST BE NOTIFIED ONE WEEK PRIOR TO THE PRE-CONSTRUCTION CONFERENCE, ONE WEEK PRIOR TO THE COMMENCEMENT OF LAND DISTURBING ACTIVITY, AND ONE WEEK PRIOR TO THE FINAL INSPECTION. ES-3: ALL EROSION AND SEDIMENT CONTROL MEASURES ARE TO BE PLACED PRIOR TO
- OR AS THE FIRST STEP IN CLEARING. ES-4: A COPY OF THE APPROVED EROSION AND SEDIMENT CONTROL PLAN SHALL BE
- MAINTAINED ON THE SITE AT ALL TIMES. ES-5: PRIOR TO COMMENCING LAND-DISTURBING ACTIVITIES IN AREAS OTHER THAN INDICATED ON THESE PLANS (INCLUDING, BUT NOT LIMITED TO, OFF-SITE BORROW OR WASTE AREAS). THE CONTRACTOR SHALL SUBMIT A SUPPLEMENTARY EROSION CONTROL PLAN TO THE OWNER FOR REVIEW AND APPROVAL BY THE PLAN APPROVING AUTHORITY.
- ES-6: THE CONTRACTOR IS RESPONSIBLE FOR INSTALLATION OF ANY ADDITIONAL EROSION CONTROL MEASURES NECESSARY TO PREVENT EROSION AND SEDIMENTATION AS DETERMINED BY THE PLAN APPROVING AUTHORITY.
- ES-7: ALL DISTURBED AREAS ARE TO DRAIN TO APPROVED SEDIMENT CONTRO MEASURES AT ALL TIMES DURING LAND DISTURBING ACTIVITIES AND DURING SITE DEVELOPMENT UNTIL FINAL STABILIZATION IS ACHIEVED.
- ES-8: DURING DEWATERING OPERATIONS, WATER WILL BE PUMPED INTO AN APPROVED FILTERING DEVICE.
- ES-9: THE CONTRACTOR SHALL INSPECT ALL EROSION CONTROL MEASURES PERIODICALLY AND AFTER EACH RUNOFF-PRODUCING RAINFALL EVENT. ANY NECESSARY REPAIRS OR CLEANUP TO MAINTAIN THE EFFECTIVENESS OF THE EROSION CONTROL DEVICES SHALL BE MADE IMMEDIATELY.

13. MINIMUM STANDARDS (MS):

ALL LAND-DISTURBING ACTIVITIES UNDERTAKEN ON PRIVATE AND PUBLIC LANDS IN THE COMMONWEALTH OF VIRGINIA MUST MEET THE 19 "MINIMUM STANDARDS" FOR ESC IN SECTION 4VAC50-30-40 OF THE VIRGINIA ESC REGULATIONS. THE APPLICANT WHO SUBMITS THE ESC PLAN TO THE PROGRAM AUTHORITY FOR APPROVAL IS RESPONSIBLE FOR ENSURING COMPLIANCE WITH THE MINIMUM STANDARDS THAT APPLY TO HIS/HER

MS-1 SOIL STABILIZATION. PERMANENT OR TEMPORARY STABILIZATION SHALL BE APPLIED TO DENUDED AREAS WITHIN 7 DAYS AFTER FINAL GRADE IS REACHED ON ANY PORTION OF THE SITE. TEMPORARY SOIL STABILIZATION SHALL BE APPLIED WITHIN 7 DAYS TO DENUDED AREAS THAT MAY NOT BE AT FINAL GRADE BUT WILL REMAIN DORMANT FOR LONGER THAN 30 DAYS. PERMANENT STABILIZATION SHALL BE APPLIED TO AREAS THAT ARE TO BE LEFT DORMANT FOR MORE THAN ONE YEAR.

MS-2 SOIL STOCKPILE STABILIZATION. DURING CONSTRUCTION, SOIL STOCKPILES AND BORROW AREAS SHALL BE STABILIZED OR PROTECTED WITH SEDIMENT TRAPPING MEASURES. TEMPORARY PROTECTION AND PERMANENT STABILIZATION SHALL BE APPLIED TO ALL SOIL STOCKPILES ON THE SITE AND BORROW AREAS OR SOIL INTENTIONALLY TRANSPORTED FROM THE PROJECT SITE.

MS-3 PERMANENT STABILIZATION. PERMANENT VEGETATIVE COVER SHALL BE ESTABLISHED ON DENUDED AREAS NOT OTHERWISE PERMANENTLY STABILIZED PERMANENT VEGETATION SHALL NOT BE CONSIDERED ESTABLISHED UNTIL A GROUND COVER IS ACHIEVED THAT IS UNIFORM, MATURE ENOUGH TO SURVIVE, AND WILL INHIBIT EROSION.

MS-4 SEDIMENT BASINS & TRAPS. SEDIMENT BASINS, SEDIMENT TRAPS, PERIMETER DIKES, SEDIMENT BARRIERS, AND OTHER MEASURES INTENDED TO TRAP SEDIMENT SHALL BE CONSTRUCTED AS A FIRST STEP IN ANY LAND-DISTURBING ACTIVITY AND SHALL BE MADE FUNCTIONAL BEFORE UPSLOPE LAND DISTURBANCE TAKES PLACE.

MS-5 STABILIZATION OF EARTHEN STRUCTURES. STABILIZATION MEASURES SHALL BE APPLIED TO EARTHEN STRUCTURES SUCH AS DAMS, DIKE'S AND DIVERSIONS IMMEDIATELY AFTER INSTALLATION.

MS-6 SEDIMENT TRAPS & SEDIMENT BASINS. SEDIMENT TRAPS AND BASINS SHALL BE DESIGNED AND CONSTRUCTED BASED UPON THE TOTAL DRAINAGE AREA TO BE SERVED BY THE TRAP OR BASIN AS FOLLOWS:

1. SEDIMENT TRAPS:

1.1. ONLY CONTROL DRAINAGE AREAS LESS THAN THREE ACRES.

1.2. MINIMUM STORAGE CAPACITY OF 134 CUBIC YARDS PER ACRE OF DRAINAGE

SEDIMENT BASINS:

- 2.1. CONTROL DRAINAGE AREAS GREATER THAN OR EQUAL TO THREE ACRES. 2.2. MINIMUM STORAGE CAPACITY OF 134 CUBIC YARDS PER ACRE OF DRAINAGE
- 2.3. THE OUTFALL SYSTEM SHALL, AT A MINIMUM, MAINTAIN THE STRUCTURAL INTEGRITY OF THE BASIN DURING A TWENTY-FIVE YEAR STORM OF 24-HOUR DURATION.

MS-7 CUT AND FILL SLOPES DESIGN & CONSTRUCTION. CUT AND FILL SLOPES SHALL BE DESIGNED AND CONSTRUCTED IN A MANNER THAT WILL MINIMIZE EROSION. SLOPES FOUND TO BE ERODING EXCESSIVELY WITHIN ONE YEAR OF PERMANENT STABILIZATION SHALL BE PROVIDED WITH ADDITIONAL SLOPE STABILIZING MEASURES UNTIL THE PROBLEM IS CORRECTED.

MS-8 CONCENTRATED RUNOFF DOWN SLOPES. CONCENTRATED RUNOFF SHALL NOT FLOW DOWN CUT OR FILL SLOPES UNLESS CONTAINED WITHIN AN ADEQUATE TEMPORARY OR PERMANENT CHANNEL, FLUME, OR SLOPE DRAIN STRUCTURE.

MS-9 SLOPE MAINTENANCE. WHENEVER WATER SEEPS FROM A SLOPE FACE, ADEQUATE DRAINAGE OR OTHER PROTECTION SHALL BE PROVIDED.

MS-10 STORM SEWER INLET PROTECTION. ALL STORM SEWER INLETS MADE OPERABLE DURING CONSTRUCTION SHALL BE PROTECTED SO THAT SEDIMENT-LADEN WATER CANNOT ENTER THE STORMWATER CONVEYANCE SYSTEM WITHOUT FIRST BEING FILTERED / TREATED TO REMOVE SEDIMENT.

MS-11 STORMWATER CONVEYANCE PROTECTION. BEFORE NEWLY CONSTRUCTED STORMWATER CONVEYANCE CHANNELS OR PIPES ARE MADE OPERATIONAL, ADEQUATE OUTLET PROTECTION AND ANY REQUIRED TEMPORARY OR PERMANENT CHANNEL LINING SHALL BE INSTALLED IN BOTH THE CONVEYANCE CHANNEL AND RECEIVING CHANNEL.

MS-12 WORK IN LIVE WATERCOURSE. WHEN WORK IN A LIVE WATERCOURSE IS PERFORMED, PRECAUTIONS SHALL BE TAKEN TO MINIMIZE ENCROACHMENT, CONTROL SEDIMENT TRANSPORT AND STABILIZE THE WORK AREA TO THE GREATEST EXTENT POSSIBLE DURING CONSTRUCTION. NONERODIBLE MATERIAL SHALL BE USED FOR THE CONSTRUCTION OF CAUSEWAYS AND COFFERDAMS. EARTHEN FILL MAY BE USED FOR THESE STRUCTURES IF ARMORED BY NONERODIBLE COVER MATERIALS.

MS-13 CROSSING LIVE WATERCOURSE. WHEN A LIVE WATERCOURSE MUST BE CROSSED BY CONSTRUCTION VEHICLES MORE THAN TWICE IN ANY SIX-MONTH PERIOD, A TEMPORARY VEHICULAR STREAM CROSSING CONSTRUCTED OF NONERODIBLE MATERIAL SHALL BE PROVIDED.

MS-14 REGULATION OF WATERCOURSE CROSSING. ALL APPLICABLE FEDERAL STATE AND LOCAL REGULATIONS PERTAINING TO WORKING IN OR CROSSING LIVE WATERCOURSES SHALL BE MET.

MS-15 STABILIZING OF WATERCOURSE. THE BED AND BANKS OF A WATERCOURSE SHALL BE STABILIZED IMMEDIATELY AFTER WORK IN THE WATERCOURSE IS COMPLETED.

MS-16 UNDERGROUND UTILITY LINE INSTALLATION. UNDERGROUND UTILITY LINES SHALL BE INSTALLED IN ACCORDANCE WITH THE FOLLOWING STANDARDS IN ADDITION TO OTHER APPLICABLE CRITERIA:

- a.NO MORE THAN 500 LINEAR FEET OF TRENCH MAY BE OPENED AT ONE TIME. b.EXCAVATED MATERIAL SHALL BE PLACED ON THE UPHILL SIDE OF TRENCHES. c.EFFLUENT FROM DEWATERING OPERATIONS SHALL BE FILTERED OR PASSED THROUGH AN APPROVED SEDIMENT TRAPPING DEVICE, OR BOTH, AND DISCHARGED IN A
- PROPERTY. d.MATERIAL USED FOR BACKFILLING TRENCHES SHALL BE PROPERLY COMPACTED IN ORDER TO MINIMIZE EROSION AND PROMOTE STABILIZATION.

MANNER THAT DOES NOT ADVERSELY AFFECT FLOWING STREAMS OR OFF-SITE

- e.RESTABILIZATION SHALL BE ACCOMPLISHED IN ACCORDANCE WITH THESE REGULATIONS.
- f. COMPLY WITH APPLICABLE SAFETY REGULATIONS.

MS-17 VEHICULAR SEDIMENT TRACKING. WHERE CONSTRUCTION VEHICLE ACCESS ROUTES INTERSECT PAVED OR PUBLIC ROADS:

- a.PROVISIONS SHALL BE MADE TO MINIMIZE THE TRANSPORT OF SEDIMENT BY VEHICULAR TRACKING ONTO THE PAVED SURFACE.
- b. WHERE SEDIMENT IS TRANSPORTED ONTO A PAVED OR PUBLIC ROAD SURFACE, THE ROAD SURFACE SHALL BE CLEANED THOROUGHLY AT THE END OF EACH DAY. c. SEDIMENT SHALL BE REMOVED FROM THE ROADS BY SHOVELING OR SWEEPING AND TRANSPORTED TO A SEDIMENT CONTROL DISPOSAL AREA. STREET WASHING SHALL BE ALLOWED ONLY AFTER SEDIMENT IS REMOVED IN THIS MANNER.

MS-18 REMOVAL OF TEMPORARY MEASURES. ALL TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES SHALL BE REMOVED WITHIN 30 DAYS AFTER FINAL SITE STABILIZATION OR AFTER THE TEMPORARY MEASURES ARE NO LONGER NEEDED, UNLESS OTHERWISE AUTHORIZED BY THE LOCAL PROGRAM AUTHORITY. TRAPPED SEDIMENT AND THE DISTURBED SOIL AREAS RESULTING FROM THE DISPOSITION OF TEMPORARY MEASURES SHALL BE PERMANENTLY STABILIZED TO PREVENT FURTHER EROSION AND SEDIMENTATION.

MS-19 STORMWATER MANAGEMENT. PROPERTIES AND WATERWAYS DOWNSTREAM FROM DEVELOPMENT SITES SHALL BE PROTECTED FROM SEDIMENT DEPOSITION, EROSION AND DAMAGE DUE TO INCREASES IN VOLUME, VELOCITY AND PEAK FLOW RATE OF STORMWATER RUNOFF FOR THE STATED FREQUENCY STORM OF 24-HOUR DURATION IN ACCORDANCE WITH THE FOLLOWING STANDARDS AND CRITERIA. STREAM RESTORATION AND RELOCATION PROJECTS THAT INCORPORATE NATURAL CHANNEL DESIGN CONCEPTS ARE NOT MAN-MADE CHANNELS AND SHALL BE EXEMPT FROM ANY FLOW RATE CAPACITY AND VELOCITY REQUIREMENTS FOR NATURAL OR MAN-MADE CHANNELS:

- a.CONCENTRATED STORMWATER RUNOFF LEAVING A DEVELOPMENT SITE SHALL BE DISCHARGED DIRECTLY INTO AN ADEQUATE NATURAL OR MAN-MADE RECEIVING CHANNEL, PIPE OR STORM SEWER SYSTEM. FOR THOSE SITES WHERE RUNOFF IS DISCHARGED INTO A PIPE OR PIPE SYSTEM, DOWNSTREAM STABILITY ANALYSES AT THE OUTFALL OF THE PIPE OR PIPE SYSTEM SHALL BE PERFORMED. b.ADEQUACY OF ALL CHANNELS AND PIPES SHALL BE VERIFIED IN THE FOLLOWING
- MANNER: THE APPLICANT SHALL DEMONSTRATE THAT THE TOTAL DRAINAGE AREA TO THE POINT OF ANALYSIS WITHIN THE CHANNEL IS ONE HUNDRED TIMES GREATER THAN THE

CONTRIBUTING DRAINAGE AREA OF THE PROJECT IN QUESTION; OR

(a) NATURAL CHANNELS SHALL BE ANALYZED BY THE USE OF A TWO-YEAR STORM TO VERIFY THAT STORMWATER WILL NOT OVERTOP CHANNEL BANKS NOR CAUSE EROSION OF CHANNEL BED OR BANKS.

(b) ALL PREVIOUSLY CONSTRUCTED MAN-MADE CHANNELS SHALL BE ANALYZED BY THE USE OF A 10—YEAR STORM TO VERIFY THAT STORMWATER WILL NOT OVERTOP ITS BANKS AND BY THE USE OF A TWO-YEAR STORM TO DEMONSTRATE THAT STORMWATER WILL NOT CAUSE EROSION OF CHANNEL BED OR BANKS; AND (c) PIPES AND STORM SEWER SYSTEMS SHALL BE ANALYZED BY THE USE OF A 10-YEAR STORM TO VERIFY THAT STORMWATER WILL BE CONTAINED WITHIN THE PIPE OR SYSTEM.

c. IF EXISTING NATURAL RECEIVING CHANNELS OR PREVIOUSLY CONSTRUCTED MAN-MADE CHANNELS OR PIPES ARE NOT ADEQUATE, THE APPLICANT SHALL IMPROVE THE CHANNELS TO A CONDITION WHERE A 10-YEAR STORM WILL NOT OVERTOP THE BANKS AND A TWO-YEAR STORM WILL NOT CAUSE EROSION TO THE CHANNEL, THE BED, OR THE BANKS; OR

2. IMPROVE THE PIPE OR PIPE SYSTEM TO A CONDITION WHERE THE 10-YEAR STORM IS CONTAINED WITHIN THE APPURTENANCES;

3. DEVELOP A SITE DESIGN THAT WILL NOT CAUSE THE PRE-DEVELOPMENT PEAK RUNOFF RATE FROM A TWO-YEAR STORM TO INCREASE WHEN RUNOFF OUTFALLS INTO A NATURAL CHANNEL OR WILL NOT CAUSE THE PRE-DEVELOPMENT PEAK RUNOFF RATE FROM A 10-YEAR STORM TO INCREASE WHEN RUNOFF OUTFALLS INTO A MAN-MADE CHANNEL; OR

4. PROVIDE A COMBINATION OF CHANNEL IMPROVEMENT, STORMWATER DETENTION OR OTHER MEASURES WHICH IS SATISFACTORY TO THE VESCP AUTHORITY TO PREVENT DOWNSTREAM EROSION.

d. THE APPLICANT SHALL PROVIDE EVIDENCE OF PERMISSION TO MAKE THE IMPROVEMENTS.

e. ALL HYDROLOGIC ANALYSES SHALL BE BASED ON THE EXISTING WATERSHED CHARACTERISTICS AND THE ULTIMATE DEVELOPMENT CONDITION OF THE SUBJECT

f. IF THE APPLICANT CHOOSES AN OPTION THAT INCLUDES STORMWATER DETENTION, HE SHALL OBTAIN APPROVAL FROM THE VESCP OF A PLAN FOR MAINTENANCE OF THE DETENTION FACILITIES. THE PLAN SHALL SET FORTH THE MAINTENANCE REQUIREMENTS OF THE FACILITY AND THE PERSON RESPONSIBLE FOR PERFORMING

g.OUTFALL FROM A DETENTION FACILITY SHALL BE DISCHARGED TO A RECEIVING CHANNEL, AND ENERGY DISSIPATORS SHALL BE PLACED AT THE OUTFALL OF ALL DETENTION FACILITIES AS NECESSARY TO PROVIDE A STABILIZED TRANSITION FROM THE FACILITY TO THE RECEIVING CHANNEL

h.ALL ON-SITE CHANNELS MUST BE VERIFIED TO BE ADEQUATE.

i. INCREASED VOLUMES OF SHEET FLOWS THAT MAY CAUSE EROSION OR SEDIMENTATION ON ADJACENT PROPERTY SHALL BE DIVERTED TO A STABLE OUTLET, ADEQUATE CHANNEL, PIPE OR PIPE SYSTEM, OR TO A DETENTION FACILITY.

I. IN APPLYING THESE STORMWATER MANAGEMENT CRITERIA, INDIVIDUAL LOTS OR PARCELS IN A RESIDENTIAL, COMMERCIAL OR INDUSTRIAL DEVELOPMENT SHALL NOT BE CONSIDERED TO BE SEPARATE DEVELOPMENT PROJECTS. INSTEAD, THE DEVELOPMENT, AS A WHOLE, SHALL BE CONSIDERED TO BE A SINGLE DEVELOPMENT PROJECT. HYDROLOGIC PARAMETERS THAT REFLECT THE ULTIMATE DEVELOPMENT CONDITION SHALL BE USED IN ALL ENGINEERING CALCULATIONS.

k. ALL MEASURES USED TO PROTECT PROPERTIES AND WATERWAYS SHALL BE EMPLOYED IN A MANNER WHICH MINIMIZES IMPACTS ON THE PHYSICAL, CHEMICAL AND BIOLOGICAL INTEGRITY OF RIVERS, STREAMS AND OTHER WATERS OF THE

I. ANY PLAN APPROVED PRIOR TO JULY 1, 2014, THAT PROVIDES FOR STORMWATER MANAGEMENT THAT ADDRESSES ANY FLOW RATE CAPACITY AND VELOCITY REQUIREMENTS FOR NATURAL OR MAN-MADE CHANNELS SHALL SATISFY THE FLOW RATE CAPACITY AND VELOCITY REQUIREMENTS FOR NATURAL OR MAN-MADE CHANNELS IF THE PRACTICES ARE DESIGNED TO (I) DETAIN THE WATER QUALITY VOLUME AND TO RELEASE IT OVER 48 HOURS; (II) DETAIN AND RELEASE OVER A 24-HOUR PERIOD THE EXPECTED RAINFALL RESULTING FROM THE ONE YEAR, 24-HOUR STORM; AND (III) REDUCE THE ALLOWABLE PEAK FLOW RATE RESULTING FROM THE 1.5, 2, AND 10-YEAR, 24-HOUR STORMS TO A LEVEL THAT IS LESS THAN OR EQUAL TO THE PEAK FLOW RATE FROM THE SITE ASSUMING IT WAS IN A GOOD FORESTED CONDITION, ACHIEVED THROUGH MULTIPLICATION OF THE FORESTED PEAK FLOW RATE BY A REDUCTION FACTOR THAT IS EQUAL TO THE RUNOFF VOLUME FROM THE SITE WHEN IT WAS IN A GOOD FORESTED CONDITION DIVIDED BY THE RUNOFF VOLUME FROM THE SITE IN ITS PROPOSED CONDITION, AND SHALL BE EXEMPT FROM ANY FLOW RATE CAPACITY AND VELOCITY REQUIREMENTS FOR NATURAL OR MAN-MADE CHANNELS AS DEFINED IN ANY REGULATIONS PROMULGATED PURSUANT TO § 62.1-44.15:54 OR 62.1-44.15:65 OF THE ACT.

m. FOR PLANS APPROVED ON AND AFTER JULY 1, 2014, THE FLOW RATE CAPACITY AND VELOCITY REQUIREMENTS OF \$ 62.1-44.15:52 A OF THE ACT AND THIS SUBSECTION SHALL BE SATISFIED BY COMPLIANCE WITH WATER QUANTITY REQUIREMENTS IN THE STORMWATER MANAGEMENT ACT (§ 62.1-44.15:24 ET SEQ. OF THE CODE OF VIRGINIA) AND ATTENDANT REGULATIONS, UNLESS SUCH LAND-DISTURBING ACTIVITIES ARE IN ACCORDANCE WITH 9VAC25-870-48 OF THE VIRGINIA STORMWATER MANAGEMENT PROGRAM (VSMP) REGULATION OR ARE EXEMPT


PURSUANT TO SUBDIVISION C 7 OF § 62.1-44.15:34 OF THE ACT. n.COMPLIANCE WITH THE WATER QUANTITY MINIMUM STANDARDS SET OUT IN 9VAC25-870-66 OF THE VIRGINIA STORMWATER MANAGEMENT PROGRAM (VSMP) REGULATION SHALL BE DEEMED TO SATISFY THE REQUIREMENTS OF THIS SUBDIVISION 19.



Associates 2206 South Main Street Blacksburg, VA 24060

540-552-0444 www.daa.com

TRUC S P



ESC NARRATIVE DRAWN BY: CHECKED BY: APPROVED BY: 07/30/2018 SCALE: AS SHOWN

OF 10

SHT. NO.LY-035-007

MS-19 COMPLIANCE DURING CONSTRUCTION

A. INTRODUCTION

THE PRIMARY INTENT OF MS-19 IS TO ENSURE THAT DOWN GRADIENT PROPERTIES ARE PROTECTED FROM ADVERSE IMPACTS RESULTING FROM INCREASES IN STORMWATER RUNOFF FROM DEVELOPMENT ACTIVITIES. IN ACCORDANCE WITH 9VAC25-870-66. WATER QUANTITY, COMPLIANCE WITH THE WATER QUALITY REQUIREMENTS CONTAINED IN THAT SECTION SATISFIES THE REQUIREMENTS OF M.S. 19:

"COMPLIANCE WITH THE MINIMUM STANDARDS SET OUT IN THIS SECTION SHALL BE DEEMED TO SATISFY THE REQUIREMENTS OF SUBDIVISION 19 OF 9VAC25-840-40 (MINIMUM STANDARDS; VIRGINIA EROSION AND SEDIMENT CONTROL REGULATIONS)."

THERE IS ONE PRIMARY FLOW REGIME ASSOCIATED WITH THE CONSTRUCTION PHASE OF THE PROJECT THAT WILL NEED TO BE ASSESSED FOR COMPLIANCE WITH MS-19. THIS FLOW REGIME INCLUDE FLOWS GENERATED DIRECTLY WITHIN THE PROJECT LIMIT OF DISTURBANCE (LOD) THAT ARE CONTROLLED BY PERIMETER CONTROLS CONSISTING OF COMPOST FILTER SOCKS (CFS) OR SILT FENCE AS WELL AS FLOWS ROUTED TO SEDIMENT TRAPS AND/OR SEDIMENT BASINS.

REGARDLESS OF THE SPECIFIC LOCATION AND/OR FLOW REGIME, ALL EROSION AND SEDIMENT CONTROL MEASURES INCLUDED IN THE DESIGN PLANS FOR THE PROJECT HAVE BEEN DEVELOPED AND DESIGNED TO BE IN FULL COMPLIANCE WITH STATE REQUIREMENTS, AS CONTAINED IN THE <u>VIRGINIA EROSION AND SEDIMENT CONTROL HANDBOOK</u> (VESCH), AS WELL AS THE APPROVED PROJECT SPECIFIC STANDARDS AND SPECIFICATIONS. AS A RESULT, ALL IMPLEMENTED PRACTICES (SILT FENCE, CFS, SOIL STABILIZATION, ETC.) WILL MEET ALL STATE REQUIREMENTS.

IN ALL INSTANCES OF OFFSITE STORMWATER FLOW DURING THE CONSTRUCTION PHASE OF THE PROJECT, COMPLIANCE WITH MS-19 IS PROVIDED THROUGH THE PROVISION OF SHEETFLOW BELOW THE RESPECTIVE EROSION AND SEDIMENT CONTROL PRACTICES ALONG THE PERIMETER (CFS OR SILT FENCE); SITE-SPECIFIC ANALYSES WILL BE COMPLETED WHEN SITING SEDIMENT TRAPS/BASINS AND LEVEL SPREADERS TO DEMONSTRATE COMPLIANCE WITH MS-19. A DESCRIPTION OF THE FLOW REGIME FOR DIRECT RUNOFF FROM DISTURBED AREAS OF THE PROJECT IS PROVIDED BELOW, FOLLOWED BY AN ANALYSIS THAT DEMONSTRATES THAT FLOW FROM THE PROPOSED PRACTICES WILL PROVIDE FOR NON-EROSIVE SHEET FLOW AND IS THEREFORE IN FULL COMPLIANCE WITH MS-19.

B. RUNOFF FROM PROJECT SITE

PROPERLY DESIGNED AND IMPLEMENTED EROSION AND SEDIMENT CONTROLS IN THE FORM OF SOIL STABILIZATION, STAND—ALONE CFS, AND/OR SILT FENCE WILL ENSURE DISTURBED AREAS WITHIN THE PROJECT SITE ARE PROTECTED IN ACCORDANCE WITH VESCH SPECIFICATIONS. PERIMETER CONTROLS (CFS AND/OR SILT FENCE, DEPENDING ON THE SPECIFIC LOCATION) WILL FILTER RUNOFF AND PROVIDE SHEETFLOW TO DOWNGRADIENT AREAS IN A NON-EROSIVE MANNER. THIS WILL RESULT IN RUNOFF FROM THE PROJECT SITE MEETING MS-19 REQUIREMENTS.

1. SHEETFLOW DISCHARGES

THE RELEVANT STANDARD REFERRED TO IN 9VAC25-870-66 IS IN SECTION D THAT CONTAINS THE REQUIREMENTS WHEN DISCHARGING STORMWATER IN THE FORM OF SHEETFLOW:

"A. INCREASED VOLUMES OF SHEET FLOW RESULTING FROM PERVIOUS OR DISCONNECTED IMPERVIOUS AREAS, OR FROM PHYSICAL SPREADING OF CONCENTRATED FLOW THROUGH LEVEL SPREADERS, MUST BE IDENTIFIED AND EVALUATED FOR POTENTIAL IMPACTS ON DOWN-GRADIENT PROPERTIES OR RESOURCES. INCREASED VOLUMES OF SHEET FLOW THAT WILL CAUSE OR CONTRIBUTE TO EROSION, SEDIMENTATION, OR FLOODING OF DOWN GRADIENT PROPERTIES OR RESOURCES SHALL BE DIVERTED TO A STORMWATER MANAGEMENT FACILITY OR A STORMWATER CONVEYANCE SYSTEM THAT CONVEYS THE RUNOFF WITHOUT CAUSING DOWN-GRADIENT EROSION, SEDIMENTATION, OR FLOODING. IF ALL RUNOFF FROM THE SITE IS SHEET FLOW AND THE CONDITIONS OF THIS SUBSECTION ARE MET, NO FURTHER WATER QUANTITY CONTROLS ARE REQUIRED."

SHEETFLOW DOWN GRADIENT OF THE LOD DURING THE CONSTRUCTION PHASE WILL BE PROVIDED BY PERIMETER CONTROLS THAT HAVE BEEN DESIGNED IN ACCORDANCE WITH THE APPROVED PROJECT SPECIFIC STANDARDS AND SPECIFICATIONS, AS WELL AS THE RELEVANT SPECIFICATIONS CONTAINED IN THE VESCH (AS NOTED ABOVE). EACH PRACTICE (SILT FENCE AND CFS) HAS BEEN SELECTED BASED ON THE SITE SPECIFIC CONDITIONS TO MAKE CERTAIN THAT THEY WILL FUNCTION PROPERLY AND AS INTENDED. CONFIRMATION THAT SHEETFLOW WILL BE PROVIDED DOWNGRADIENT OF EACH PRACTICE IS PROVIDE BELOW.

a) <u>SILT FENCE</u>

BY DEFINITION, SILT FENCE IS A FILTERING PRACTICE THAT HAS A STATED PERMEABILITY OF 0.3 GAL/MIN/SF (VESCH TABLE 3.05-A). ASSUMING A MAXIMUM PONDING DEPTH OF 24-IN, THIS WILL RESULT IN A FLOW RATE THROUGH THE FENCING OF 0.6 GAL/MIN/LF OF FENCING. CONVERTING, THIS EQUATES TO APPROXIMATELY 0.00134 CFS/LF (448.83 GPM = 1 CFS). THIS FLOW RATE CAN BE INSERTED INTO MANNING'S EQUATION TO SOLVE FOR THE CORRESPONDING DEPTH OF FLOW:

Q = (1.49/N) A R 2/3 S 1/2

WHERE:

Q = OVERLAND FLOW RATE, CFS

A = CROSS-SECTIONAL FLOW AREA PER LF OF FENCE (I.E. DEPTH X 1), FT2

N = MANNING'S COEFFICIENT:

THIS PARAMETER WAS ASSUMED TO BE 0.24 FOR SHEETFLOW IN 'DENSE GRASSES' (TR-55, TABLE 3-1. AREAS BELOW THE END TREATMENTS WILL BE SEEDED WITH A NATIVE GRASSES AND WOODY SPECIES, SO THE 'DENSE GRASSES' N VALUE WAS DEEMED TO BE THE MOST APPROPRIATE VS THE "SHORT PRAIRIE GRASS" (N = 0.15) OR 'BERMUDA GRASS' (N = 0.41) ALTERNATIVES).

R = HYDRAULIC RADIUS, FT:

THIS TERM IS DEFINED AS THE CROSS—SECTIONAL FLOW AREA DIVIDED BY THE WETTED PERIMETER. HOWEVER, FOR SHALLOW, WIDE FLOW THIS CAN BE ASSUMED TO BE EQUAL TO THE FLOW DEPTH. TO ILLUSTRATE, ASSUME A FLOW DEPTH OF 0.10 FT OVER A LENGTH OF 10 FT:

R = A / WP= (0.1 FT * 10 FT) / (0.1 FT + 10 FT + 0.1 FT)

= 1.0 FT2 / 10.2 FT = 0.098 FT

DEPTH = 0.10 FT IS A VALID ASSUMPTION

S = DOWN - GRADIENT OVERLAND SLOPE, FT/FT:

ASSUMING AN OVERLAND SLOPE OF 0.5 FT/FT AND AN "N" VALUE OF 0.24 (MEADOW), RESULTS IS A NOMINAL FLOW DEPTH OF 0.0078 FT:

0.00134 = (1.49/0.24) (DEPTH X 1) DEPTH 2/3 0.5 1/2

REARRANGING,

DEPTH 5/3 = 0.000305

DEPTH = 0.0078 FT

THIS FLOW DEPTH CAN THEN BE USED TO COMPUTE THE VELOCITY IN ACCORDANCE WITH:

V = Q/A

= 0.00134 / 0.0078

= 0.17 FPS

THIS VALUE IS AN ORDER OF MAGNITUDE LOWER THAN THE CONSERVATIVELY ASSUMED ALLOWABLE VELOCITY OF 2 FPS (BARE EARTH). THIS RESULT IS NOT UNEXPECTED AS THE PURPOSE OF SILT FENCE IS TO SLOWLY FILTER STORMWATER RUNOFF.

b) <u>CFS</u>

THE OTHER PERIMETER CONTROL THAT WILL BE IMPLEMENTED, DEPENDING ON THE SPECIFIC LOCATION, WILL BE CFS. THE COMPOST FILTER SOCKS ARE RATED BY THE AMERICAN ASSOCIATION OF STATE HIGHWAY AND TRANSPORTATION OFFICIALS (AASHTO) IN THE DOCUMENT "FILTER BERMS AND FILTER SOCKS: STANDARD SPECIFICATIONS FOR COMPOST FOR EROSION/SEDIMENT CONTROL" TO PASS A RANGE OF FLOWS, FROM 4 TO OVER 10 GPM/LF (TABLE 2). A PRODUCT SPECIFIC CITATION OBTAINED FROM FILTREXX® STIPULATES A FLOW THROUGH RATE OF 22.5 GAL/MIN/LF FOR A 24-IN DIAMETER CFS (THE EFFECTIVE SIZE THAT WILL BE USED FOR THIS PROJECT). IN ORDER TO ENSURE A SHEETFLOW DEPTH OF NOT MORE THAN 0.10 FT BELOW THE CFS, AN EVEN HIGHER FLOW RATE OF 43 GPM WAS ASSUMED (VERY CONSERVATIVE).

ASSUMING A WORST CASE OF 43 GPM, THIS EQUATES TO A FLOW RATE OF 0.095 CFS/LF. USING MANNING'S EQUATION TO SOLVE FOR THE DEPTH OF FLOW USING THE SAME ASSUMPTIONS AND METHODOLOGY NOTED ABOVE RESULTS IN AN OVERLAND FLOW DEPTH OF 0.10 FT:

0.095= (1.49/0.24) (DEPTH X 1) DEPTH 2/3 0.5 1/2

REARRANGING.

DEPTH 5/3 = 0.022 FT

DEPTH = 0.10 FT

THIS FLOW DEPTH CAN THEN BE USED TO COMPUTE THE VELOCITY IN ACCORDANCE WITH:

V = Q/A

- = 0.095 / 0.10
- = 0.95 FPS

THUS, THE CFS WILL ALSO PRODUCE SHEETFLOW IN A NON-EROSIVE MANNER THAT WILL NOT IMPACT DOWN GRADIENT PROPERTIES. AS A RESULT, SHEETFLOW DOWNGRADIENT FROM THE CFS PERIMETER CONTROL IMMEDIATELY FOLLOWING CONSTRUCTION IS ALSO IN FULL COMPLIANCE WITH M.S. 19.

c) FLOODING

BECAUSE SHEETFLOW HAS BEEN DEMONSTRATED FOR DOWNGRADIENT FLOWS DURING THE CONSTRUCTION PROCESS, COMPLIANCE WITH THE FLOODING PROVISION OF THE REGULATIONS (9VAC25-870-66 C. FLOOD PROTECTION) IS NOT REQUIRED. HOWEVER, THE SHEETFLOW PROVISION CITED IN THIS NARRATIVE DOES REQUIRE THAT "FLOODING" OF DOWNGRADIENT PROPERTIES OR RESOURCES" DOES NOT OCCUR. THE DEFINITION OF "FLOODING" PROVIDED IN THE REGULATIONS IS:

"FLOODING" MEANS A VOLUME OF WATER THAT IS TOO GREAT TO BE CONFINED WITHIN THE BANKS OR WALLS OF A STREAM, WATER BODY, OR CONVEYANCE SYSTEM AND THAT OVERFLOWS ONTO ADJACENT LANDS, THEREBY CAUSING OR THREATENING DAMAGE."

IN THIS INSTANCE, THERE ARE NO CONVEYANCES (I.E. SHEETFLOW), THEREFORE THE APPLICABLE PORTION OF THE DEFINITION IS RELATED TO OVERLAND FLOW THAT CAUSES OR THREATENS TO CAUSE DAMAGE. THIS ANALYSIS HAS DEMONSTRATED THAT THE SHEETFLOW FROM EITHER THE SILT FENCE OR CFS IS NON-EROSIVE. THEREFORE, THE TEMPORARY, NOMINAL INCREASES IN DOWN GRADIENT FLOW RATES THAT MAY OCCUR IN SOME SITUATIONS (NOTE - IN MANY INSTANCES THE FLOW RATES WILL ACTUALLY BE REDUCED AS A RESULT OF PONDING BEHIND THE SILT FENCE AND/OR CFS) WILL NOT RESULT IN DAMAGE AND THEREFORE COMPLIES WITH THE REQUIREMENTS OF MS-19.

2.DISCHARGE TO A CONVEYANCE SYSTEM

SEDIMENT TRAPS/BASINS WILL BE DESIGNED IN ACCORDANCE WITH THE VESCH AND TO CONTROL THE 2-YEAR STORM EVENT TO ENSURE THAT THERE IS NO INCREASE IN THE PEAK RATE OF RUNOFF AT THE DOWNSTREAM POINT OF DISCHARGE.

C. SUMMARY

SINCE IT HAS BEEN DEMONSTRATED THAT UNDER THE MOST CONSERVATIVE ASSUMPTIONS THAT SHEETFLOW DOWN GRADIENT OF THE PERIMETER CONTROLS WILL NOT "CAUSE OR CONTRIBUTE TO EROSION, SEDIMENTATION, OR FLOODING OF DOWN GRADIENT PROPERTIES" DURING AND IMMEDIATELY FOLLOWING CONSTRUCTION, THE CONSTRUCTION PHASE OF THE PROJECT WILL BE IN FULL COMPLIANCE WITH MS—19.

14. BEST MANAGEMENT PRACTICES INSTALLATION AND REMOVAL NOTES:

TEMPORARY AND PERMANENT BMPS WILL BE USED DURING CONSTRUCTION ACTIVITIES TO AVOID AND/OR MINIMIZE ADVERSE ENVIRONMENTAL EFFECTS OF CONSTRUCTION ACTIVITIES.

THE FOLLOWING ARE GENERAL BMP INSTALLATION NOTES FOR PIPEYARD AND LAYDOWN AREA CONSTRUCTION ACTIVITIES.

- A STONE CONSTRUCTION ENTRANCE, SHOWN ON DETAIL SHEET, SHALL BE PROVIDED AT ALL LOCATIONS WHERE CONSTRUCTION TRAFFIC WILL BE ACCESSING A PAVED ROAD DIRECTLY FROM A DISTURBED AREA.
- VEGETATION WILL BE REMOVED BY BRUSH HOGGING THE AREA; ANY TREES TO BE REMOVED WILL BE CONDUCTED BY HAND FELLING/CUTTING OF STUMPS AT THE GROUND SURFACE. TEMPORARY GRAVEL OVER GEOTEXTILE (SEE DETAIL) WILL BE INSTALLED AFTER ALL VEGETATION/TREES ARE REMOVED.
- WETLANDS (IF PRESENT) WILL BE PROTECTED WITH SILT FENCE OR BELTED SILT RETENTION FENCE (BSRF). IN ADDITIONAL, ORANGE CONSTRUCTION SAFETY FENCE WILL BE INSTALLED TO PROTECT WETLANDS FROM DISTURBANCE. STREAM CROSSINGS (IF PRESENT) WILL EITHER UTILIZE EXISTING CULVERTS OR BE SPANNED USING TIMBER MAT BRIDGES.
- DEWATERING, IF NEEDED, WILL BE CONDUCTED USING A PUMP AND HOSE. WATER WILL BE RELEASED INTO A FILTER BAG THAT WILL BE LOCATED IN A WELL—VEGETATED UPLAND AREA.
- ALL DISTURBED AREAS WILL BE GRADED IN PREPARATION FOR SEEDING AND MULCHING. THE CONSTRUCTION SITE SHOULD BE STABILIZED AS SOON AS POSSIBLE AFTER COMPLETION. ESTABLISHMENT OF FINAL COVER MUST BE INITIATED NO LATER THAN 7 DAYS AFTER REACHING FINAL GRADE. REFER TO TABLES ON THIS SHEET FOR TEMPORARY AND PERMANENT SEEDING SPECIFICATIONS.
- TEMPORARY SEDIMENT BARRIERS WILL BE MAINTAINED UNTIL VEGETATION HAS BECOME ESTABLISHED WITH A GROUND COVER THAT IS UNIFORM, MATURE ENOUGH TO SURVIVE AND WILL INHIBIT EROSION. ONCE THIS COVERAGE HAS BEEN OBTAINED, APPROPRIATE CONTROLS WILL BE REMOVED FROM THE WORK AREA. AREAS DISTURBED DURING THE REMOVAL OF THE EROSION CONTROLS WILL BE STABILIZED IMMEDIATELY.
- ALL WASTE MATERIAL WILL BE TRANSPORTED OFFSITE FOR RECYCLING AND/OR DISPOSAL AT A FACILITY APPROVED TO RECEIVE THE MATERIAL.
- IN NON-AGRICULTURAL AREAS THE VISUAL SURVEY SHALL BE COMPARED TO THE DENSITY AND COVER OF ADJACENT UNDISTURBED LANDS. IN AGRICULTURAL AREAS, THE VISUAL SURVEY SHALL BE COMPARED TO THE ADJACENT UNDISTURBED PORTIONS OF THE SAME FIELD, UNLESS THE EASEMENT AGREEMENT SPECIFIES OTHERWISE.

GENERAL CONSTRUCTION SEQUENCE

THE FOLLOWING IS A GENERAL SEQUENCE OF ACTIVITIES ASSOCIATED WITH CONSTRUCTION OF THE PIPEYARDS AND LAYDOWN AREAS:

- 1. INSTALL TEMPORARY EROSION AND SEDIMENT CONTROLS PRIOR TO EARTH DISTURBANCE. APPROPRIATE BMPS SHOULD BE PLACED AROUND SENSITIVE AREAS PRIOR TO EARTH DISTURBANCE. STONE CONSTRUCTION ENTRANCES (SCE) ARE TO BE PROVIDED AT ALL LOCATIONS WHERE CONSTRUCTION TRAFFIC WILL BE ACCESSING A PAVED ROAD DIRECTLY FROM A DISTURBED AREA.
- 2.INSTALL PERIMETER CONTROLS PRIOR TO VEGETATION REMOVAL.
- 3.REMOVE VEGETATION BY BRUSH HOGGING THE AREA; REMOVE TREES (IF NECESSARY) BY HAND FELLING/CUTTING STUMPS AT THE GROUND SURFACE.
- 4.INSTALL TEMPORARY GRAVEL OVER GEOTEXTILE.
- 5. FOLLOWING PROJECT USE, ALL GRAVEL AND UNDERLYING GEOTEXTILE WILL BE REMOVED.
- 6.PRIOR TO SEEDING MVP WILL DISC AREAS TO A DEPTH OF 4-6" TO FACILITATE REVEGETATION.
- 7.REVEGETATE DISTURBED AREA PER THE TABLES ON DETAILS MVP—ES11.1 TO 11.9 OR PER LANDOWNER REQUEST.
- 8. TEMPORARY BMP'S WILL BE REMOVED UPON ACHIEVING VEGETATIVE STABILIZATION, WHICH IS DEFINED AS "A GROUND COVER IS ACHIEVED THAT IS UNIFORM, MATURE ENOUGH TO SURVIVE AND WILL INHIBIT EROSION".

 AREAS NOT ATTAINING AN ACCEPTABLE VEGETATIVE COVER SHALL BE RESEEDED AS NEEDED UNTIL THE ENDPOINT IS ACHIEVED.
- 9.ALL POLLUTANTS, INCLUDING WASTE MATERIALS AND DEMOLITION DEBRIS THAT OCCUR ON SITE DURING CONSTRUCTION SHALL BE HANDLED AND LEGALLY DISPOSED OF IN A MANNER THAT DOES NOT CAUSE CONTAMINATION OF SURFACE WATERS. WOODY DEBRIS MAY BE CHIPPED AND SPREAD ON—SITE.

BMP MAINTENANCE

- TEMPORARY AND PERMANENT EROSION AND SEDIMENT CONTROL BMPS SHALL BE MAINTAINED AND REPAIRED AS NEEDED TO ASSURE CONTINUED PERFORMANCE OF THEIR INTENDED FUNCTION. MAINTENANCE AND REPAIR SHALL BE CONDUCTED IN ACCORDANCE WITH THE APPROVED STANDARDS AND SPECIFICATIONS.
- IN NON-AGRICULTURAL AREAS THE VISUAL SURVEY SHALL BE COMPARED TO THE DENSITY AND COVER OF ADJACENT UNDISTURBED LANDS. IN AGRICULTURAL AREAS, THE VISUAL SURVEY SHALL BE COMPARED TO THE ADJACENT UNDISTURBED PORTIONS OF THE SAME FIELD, UNLESS THE EASEMENT AGREEMENT SPECIFIES OTHERWISE.
- CONDUCTING INSPECTIONS OF TEMPORARY ESC CONTROLS AND SWM BMPS AT LEAST ONCE EVERY FOUR BUSINESS DAYS.
- TEMPORARY BMPS WILL BE REMOVED UPON ACHIEVING VEGETATIVE STABILIZATION, WHICH IS DEFINED AS "A GROUND COVER IS ACHIEVED THAT IS UNIFORM, MATURE ENOUGH TO SURVIVE AND WILL INHIBIT EROSION". DISTURBED AREAS NOT ATTAINING AN ACCEPTABLE VEGETATIVE COVER SHALL BE RESEEDED AS NEEDED UNTIL THE ENDPOINT IS ACHIEVED.
- TEMPORARY EROSION AND SEDIMENT CONTROL BMPS SHOULD BE REMOVED WITHIN 30 DAYS AFTER FINAL SITE STABILIZATION IS ACHIEVED OR AFTER THE TEMPORARY BMPS ARE NO LONGER NEEDED. TRAPPED SEDIMENT SHALL BE REMOVED OR STABILIZED ON SITE. DISTURBED SOIL RESULTING FROM REMOVAL OF BMPS OR VEGETATION SHALL BE PERMANENTLY STABILIZED.

RESTORATION BMP PHASING

THE FOLLOWING IS THE SEQUENCE OF EROSION AND SEDIMENT CONTROL BEST MANAGEMENT PRACTICE REMOVAL AND INSTALLATION RELATED TO RESTORATION ACTIVITIES. THIS WORK WILL OCCUR BETWEEN RESTORATION OF PIPEYARD / LAYDOWN AREA AND FINAL CLOSURE OF THE PROJECT DEFINED AS "ACHIEVING VEGETATIVE STABILIZATION". THE SEQUENCE IS:

1. REMOVE TEMPORARY GRAVEL AND UNDERLYING GEOTEXTILE.

2.DISC/AERATE SOILS TO A DEPTH OF 4-6" TO FACILITATE REVEGETATION.

3.APPLY SPECIALTY SEEDS AS REQUIRED THAT WILL NOT BE HANDLED IN THE MULCH PHASE (STEP 4), SEED THE AREA USING THE SEED MIXES AND RATES SPECIFIED IN MVP—ES11.1 TO MVP—ES11.9 OR PER LANDOWNER REQUEST.

4.APPLY MULCH IN THE FORM OF ORGANIC MULCH (PER MVP—ES45), SOIL STABILIZATION MATTING (PER VADEQ STD & SPEC 3.36). OR HYDRAULIC EROSION CONTROL PRODUCT (PER MVP—ES40).

5.FOLLOWING A DETERMINATION THAT THE SITE HAS ACHIEVED VEGETATIVE STABILIZATION, THE COMPOST FILTER SOCK WILL BE "OPENED" AND THE MULCH CONTAINED WITHIN WILL BE SPREAD WITHIN THE LIMITS OF DISTURBANCE.

H600 LINE No.: Date: DWN.: CHKD.: APPD.: REVISIONS:

EDIMENT CONTROL PLANS
ELINE PROJECT – H600
IIA COUNTY, VIRGINIA
ALLEY PIPELINE, LLC
TE BOULEVARD, SUITE 200





ONSTRUCTION

2206 South Main Street

Blacksburg, VA 24060 540-552-0444 www.daa.com

CAROLYN A HOWARD 5 Nic. No. 042775

ESC NARRITIVE

DRAWN BY:

CHECKED BY:


APPROVED BY:


DATE: 07/30/2018


SCALE: AS SHOWN RE

SCALE: AS SHOWN REVISION SHT. NO.LY-035-008 OF 10

TETRA TECH CAD FILE PATH: P:\B14\100\B14188B\B14188B-15\CAD\SDI-LY035-Pittsylvannia\B14188B-15_ESC NOTES.dwg PLOTTED ON: 7/31/2018 7:32 AM PLOTTED BY: Laura Ayers PLOT FILE: DAA.stb








UTILITY CONTACTS



ROCK CREEK ROAD COUNTY ROUTE IMPROVEMENT CONSTRUCTION PLANS

COUNTY ROUTE 781 (ROCKCREEK ROAD) & STATE ROUTE 40 (WEST GRETNA ROAD) PITTSYLVANIA COUNTY, VIRGINIA



LOCATION MAP

SCALE: 1 INCH = 2,000 FEET

ivil & Environmental Consult
Marketplace Avenue, Suite 200 - Bridgepo
Ph: 304.933.3119 · 855.488.9539 · Fax: 304.

N VALLEY PIPELINE LLC, CK CREEK ROAD FY ROUTE WIDENING ANIA COUNTY, VIRGINIA

TITLE SHEET

ATE:

MG SCALE:

AS SHOWN CHECKED BY:

JOSEPH D. ROBINSON Lic. No. 0402053304 7-9-2018

DRAWING NO.:

INDEX TO SHEETS

NO.	DESCRIPTION
1	TITLE SHEET
2	GENERAL NOTES
3	TYPICAL SECTION
4	DETAILS
5	PHASE 1 PLAN & PROFILE
5	PHASE 2 PLAN & PROFILE
7	EROSION AND SEDIMENT CONTROL PLAN
8	EROSION AND SEDIMENT CONTROL DETAILS
9	TEMPORARY TRAFFIC CONTROL PLAN
10	SIGNING AND MARKING PLAN
11	SIGNING AND MARKING DETAILS



CONTRACTOR SHALL CONTACT MISS UTILITY OF VIRGINIA AT 800-552-7001 AT LEAST 48 HOURS PRIOR TO BEGINNING WORK.

GENERAL NOTES

1. TRIP GENERATION DATA:

GROSS SQ. FT. ITE CODE.

TOTAL DAILY TRIPS: 200 VPD AM PEAK HOUR TRIPS: 9 VPH PM PEAK HOUR TRIPS: 9 VPH

- 2. ALL CONSTRUCTION METHODS AND MATERIALS WITHIN STATE MAINTAINED RIGHT OF WAY SHALL BE IN ACCORDANCE WITH CURRENT VDOT STANDARDS, SPECIFICATIONS, CURRENT "WORK AREA PROTECTION MANUAL". AND ALL APPLICABLE LOCATION AND DESIGN INSTRUCTIONAL AND INFORMATIONAL MEMORANDUM. INSPECTION DOCUMENTATION SHALL BE PROVIDED CONSISTENT WITH THE VDOT INSPECTION DOCUMENTATION BEST PRACTICES MANUAL.
- 3. A LAND USE PERMIT SHALL BE OBTAINED FROM VDOT BEFORE ANY CONSTRUCTION IS STARTED WITHIN STATE MAINTAINED RIGHT OF WAY LIMITS, INCLUDING ACCESS. ALL LAND USE PERMIT APPLICATIONS MUST HAVE APPROVED PLANS, A COPY OF THE PLAN APPROVAL LETTER, A CHECK FOR THE PROCESSING FEE MADE PAYABLE TO TREASURER OF VIRGINIA, AND SURETY OR BOND IN THE REQUIRED AMOUNT.
- 4. IN ACCORDANCE WITH THE PROVISIONS OF THE INSPECTION DOCUMENTATION BEST PRACTICES MANUAL, VDOT SHALL BE NOTIFIED PRIOR TO THE START OF ANY WORK WITHIN STATE MAINTAINED RIGHT OF WAY. THE CONTRACTOR WILL COORDINATE WITH THE VDOT POINT OF CONTACT AT SIGNIFICANT STAGES OF THE PROJECT.
- 5. PRIOR TO ANY CONSTRUCTION, THE CONTRACTOR SHALL CONSULT THE ENGINEER WHO SEALED THE PLANS TO VERIFY THE APPROVAL OF THE PLANS BY ALL APPLICABLE FEDERAL, STATE, AND LOCAL AGENCIES.
- 6. THE CONTRACTOR SHALL HAVE AVAILABLE A COPY OF THE LAND USE PERMIT(S), FINAL APPROVED PLANS, ANY APPROVED REVISIONS, AND A COPY OF THE APPROVAL LETTER ON SITE.
- 7. THE CONTRACTOR SHALL VERIFY THE ELEVATIONS OF ALL POINTS OF CONNECTION OR PROPOSED WORK TO EXISTING CURBS, SANITARY LINES, WATERLINES, ETC., PRIOR TO CONSTRUCTION.
- 8. ANY ERRORS, CONFLICTS, OR DISCREPANCIES FOUND ON THE APPROVED PLANS SHALL BE REPORTED TO THE ENGINEER WHO SEALED AND SIGNED THE PLANS. VDOT SHALL BE NOTIFIED FOR RESOLUTION BEFORE PROCEEDING FURTHER WITH THE WORK, IF THE STATE MAINTAINED RIGHT OF WAY IS AFFECTED.
- 9. DESIGN CHANGES, SPECIFIED MATERIAL CHANGES, AND /OR FIELD CHANGES FROM THE APPROVED PLANS SHALL BE RE-SUBMITTED TO VDOT FOR REVIEW AND APPROVAL, PRIOR TO PROCEEDING WITH THE
- 10. ALL ENTRANCES SHALL BE CONSTRUCTED IN ACCORDANCE WITH CURRENT VDOT STANDARDS.
- 11. SIGHT DISTANCES AT ENTRANCES AND INTERSECTIONS SHALL BE MAINTAINED AT ALL TIMES DURING AND AFTER CONSTRUCTION. ANY OBJECT OR LANDSCAPING THAT OBSTRUCTS DRIVER VIEW SHALL BE RELOCATED AT THE DEVELOPER'S EXPENSE OR THE ENTRANCE MAYBE CLOSED AT VDOT'S DISCRETION.
- 12. THE DEVELOPER IS RESPONSIBLE FOR ANY DAMAGE TO EXISTING ROADS, UTILITIES, AND ANY OTHER INSTALLATIONS ALREADY IN PLACE WHICH OCCUR AS A RESULT OF PROJECT CONSTRUCTION WITHIN OR CONTIGUOUS TO STATE RIGHT OF WAY LIMITS.
- 13. ALL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR IN ACCORDANCE WITH THE VIRGINIA EROSION & SEDIMENT CONTROL HANDBOOK AND VIRGINIA STORMWATER MANAGEMENT PROGRAM. AN INDIVIDUAL CERTIFIED BY THE VIRGINIA DEPARTMENT OF CONSERVATION AND RECREATION, HOLDING A RESPONSIBLE LAND DISTURBER CERTIFICATION, SHALL BE IN CHARGE OF THE LAND DISTURBING ACTIVITY AND ON THE WORK SITE AT ALL TIMES.
- 14. FAILURE TO FOLLOW MS-17 CAN RESULT IN CLOSURE OF THE CONSTRUCTION ENTRANCE AND TERMINATION OF THE LUP.
- 15. NO STRUCTURE SHALL BE CONSTRUCTED ON VDOT RIGHTS OF WAY UNLESS SHOWN ON VDOT APPROVED CONSTRUCTION PLANS OR COVERED BY A VDOT LAND USE PERMIT. ALL FIXED OBJECTS SUCH AS SIGNS, UTILITY CABINETS, PEDESTALS, AND STREETLIGHTS SHALL BE LOCATED IN ACCORDANCE WITH CLEAR ZONE REQUIREMENTS, AS NOTED IN THE ROAD DESIGN MANUAL. THERE SHALL NOT BE ANY CABINETS, PEDESTALS, OR FIRE HYDRANTS LOCATED ON THE SHOULDER.

- 16. THE DEVELOPER IS RESPONSIBLE FOR FURNISHING AND INSTALLING ALL SIGNS FOR THE PROPOSED DEVELOPMENT. THE CONTRACTOR SHALL CONTACT VDOT TO ESTABLISH LOCATIONS FOR STOP SIGNS AND STOP BARS.
- 17. ALL CONSTRUCTION DEBRIS, MATERIALS, DUMPSTERS, ETC. SHALL BE LOCATED OUTSIDE THE RIGHT OF WAY.
- 18. VDOT SHALL NOT BE RESPONSIBLE FOR THE MAINTENANCE OF ANY STORMWATER MANAGEMENT FACILITY OR OUTFALL STRUCTURE LOCATED OUTSIDE OF STATE MAINTAINED RIGHT OF WAY LIMITS AND SHALL BE ABSOLVED FROM ALL RESPONSIBILITIES, DAMAGES AND LIABILITIES AS A RESULT OF SUCH.
- 19. THE CONTRACTOR SHALL BE RESPONSIBLE FOR LOCATING AND PROTECTING ALL UNDERGROUND AND OVERHEAD UTILITIES. WHETHER OR NOT THEY ARE SHOWN ON THE PLANS, PRIOR TO STARTING WORK. THE CONTRACTOR WILL BE RESPONSIBLE FOR REPAIRS, AT HIS OWN EXPENSE. OF ANY UTILITIES DAMAGED BY HIS CONSTRUCTION METHODS. MISS UTILITY MUST BE CONTACTED AT 811 AT LEAST 72 HOURS PRIOR TO THE COMMENCEMENT OF CONSTRUCTION. THE DEVELOPER SHALL BE RESPONSIBLE FOR THE RELOCATION OF ANY UTILITY WITHIN EXISTING OR PROPOSED RIGHT OF WAY.
- 20. THE PERMITTEE IS RESPONSIBLE FOR PURSUING AND OBTAINING ANY AND ALL ENVIRONMENTAL PERMITS INCLUDING. BUT NOT LIMITED TO. WETLANDS, WATERS OF THE US, WATER QUALITY, THREATENED AND ENDANGERED SPECIES. HAZARDOUS MATERIALS. AND CULTURAL RESOURCES, REQUIRED TO PURSUE THE PROPOSED ACTIVITY BEFORE ANY CONSTRUCTION IS STARTED WITHIN STATE MAINTAINED RIGHT OF WAY LIMITS. DOCUMENTS RELATED TO THESE ACTIVITIES SHALL BE SUBMITTED WITH THE LAND USE PERMIT APPLICATION.
- 21. THE COMMONWEALTH TRANSPORTATION BOARD, MEMBERS OF THE BOARD, THE COMMONWEALTH AND ALL COMMONWEALTH EMPLOYEES, AGENTS, AND OFFICES, SHALL BE ABSOLVED FROM ALL RESPONSIBILITIES. DAMAGES AND LIABILITIES AS A RESULT OF WORK ARISING FROM THE EXERCISE OF THE PRIVILEGES GRANTED BY PLAN AND/OR PERMIT APPROVAL.
- 22. ONE (1) SET OF AS-BUILT CONSTRUCTION PLANS SHALL BE SUBMITTED PRIOR TO RELEASE OF SURETY.
- 23. VDOT AND COUNTY APPROVAL OF CONSTRUCTION PLANS DOES NOT PRECLUDE THE RIGHT TO REQUIRE ADDITIONAL FACILITIES AS DEEMED NECESSARY IN THE FIELD PRIOR TO RELEASE OF SURETY.

UTILITIES

- 24. INSTALLATION OF PIPE CULVERTS AND STORM SEWERS SHALL CONFORM TO VDOT STANDARD PB-1.
- 25. ALL STORM SEWER SHALL BE A MINIMUM DIAMETER OF 15".
- 26. ALL PRE-CAST UNITS SHALL BE VDOT APPROVED. CERTIFICATION AND VDOT STAMP WILL BE REQUIRED ON ALL UNITS. SHOP DRAWINGS, GEOTECHNICAL DATA. SOIL BEARING CAPACITY. AND PLAN VIEW SHALL BE SUBMITTED AS A PACKAGE FOR VDOT REVIEW AND APPROVAL.
- 27. AUTHORIZED UNDERGROUND UTILITY INSTALLATIONS SHALL MAINTAIN A MINIMUM OF 36 INCHES OF COVER, INCLUDING UNDER DITCHES.

PAVEMENT

- 28. ASPHALT PAVEMENT WIDENING AND/OR CONNECTION SHALL CONFORM TO VDOT STANDARD WP-2.
- 29. ALL PAVEMENT MARKINGS ERADICATED DURING CONSTRUCTION MUST BE OVERLAID WITH SURFACE MIX OR SLURRY SEAL #4.
- 30. ALL VEGETATION AND ORGANIC MATERIAL SHALL BE REMOVED FROM THE RIGHT OF WAY LIMITS PRIOR TO CONDITIONING OF THE SUB-GRADE.
- 31. WHEN UNSUITABLE MATERIALS FOR SUB-GRADES AND OTHER ROADWAY CONSTRUCTION ARE ENCOUNTERED DURING CONSTRUCTION. THE CONTRACTOR SHALL CONTACT A GEOTECHNICAL ENGINEER AND VDOT SUCH MATERIALS SHALL BE UNDERCUT AND BACKFILLED AS DIRECTED BY A GEOTECHNICAL ENGINEER, ACCORDING TO VDOT SPECIFICATIONS.
- 32. THE NECESSITY FOR ADDITIONAL VDOT STANDARD UNDER DRAINS SHALL BE DETERMINED AT TIME OF SUB-GRADE INSPECTION.
- 33. THE SCHEDULING OF AGGREGATE BASE INSTALLATION AND SUBSEQUENT PAVING ACTIVITIES SHALL ACCOMMODATE FORECAST WEATHER CONDITIONS ACCORDING TO VDOT "ROAD AND BRIDGE SPECIFICATIONS".
- 34. A PRIME COAT SEAL BETWEEN THE AGGREGATE BASE AND BITUMINOUS CONCRETE SHALL BE REQUIRED PER VDOT STANDARDS AND SPECIFICATIONS.
- 35. VDOT SHALL HAVE APPROVED ALL BASE COURSES FOR DEPTH AND TEMPLATE AND PERFORMED THE REQUIRED VISUAL, PROOF ROLL, COMPACTION, AND ANY ADDITIONAL INSPECTIONS AS DETERMINED BY THE VDOT INSPECTOR PRIOR TO PLACEMENT OF ANY SURFACE COURSES.
- 36. VDOT SHALL BE PROVIDED DOCUMENTATION BY A LICENSED GEOTECHNICAL ENGINEER, CERTIFYING THAT ALL IN-PLACE PAVEMENTS MEET OR EXCEED THE APPROVED PAVEMENT DESIGN THICKNESS PRIOR TO RELEASE OF PERMIT SURETY. THE CERTIFYING DOCUMENTATION SHALL CONFORM TO VDOT SPECIFICATIONS AND THE APPROVED PLANS.
- 37. A LICENSED GEOTECHNICAL ENGINEER SHALL ASCERTAIN THE CAUSE AND CERTIFY A RECOMMENDED METHOD OF REPAIR FOR ALL PAVEMENT STRUCTURAL FAILURES PRIOR TO VDOT ACCEPTANCE FOR MAINTENANCE..

MISCELLANEOUS

- 38. OVERHEAD UTILITY INSTALLATIONS WITHIN LIMITED ACCESS AND NON LIMITED ACCESS RIGHT OF WAY SHALL BE INSTALLED IN ACCORDANCE WITH VDOT LAND USE PERMIT REGULATIONS.
- 39. ALL ROADWAY LIGHTING SHALL BE INSTALLED IN ACCORDANCE WITH IESNA LIGHTING CRITERIA AND IN ACCORDANCE WITH VDOT ROAD AND BRIDGE SPECIFICATIONS. ALL ROADWAY LIGHTING SHALL ADHERE TO THE VIRGINIA LIGHTING LAW.
- 40. CONTACT TRAFFIC ENGINEERING OPERATIONS A MINIMUM OF 48 HOURS IN ADVANCE WHENEVER EXCAVATION IS WITHIN 500 FEET OF A TRAFFIC SIGNAL, SO THE LINES CAN BE MARKED.

En

S

OF **11**

DRAWING NO.:


JOSEPH D. ROBINSON Lic. No. 0402053304 7-9-2018

RTE. 781/VA. RTE 40 WIDENING TYPICAL SECTION

PAVEMENT DESIGN

- 1 2" ASPHALT CONCRETE SURFACE COURSE TYPE SM-12.5A
- 2 3" ASPHALT CONCRETE SURFACE COURSE TYPE IM-19.0
- 3" ASPHALT CONCRETE SURFACE COURSE TYPE BM-25.0
- 4 8" AGGREGATE BASE MATERIAL TYPE II NO. 21A
- 5 GEOTEXTILE PAVING FABRIC

JOSEPH D. ROBINSON Lic. No. 0402053304



CONSTRUCTION JOINT DETAIL

REMOVE EXISTING ASPHALT LAYERS TO EXISTING SUBBASE AND REPLACE WITH PROPOSED ASPHALT WIDENING LAYERS

PROPOSED MINIMUM 1 1/2 INCH THICK ASPHALT SURFACE COURSE (SEE NOTE 5)

* MINIMUM 12 INCHES, OR GREATER AS NECESSARY TO ABUT THE FULL THICKNESS OF EXISTING ASPHALT LAYERS AS DETERMINED BY CORES (SEE NOTE 3)


NOTES:

- 1. ASPHALT PAVEMENT WIDENING SHALL HAVE A PAVEMENT DESIGN IN ACCORDANCE WITH CURRENT VDOT PROCEDURES AND BE APPROVED BY THE ENGINEER.
- 2. THE PAVEMENT DESIGN FOR ASPHALT PAVEMENT WIDENING SHALL MEET OR EXCEED THE DEPTHS AND TYPES OF THE LAYERS OF EXISTING PAVEMENT. SUBSURFACE DRAINAGE OF THE EXISTING AND PROPOSED PAVEMENT SHALL BE ADDRESSED IN THE PAVEMENT DESIGN.
- 3. A MINIMUM OF THREE CORES SHALL BE TAKEN ALONG THE CENTER OF THE ADJACENT TRAVEL LANE TO DETERMINE THE TYPE AND THICKNESS OF EXISTING PAVEMENT LAYERS. THESE CORES SHALL BE SPACED NO MORE THAN 500 FEET APART.
- 4. THE ADJACENT TRAVEL LANE SHALL BE MILLED A MINIMUM DEPTH OF 1 1/2 INCHES AND REPLACED WITH AN ASPHALT SURFACE COURSE TO MATCH THE PROPOSED PAVEMENT WIDENING SURFACE COURSE, UNLESS WAIVED BY THE ENGINEER.
- 5. THE ENGINEER MAY REQUIRE THE MILLING DEPTH OF THE EXISTING PAVEMENT TO BE ADJUSTED TO ACHIEVE AN ACCEPTABLE PAVEMENT CROSS-SLOPE AND EFFECTIVE SURFACE DRAINAGE.
- 6. EXISTING PAVEMENT MARKINGS AND MARKERS WITHIN THE PROJECT LIMITS SHALL BE RESTORED SUBJECT TO THE APPROVAL OF THE ENGINEER.
- 7. FINAL TRANSVERSE PAVEMENT TIE-IN SHALL CONFORM TO THE REQUIREMENTS OF SECTION 315.05(c) OF THE SPECIFICATIONS EXCEPT THAT ALL JOINTS AT TIE-IN LOCATIONS SHALL BE TESTED USING A 10 FOOT STRAIGHTEDGE IN ACCORDANCE WITH THE REQUIREMENTS OF SECTION 315.07(a) OF THE SPECIFICATIONS.


ASPHALT PAVEMENT WIDENING FOR WIDENING SUBJECT TO TRAFFIC

N.T.S.

© OF ISLAND IS TO BE PERPENDICULAR TO © OF MAJOR ROUTE REGARDLESS OF THE ANGLE OF INTERSECTION.



SECTION A-A BASIS OF PAYMENT - EACH 0.5 CU. YDS CONCRETE TO BE CLASS A3 IF CAST IN PLACE, 4000 PSI IF PRECAST.




WHEN SIGN ISLAND IS INSTALLED OVER EXISTING PAVEMENT A HOLE FOR SIGN POST IS TO BE EXTENDED TO THE SUBPASE

DETAIL OF STANDARD SIGN ISLAND N.T.S.

MOUNTAIN VALLEY PIPELINE LLC, ROCK CREEK ROAD COUNTY ROUTE WIDENING PITTSYLVANIA COUNTY, VIRGINIA


OF **11**

JOSEPH D. ROBINSON Lic. No. 0402053304




JOSEPH D. ROBINSON Lic. No. 0402053304

5 OF 11



6 OF 11

JOSEPH D. ROBINSON Lic. No. 0402053304



IOUNTAIN VALLEY PIPELINE LLC ROCK CREEK ROAD COUNTY ROUTE WIDENING

WDENING MOUNTAIN ROC PLAN ROC COUNTY GSL GSL

PROPOSED COUNTY ROAD WDENING
EROSION AND SEDIMENT CONTROL PLAN

DATE:

DRAWN BY:

MAS

DRAWN BY:

DRAWN BY:

DRAWN BY:

MAS

DRAWN BY:

DRAWN BY:

MAS


DRAWN BY:

DRAW


JOSEPH D. ROBINSON Lic. No. 0402053304 7-9-2018

DRAWING NO.:


DRAWECT 7 OF 11




STABILIZED CONSTRUCTION ENTRANCE N.T.S.




ROCK CHECK DAM N.T.S.



SOIL STABILIZATION MATTING N.T.S.



SILT FENCE N.T.S.



8 OF 11

Typical Traffic Control

Shoulder Operation with Minor Encroachment

(Figure TTC-5.1)

NOTES

Standard

1. For required sign assemblies for multi-lane roadways see Note 1, TTC-4.1

Guidance

- 2. Sign spacing should be 1300'-1500' for Limited Access highways. For all other roadways, the sign spacing should be 500'-800' where the posted speed limit is greater than 45 mph, and 350'-500' where the posted speed limit is 45 mph or less.
- 3. When work takes up part of a lane on a high volume roadway; vehicular traffic volumes, vehicle mix, speed and capacity should be analyzed to determine whether the affected lane should be closed. Unless the lane encroachment analysis permits a remaining lane width of 10 feet, the lane should be closed. If the closure operation is on a Limited Access highway, the minimum lane width is 11 feet.

4. The ROAD WORK AHEAD (W20-1) sign on an intersecting roadway may be omitted where drivers emerging from that roadway will encounter another advance warning sign prior to this activity area.

Standard:

- 5. A shadow vehicle with either an arrow board operating in the caution mode, or at least one highintensity amber rotating, flashing, or oscillating light shall be parked 80' - 120' in advance of the first work crew.
- 6. Vehicle hazard warning signals shall not be used instead of the vehicle's high-intensity amber rotating, flashing, or oscillating lights. Vehicle hazard warning signals can be used to supplement high-intensity amber rotating, flashing, or oscillating lights.
- 7. Taper length (L) and channelizing device spacing shall be at the following:

Taper Length (L)						
Speed Limit	Lane Width (Feet)					
(mph)	9 10 11 1					
25	95	105	115	125		
30	135	150	165	180		
35	185	205	225	245		
40	240	270	295	320		
45	405	450	495	540		
50	450	500	550	600		
55	495	550	605	660		
60	540	600	660	720		
65	585	650	715	780		
70	630	700	770	840		
Minimum tape highwa	er length ys shall			ccess		
Shoulde	r Taper	= 1/3 L N	1inimum			

Channelizing Device Spacing						
Location	Speed Limit (mph					
Location	0 - 35	36 +				
Transition Spacing	20'	40'				
Travelway Spacing	40'	80'				
Construction Access*	80'	120'				
* Spacing may be increased to this distance,						

but shall not exceed one access per 1/4 mile. On roadways with paved shoulders having a width of 8 feet or more, channelizing devices shall be used to close the shoulder in


advance of the merging taper to direct

vehicular traffic to remain within the traveled

- 8. The buffer space length shall be as shown in Table 6H-3 on Page 6H-5 for the posted speed limit.
- 9. A truck-mounted attenuator (TMA) shall be used on Limited Access highways and multi-lane roadways with posted speed limit equal to or greater than 45 mph.
- 10. When a side road intersects the highway within the temporary traffic control zone, additional traffic control devices shall be placed as needed.

1: Revision 1 – 4/1/2015


Shoulder Operation with Minor Encroachment (Figure TTC-5.1)



TEMPORARY TRAFFIC CONTROL NOTES

- TEMPORARY TRAFFIC CONTROL SHALL BE IN ACCORDANCE WITH SECTION 512 OF THE 2016 VDOT ROAD AND BRIDGE SPECIFICATIONS AND THE VIRGINIA WORK AREA PROTECTION MANUAL ADOPTED 2011 AND REVISED JANUARY 2015 WHICH IS MADE A PART OF THIS CONTRACT AND THE TEMPORARY TRAFFIC CONTROL PLAN FOR INDIVIDUAL SEGMENTS
- REFLECTIVE SHEETING ON TEMPORARY TRAFFIC CONTROL DEVICES SHALL BE OF NEW CONDITION AT BEGINNING OF THE PROJECT LIFE. NIGHT VISIBILITY AND LEGIBILITY SHALL BE MAINTAINED.
- 3. ACCESS TO ALL HOUSES, CHURCHES AND BUSINESSES SHALL BE MAINTAINED AT ALL TIMES.
- 4. EXISTING SIGNS AND DELINEATORS: ANY SUCH EXISTING FACILITY RELOCATED, REMOVED, OR DAMAGED BY THE CONTRACTOR SHALL BE REPLACED TO ITS ORIGINAL CONDITION BY THE CONTRACTOR AT HIS EXPENSE.
- 5. WHEN COVERING EXISTING SIGNS, THE CONTRACTOR HAS THE OPTIONS OF USING:
- A. HEAVY DUTY BLACK OVERLAY (PLASTIC OR
- B. THIN WOOD OVERLAY (E.G. PLYWOOD).
- TAKING SIGNS DOWN AND REINSTALLING WHEN
- D. ANY DAMAGES CAUSED BY ABOVE-NAMED SHALL BE REPAIRED/REPLACED TO ORIGINAL CONDITION
- 1. INSTALL TEMPORARY TRAFFIC CONTROL.
- 2. INSTALL TTC-5.1 FOR ALL CONSTRUCTION ACTIVITIES ON COUNTY ROUTE 781.
- 3. INSTALL TTC-5.1 FOR INTERSECTION TURN WIDENING AND DRIVEWAY ENTRANCE CONSTRUCTION ON STATE

AS DESCRIBED BELOW.



BURLAP TYPE).

AT CONTRACTOR'S EXPENSE.

SEQUENCE OF CONSTRUCTION


- ROUTE 40.
- 4. REMOVE ALL TEMPORARY TRAFFIC CONTROL WHEN ALL WORK HAS BEEN COMPLETED.


OSEPH D. ROBINSON 7-9-2018

Env


N VALLEY PIPELINE LLC, CK CREEK ROAD TY ROUTE WIDENING ANIA COUNTY, VIRGINIA

ROCI COUNTY TSYLVAN





PHASE 2 SIGNING AND MARKING PLAN SCALE: 1"=30'







W03-1 36"X36"

R01-1 48"X48" $\left\langle \mathbb{B} \right\rangle$

R01-1 36"X36" $\langle F \rangle$

24" WIDE STOP BAR @ 10' FROM LT. EDGE OF SR 40

"STOP" PAVEMENT MESSAGE MARKING


TYPE B, CLASS I, YELLOW PAVEMENT LINE MARKING, 4" WIDTH


NOTES:

- ALL WORK ON THIS PROJECT SHALL CONFORM TO THE 2009 MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MUTCD), THE 2016 ROAD AND BRIDGE SPECIFICATIONS, THE 2011 VIRGINIA SUPPLEMENT TO THE MUTCD, AND THE 2011 VDOT WORK AREA PROTECTION MANUAL (WAPM) AND ALL SUBSEQUENT REVISIONS.
- ÀLL SIGNS SHALL BE INSTALLED ON STP-1 POSTS AND TYPE A FOUNDATIONS.
- CONTRACTOR SHALL MAINTAIN ALL ROADWAY SIGNAGE THROUGHOUT THE PROJECT AREA.
- CONTRACTOR SHALL COORDINATE CONSTRUCTION ACTIVITIES WITH
- LOCAL MUNICIPALITIES AND EMERGENCY RESPONDERS
- CONTRACTOR SHALL MAINTAIN ACCESS TO ALL HOMES AND BUSINESSES THROUGH OUT THE DURATION OF THE DETOUR.
- ALL SIGNAGE EQUIPMENT SHALL BE INSTALLED WITHIN EXISTING RIGHT-OF-WAY


JOSEPH D. ROBINSON 7-9-2018


10 OF 11





2016 ROAD & BRIDGE STANDARDS





2016 ROAD & BRIDGE STANDARDS

Lic. No. 0402053304 7-9-2018

JOSEPH D. ROBINSON

11 OF 11

En

PELINE I OAD DENING Y, VIRGI

ALLE) CREE ROUTI A COL

UNTAIN PROCI