	V	ain alley		Visua	l Sit	e Ins	specti	on Repo	ort			
Project Name H-600 Pipeline Spread H		AFE 124300138		Spread	H-600 Pipeline Spread H		pread H					
Contractor Precision			·			Report #	7026					
Inspector Dustin Lyons								Date/Time	8/28/	2018 6:0	8 AM	
Permit #	Permit # TBD			Inspection Type VA SWPP			Station Begin 12		2005+00			
State	VA		Inspection Area		Partial		Station E	on End 12072+00				
County	Montgomery		Ground		Damp		Temperatu		ure (ºF)	91.00		
Municipality	N/A	N/A		Weather		Sunny		Rain Gauç		ıge (in)	0.50	
GPS Location	37.2	28636367,	-80.29421831				Rain Ac	ccumulation Time (days) 1.			1.00	
1. Are the appre	ove	d (stampe	d) E&S Plan	and PCSM Plan present on site?						Yes		
				the limits of disturbance shown on the plan drawings? ermitting Coordinator and explain in comments.)						No		
	3. Is Construction sequence outlined in the construction notes of the E&S plan set or PCSM plan set being followed? (If No, notify MVP Environmental Permitting Coordinator and explain in comments.)									Yes		
4. E&S BMPs (is required.)	(List	BMPs and	d note if insta	lled and maintair	ned as	per the	e plan. If o	corrective act	ion is	needed,	a pictu	
ı	E&S BMPs			Complianc Level	e		Correc	rrective Action			Corrective Time Fram	
Compost Filter Sock			Communication		Upgrad	de to triple	e to triple stack and key-in			48 Hours		
Erosion Control Blanket		Acceptable										
Housekeeping		Communication		Removed trash,12036+50 &12031+00			48 Hours					
Sensitive Resource Signage		Acceptable										
Silt Fence (Filter Fabric Fence)		Communication		Clean silt fence, 12		2028+50-1203	31+00	48 Hou	ırs			
Silt Fence (Reinforced Filter Fabric Fence)		Acceptable										
Trench Plugs		Acceptable										
Waterbar		Acceptable										
Sump Pit			Communication Clean out sump		out sump p	pits. 48 H		48 Hou	urs			
5. Site Conditi	ons											
				ment, gravel, oil,							No	
beyond defined				ironmental Permi					,	, , , , , , ,		
beyond defined a photo and imn	nedi	ately cont	act MVP Env		itting (Coordina	ator.				Yes	

MVP-34 REV 0 Page 1 of 3

No

Has a new slip/slide been observed? (If yes, complete Slide Report Form)

AFE 124300138	Date/Time 8/28/20	18 6:08 AM	Report #	7026								
6. PCSM BMPs (List BMPs and note if installed and maintained as per the plan. If corrective action is needed, a												
picture is required.)												
PCSM BMPs	Compliance	Corrective A	ction	Corrective								
	Level			Time Frame								
7. Identify all remedial measures that have been taken since the previous inspection was conducted.												
Comments (Reference above questions as	appropriate.)											
Since the previous SWPPP inspection (8-22-18) the contractor has installed pipe from about station 12020+00 to 12023+20. They												
constructed a pass through trench breaker (MVF The rock ditch crew blasted from station 12038+	P-43) at 12020+25 and a ti	rench breaker with dayli	ght drain (MVP-	35) at 12021+08.								
I performed a SWPPP inspection today from 120 J-hooks from station 12040+00 to 12050+00 and	005+00 to 12072+00. No i d from station 12028+00 to	impacts were observed o 12030+50 had been to	outside the LOE). Several CFS p pits in these								
areas should be cleaned out. Erosion was obse be keyed in.	rved below the CFS J-hoo	ks at 12048+00 and 12	049+70. These	J-hooks should								
be keyed iii.												
				l								
				l								

Note: It is a condition of National Pollutant Discharge Elimination System and Erosion and Sediment permits that a maintenance program be conducted to provide for the operation and maintenance of all BMPs to be inspected on a weekly basis and after each stormwater event. Please list in the space provided comments to note if repairs or replacement are needed or have been made for BMPs as a result of the inspection. Failure to conduct the required inspection may result in permit suspension or the imposition of civil penalties. If supplemental monitoring is required as part of a permit condition this form may be used to meet those monitoring requirements.

MVP-34 REV 0 Page 2 of 3

AFE 124300138 Date/Time 8/28/2018 6:08 AM Report # 7026 **Pictures** ACCURACY 5 n DATUM WGS84 TB with pass through drain (MVP-43) Station 12020+25 GPS Location 37.0697578934967, -80.6150441456919 **GPS Location** 37.0697436973508, -80.6151276936247 See photo for gps location. Trench breaker with daylight drain (MVP-35) constructed at 12021+08. See photo for gps location. Completed trench breaker with pass through drains (MVP-43) constructed at 12020+25. **Description** Description Station 12046+00 Station 12029+94 GPS Location **GPS Location** 37.0698229875761, -80.6152122561639 37.0698229875761, -80.6152122561639 See photo for gps location. CFS has been See photo for gps location. CFS has been topped. Sump pit and silt fence should be cleaned out and end treatment upgraded. topped. End treatment should cleaned out and Description Description upgraded. GPS Location 37.0698229875761, -80.6152122561639 **GPS Location** 37.0698229875761, -80.6152122561639 See photo for gps location. Erosion observed See photo for gps location. Erosion observed below CFS j-hook. CFS should be keyed in below CFS j-hook. CFS should be keyed in Description Description and end treatment upgraded. and end treatment upgraded.

MVP-34 REV 0 Page 3 of 3