



625 Liberty Avenue, Suite 2000 | Pittsburgh, PA 15222  
844-MVP-TALK | mail@mountainvalleypipeline.info  
www.mountainvalleypipeline.info

July 24, 2019

Ms. Kimberly D. Bose, Secretary  
Federal Energy Regulatory Commission  
888 First Street NE  
Washington, DC 20426


Re: Mountain Valley Pipeline, LLC  
Docket No. CP16-10-000  
Weekly Status Report No. 89

Dear Ms. Bose:

On October 13, 2017, the Federal Energy Regulatory Commission issued an order granting a Certificate of Public Convenience and Necessity to Mountain Valley Pipeline, LLC (“Mountain Valley”) for the Mountain Valley Pipeline Project in the above-identified docket. On October 31, 2017, Mountain Valley submitted its Implementation Plan for the Project. In compliance with Environmental Condition Nos. 8 and 14, Mountain Valley submits its status report for the week ending July 12, 2019.

If you have any questions, please do not hesitate to contact me at (412) 553-5786 or meggerding@equitransmidstream.com. Thank you.

Respectfully submitted,  
MOUNTAIN VALLEY PIPELINE, LLC  
by and through its operator,  
EQM Gathering OPCO, LLC

By:   
Matthew Eggerding  
Assistant General Counsel

Attachments

cc: All Parties  
Paul Friedman, OEP  
Lavinia DiSanto, Cardno, Inc.  
Doug Mooneyhan, Cardno, Inc.

## **FEDERAL AUTHORIZATIONS**

---

Mountain Valley continues discussions with applicable agencies regarding permits.

## **CONSTRUCTION STATUS**

---

Construction activities and progress are included in Appendix A.

## **WORK PLANNED FOR NEXT REPORTING PERIOD**

---

Spreads A-F and H continue construction deliverables.

## **SCHEDULE CHANGES**

---

There are no required schedule changes for waterbody crossings or work in other environmentally sensitive areas.

## **ENVIRONMENTAL ISSUES**

---

The table in Appendix B summarizes problem area reports (PAR) and noncompliance reports (NCR) issued for the Project during the reporting period, as well as corrective actions taken to resolve each of the issues.

In the event Mountain Valley receives correspondence from other federal, state, or local permitting agencies concerning instances of noncompliance during the reporting period, Mountain Valley will include or reference such correspondence, as well as Mountain Valley's response thereto, in Appendix C.

## **LANDOWNER RESOLUTIONS**

---

The table in Appendix D includes information regarding landowner concerns and how they were resolved.

## **VARIANCE CONDITIONS**

---

In the event Mountain Valley is required to provide supplemental documentation as a condition to a variance request granted by the Federal Energy Regulatory Commission, Mountain Valley will include or reference such variances, as well as the required reporting, in Appendix E.

Activity Name	Activity Status	% Complete
---------------	-----------------	------------

### Compressor Stations

#### Bradshaw

Bradshaw Civil - Tree Felling	Completed	100%
Bradshaw Civil - Road Construction	Completed	100%
Bradshaw Civil - Site Construction	Completed	100%
Bradshaw Civil - Post Site Construction/Reclamation	Completed	100%
Bradshaw Mechanical - Office Building Area	Completed	100%
Bradshaw Mechanical - Discharge Filter Area	Completed	100%
Bradshaw Mechanical - Auxiliary Equipment Area	In Progress	99.98%
Bradshaw Mechanical - Blowdown Silencer Area	Completed	100%
Bradshaw Mechanical - Gas Cooler Area	Completed	100%
Bradshaw Mechanical - Compressor Building Area	Completed	100%
Bradshaw Mechanical - Suction Filter Area	Completed	100%
Bradshaw Mechanical - Launcher/Receiver Area	Completed	100%
Bradshaw Mechanical - Produced Fluids Area	In Progress	99.24%
Bradshaw Mechanical - Site Work Area	In Progress	80.28%
Bradshaw Mechanical - Commissioning	Not Started	0%

#### Harris

Harris Civil - Tree Felling	Completed	100%
Harris Civil - Road Construction	Completed	100%
Harris Civil - Site Construction	Completed	100%
Harris Civil - Post Site Construction/Reclamation	Completed	100%
Harris Mechanical - Office Building Area	Completed	100%
Harris Mechanical - Auxiliary Equipment Area	Completed	100%
Harris Mechanical - Blowdown Silencer Area	Completed	100%
Harris Mechanical - Gas Cooler Area	Completed	100%
Harris Mechanical - Compressor Building Area	Completed	100%
Harris Mechanical - Suction Filter Area	Completed	100%
Harris Mechanical - Launcher/Receiver Area	Completed	100%
Harris Mechanical - Produced Fluids Area	Completed	100%
Harris Mechanical - Site Work Area	Completed	100%
Harris Mechanical - Commissioning	Not Started	0%

#### Stallworth

Stallworth Civil - Tree Felling	Completed	100%
Stallworth Civil - Road Construction	Completed	100%
Stallworth Civil - Site Construction	Completed	100%
Stallworth Civil - Post Site Construction/Reclamation	Completed	100%
Stallworth Mechanical - Office Building Area	Completed	100%
Stallworth Mechanical - Auxiliary Equipment Area	Completed	100%
Stallworth Mechanical - Blowdown Silencer Area	Completed	100%
Stallworth Mechanical - Gas Cooler Area	Completed	100%
Stallworth Mechanical - Compressor Building Area	Completed	100%
Stallworth Mechanical - Suction Filter Area	Completed	100%
Stallworth Mechanical - Launcher/Receiver Area	Completed	100%
Stallworth Mechanical - Produced Fluids Area	Completed	100%
Stallworth Mechanical - Site Work Area	In Progress	92.65%
Stallworth Mechanical - Commissioning	Not Started	0%

Activity Name	Activity Status	% Complete
<b>Interconnects</b>		
<b>Mobley</b>		
Mobley Civil - Tree Felling	Completed	100%
Mobley Civil - Road Construction	Completed	100%
Mobley Civil - Site Construction	Completed	100%
Mobley Civil - Post Site Construction/Reclamation	Completed	100%
Mobley Mechanical - GC Building Area	Completed	100%
Mobley Mechanical - CV Building Area	Completed	100%
Mobley Mechanical - Meter Building Area	Completed	100%
Mobley Mechanical - Filter Area	Completed	100%
Mobley Mechanical - Launcher/Receiver Area	Completed	100%
Mobley Mechanical - Site Work Area	Completed	100%
Mobley Mechanical - Commissioning	Not Started	0%
<b>Sherwood</b>		
Sherwood Civil - Tree Felling	Not Started	0%
Sherwood Civil - Road Construction	Not Started	0%
Sherwood Civil - Site Construction	Not Started	0%
Sherwood Civil - Post Site Construction/Reclamation	Not Started	0%
Sherwood Mechanical - GC Building Area	Not Started	0%
Sherwood Mechanical - CV Building Area	Not Started	0%
Sherwood Mechanical - Meter Building Area	Not Started	0%
Sherwood Mechanical - Filter Area	Not Started	0%
Sherwood Mechanical - Launcher/Receiver Area	Not Started	0%
Sherwood Mechanical - Site Work Area	Not Started	0%
Sherwood Mechanical - Commissioning	Not Started	0%
<b>WB</b>		
WB Civil - Tree Felling	Completed	100%
WB Civil - Road Construction	Completed	100%
WB Civil - Site Construction	Completed	100%
WB Civil - Post Site Construction/Reclamation	Completed	100%
WB Mechanical - GC Building Area	Completed	100%
WB Mechanical - CV Building Area	Completed	100%
WB Mechanical - Meter Building Area	Completed	100%
WB Mechanical - Filter Area	Completed	100%
WB Mechanical - Launcher/Receiver Area	Completed	100%
WB Mechanical - Site Work Area	Completed	100%
WB Mechanical - Commissioning	Not Started	0%
<b>Transco</b>		
Transco Civil - Tree Felling	Completed	100%
Transco Civil - Road Construction	Completed	100%
Transco Civil - Site Construction	Completed	100%
Transco Civil - Post Site Construction/Reclamation	Completed	100%
Transco Mechanical - GC Building Area	Completed	100%
Transco Mechanical - CV Building Area	Completed	100%
Transco Mechanical - Meter Building Area	Completed	100%
Transco Mechanical - Filter Area	Completed	100%
Transco Mechanical - Launcher/Receiver Area	Completed	100%
Transco Mechanical - Site Work Area	Completed	100%
Transco Mechanical - Commissioning	Not Started	0%

Activity Name	Activity Status	% Complete
---------------	-----------------	------------

### Spreads (Pipeline)

#### Spread A

Spread A - Tree Felling	Completed	100%
Spread A - Clearing	Completed	100%
Spread A - Prepare right-of-way	Completed	100%
Spread A - Trenching	In Progress	95.36%
Spread A - Stringing	Completed	100%
Spread A - Welding	Completed	100%
Spread A - Coating & Wrapping	Completed	100%
Spread A - Backfilling & Tying-in	In Progress	85.38%
Spread A - Internal Cleaning	Not Started	0%
Spread A - Final Restoration	In Progress	26.9%

#### Spread B

Spread B - Tree Felling	Completed	100%
Spread B - Clearing	Completed	100%
Spread B - Prepare right-of-way	Completed	100%
Spread B - Trenching	In Progress	88.65%
Spread B - Stringing	Completed	100%
Spread B - Welding	Completed	100%
Spread B - Coating & Wrapping	Completed	100%
Spread B - Backfilling & Tying-in	In Progress	72.87%
Spread B - Internal Cleaning	Not Started	0%
Spread B - Final Restoration	In Progress	21.68%

#### Spread C

Spread C - Tree Felling	Completed	100%
Spread C - Clearing	Completed	100%
Spread C - Prepare right-of-way	In Progress	99.89%
Spread C - Trenching	In Progress	47.52%
Spread C - Stringing	In Progress	81.72%
Spread C - Welding	In Progress	54.22%
Spread C - Coating & Wrapping	In Progress	51.21%
Spread C - Backfilling & Tying-in	In Progress	46.42%
Spread C - Internal Cleaning	Not Started	0%
Spread C - Final Restoration	In Progress	18.77%

#### Spread D

Spread D - Tree Felling	In Progress	99.9%
Spread D - Clearing	In Progress	99.8%
Spread D - Prepare right-of-way	In Progress	97.33%
Spread D - Trenching	In Progress	91.79%
Spread D - Stringing	In Progress	96.99%
Spread D - Welding	In Progress	91.01%
Spread D - Coating & Wrapping	In Progress	86.78%
Spread D - Backfilling & Tying-in	In Progress	67.26%
Spread D - Internal Cleaning	Not Started	0%
Spread D - Final Restoration	In Progress	13.46%

#### Spread E

Spread E - Tree Felling	Completed	100%
Spread E - Clearing	Completed	100%
Spread E - Prepare right-of-way	Completed	100%
Spread E - Trenching	In Progress	92.94%

## Appendix A Construction Status

Activity Name	Activity Status	% Complete
Spread E - Stringing	In Progress	97.57%
Spread E - Welding	In Progress	90.39%
Spread E - Coating & Wrapping	In Progress	79.33%
Spread E - Backfilling & Tying-in	In Progress	62.1%
Spread E - Internal Cleaning	Not Started	0%
Spread E - Final Restoration	In Progress	22.46%
<b>Spread F</b>		
Spread F - Tree Felling	Completed	100%
Spread F - Clearing	In Progress	97.03%
Spread F - Prepare right-of-way	In Progress	92.9%
Spread F - Trenching	In Progress	83.76%
Spread F - Stringing	In Progress	83.76%
Spread F - Welding	In Progress	83.76%
Spread F - Coating & Wrapping	In Progress	83.76%
Spread F - Backfilling & Tying-in	In Progress	79.38%
Spread F - Internal Cleaning	Not Started	0%
Spread F - Final Restoration	In Progress	30.49%
<b>Spread G</b>		
Spread G - Tree Felling	Completed	100%
Spread G - Clearing	In Progress	64.08%
Spread G - Prepare right-of-way	In Progress	43.82%
Spread G - Trenching	In Progress	19.48%
Spread G - Stringing	In Progress	33.86%
Spread G - Welding	In Progress	21.67%
Spread G - Coating & Wrapping	In Progress	20.03%
Spread G - Backfilling & Tying-in	In Progress	19.48%
Spread G - Internal Cleaning	Not Started	0%
Spread G - Final Restoration	In Progress	5.89%
<b>Spread H</b>		
Spread H - Tree Felling	In Progress	99.7%
Spread H - Clearing	In Progress	65.89%
Spread H - Prepare right-of-way	In Progress	57.44%
Spread H - Trenching	In Progress	46.93%
Spread H - Stringing	In Progress	51.73%
Spread H - Welding	In Progress	44.55%
Spread H - Coating & Wrapping	In Progress	41.92%
Spread H - Backfilling & Tying-in	In Progress	37.92%
Spread H - Internal Cleaning	Not Started	0%
Spread H - Final Restoration	In Progress	10.81%
<b>Spread I</b>		
Spread I - Tree Felling	Completed	100%
Spread I - Clearing	Completed	100%
Spread I - Prepare right-of-way	Completed	100%
Spread I - Trenching	Completed	100%
Spread I - Stringing	Completed	100%
Spread I - Welding	Completed	100%
Spread I - Coating & Wrapping	Completed	100%
Spread I - Backfilling & Tying-in	In Progress	82.29%
Spread I - Internal Cleaning	Not Started	0%
Spread I - Final Restoration	In Progress	5.02%



## Appendix A Construction Status

Docket No. CP16-10-000  
Weekly Report No. 89  
Report Period: 07/06/19- 07/12/19

Activity Name	Activity Status	% Complete
---------------	-----------------	------------

### Contractor Yards

#### West Virginia Locations

MVP-LY-013	Completed	100%
MVP-LY-003	Completed	100%
MVP-LY-031	Completed	100%
MVP-LY-057	Completed	100%
MVP-LY-068	Completed	100%
MVP-LY-059	Completed	100%
MVP-LY-038	Completed	100%
MVP-LY-069	Completed	100%
MVP-LY-027	Completed	100%
MVP-CY-002A	Completed	100%
MVP-CY-002	Completed	100%
MVP-LY-030	Completed	100%
MVP-LY-025	Completed	100%
MVP-LY-022	Completed	100%
MVP-LY-005	Completed	100%
MVP-LY-004	Completed	100%
MVP-LY-021	Completed	100%
MVP-LY-001A	Completed	100%
MVP-LY-017	Completed	100%
MVP-LY-001	Completed	100%
MVP-RD-001B	Completed	100%
MVP-LY-051	In Progress	95%
MVP-LY-050	In Progress	55%
MVP-LY-070	In Progress	50%
MVP-LY-058	In Progress	10%
MVP-LY-052	Not Started	0%
MVP-LY-065	Not Started	0%
MVP-LY-037	Not Started	0%
MVP-LY-016	Not Started	0%
MVP-AP-002	Not Started	0%
MVP-SA-001	Not Started	0%
MVP-LOG-001	Not Started	0%
MVP-AP-001	Not Started	0%
MVP-RD-001A	Not Started	0%
MVP-LY-024	Not Started	0%
MVP-LY-002	Not Started	0%

#### Virginia Locations

MVP-LY-046	Completed	100%
MVP-LY-048	Completed	100%
MVP-LY-1019	Completed	100%
MVP-LY-028	Completed	100%
MVP-LY-026	Completed	100%
MVP-LY-034	Completed	100%
MVP-LY-033	Completed	100%
MVP-LY-032	Completed	100%
MVP-PY-006	In Progress	99%
MVP-LY-029	Not Started	0%
MVP-LY-035	Not Started	0%

**APPENDIX B**  
**ENVIRONMENTAL COMPLIANCE**

The following table summarizes problem area reports (PAR) and noncompliance reports (NCR) issued for the Project during the reporting period, as well as corrective actions taken to resolve the issue (including the cost and effectiveness of the corrective actions).

<b>Complianc</b>	<b>Spread</b>	<b>Location</b>	<b>Description and Date</b>	<b>Correction and Date</b>
PAR	A	201+00	6/22/2018 - Slip began on ROW and overwhelmed and removed diversion berm. Material left the LOD.	Pending – Variance A-32 was approved on 3/29/2019. Trees are felled and stabilization efforts continue.
PAR	A	117+00	9/26/2018 - Return sediment from slipped area.	Pending approval of a variance request.
NCR	A	Olive Branch Baptist Church	12/6/2018 - Construction activities outside of LOD. Stone was being placed at Olive Branch Baptist Church parking lot with a skid steer.	Pending approval of a variance request.
PAR	A	AR 13	2/13/2019 - Slip from ROW impacted stream S-A117.	Pending - The work is being monitored daily to avoid impacts to resources and a vac truck is being used to remove materials from the ECD's. Pending variance request.



Compliance	Spread	Location	Description and Date	Correction and Date
PAR	A	475+00	4/15/2019 – Slip went off LOD at 475+00.	Pending – ECD’s have been installed to prevent impacts to resources. Pending variance request.
PAR	B	2540+00	6/5/2019 – Damaged bridge walls (drain tile) and geo-tech fabric on bridge over S-I64.	6/5/2019 – Silt, mud, rock, and turbidity from gutters of bridge was removed. The drain tile for bridge walls was repositioned and the holes in geo-tech fabric were patched. Stream bore pit backfilled and bridge will be replaced entirely upon NWP permit approval.
NCR	D	Access Road AR158	3/11/2019 – Survey crew did not properly stake the LOD. LOD stakes approximately 20 feet offset from actual LOD causing crews to install ECDs (ground disturbance) off LOD.	Pending – Environmental crew moved silt fencing to LOD stakes on 3/11/2019. Temporarily mulched the area disturbed off LOD. Once equipment is in that area, the bridge will be adjusted by 4 feet.
PAR	D	Access Road 131.01	7/1/2019 – Crew parking off LOD.	7/1/2019 – Trucks were immediately moved onto the LOD; crews were informed parking off LOD is prohibited.
PAR	D	5476+00	5/9/19 – Crew damaged standing timber along the LOD	Pending – Land to discuss with the landowner.

Compliance	Spread	Location	Description and Date	Correction and Date
PAR	E	7235+60	10/3/2018 - A large culvert needs to be installed in W-M23 and matted over. ST 7223+50 holding water, water bar needs to be moved to allow this water to drain into the existing sump.	Pending NWP permits.
PAR	E	6789+40	10/3/2018 - Stream/wetland sinking over where pipe was installed.	Pending NWP permits.
PAR	E	6812+98	10/10/2018 - Seeded 4 weeks ago and seed never took. Area in wetland is subsiding.	Pending NWP permits.
NCR	E	Access Road 187	7/9/2019 – A truck hauling equipment made too tight of a turn and drove thru the bar ditch along AR 187 damaging approximately 125' of CFS.	7/9/2019 – Bar ditch was reformed and stabilized, and ECDs were replaced the same day.
PAR	E	Access Road 187.03	7/9/2019 – Landowner damaged the CFS along AR 187.03 while clearing timber from his property.	7/12/2019 – Replacement of CFS began on 7/10/2019 but was delayed until 7/12/2019 at the request of the landowner to prevent damage again.
PAR	E	7731+75	7/10/2019 – Due to lack of ECDs, sediment laden water left the ROW and travelled down Bellburn Road.	7/10/2019 – Enviro crew installed the required ECDs the same day.

Compliance	Spread	Location	Description and Date	Correction and Date
NCR	F	MVP-LY-31	7/17/2018 - Pavement was added but was not mentioned in the variance. Need to write an after the fact variance for the pavement.	Pending approval of a variance request.
PAR	F	8634+00	7/6/2019 – ECDs failed after a 2.1-inch rain event.	7/8/2019 – Crews removed sediment from the stream and added more water bars and enhanced BMPs.
NCR	F	9840+00	2/19/2019 - Off ROW disturbance while pulling back slip material.	Pending – Issue an after the fact variance.
NCR	F	MVP-MO-213	4/1/2019 - Contractor has placed ECD's and rock off LOD of the access road.	Pending – Land agent spoke with L/O and received permission to leave the rock. A variance will be submitted.
PAR	F	9470+00, 9460+40, 9440+13	6/20/2019 - ECDs failed after 0.85" rainfall within 45 minutes resulting in sediment off ROW	Pending - Crews worked to retrieve sediment off LOD and to repair ECDs. Engineers are evaluating to resolve the issue.
PAR	G	10895- 10896+00	7/8/2019 - A full sump and undercut end treatment resulted in sediment off ROW.	7/9/2019 – Sump cleaned out and undercut end treatment repaired. Off ROW sediment retrieved and area stabilized.
PAR	G	Access Road 266	7/8/2019 – End treatment bypassed during storm event resulting in sediment off ROW.	7/9/2019 – Additional controls added to the end treatment to prevent bypassing. Off ROW sediment retrieved and area stabilized.

Compliance	Spread	Location	Description and Date	Correction and Date
PAR	G	11679+50	7/10/2019 – Triple stack CFS end treatment undermined during storm event resulting in sediment off ROW.	7/11/2019 – Undercut end treatment repaired. Off ROW sediment retrieved and area stabilized.
PAR	G	11797+00	7/10/2019 – Silt fence perimeter undercut resulting in sediment off ROW.	Pending – Perimeter silt fence repaired 7/10/2019. Pending landowner permission to retrieve off ROW sediment and stabilize area.
NCR	G	11407+61 to 11409+00	6/21/2018 - Livestock fence installed off ROW.	Pending – Fence will be moved to LOD following approval of Level 2 variance request.
PAR	G	10955+74	8/9/2018 - No RCE in place at road crossing.	Pending – Will be installed once stop work order is lifted and work in this area resumes.
PAR	G	VA-MO-5526	6/3/2019 - Isolated thunderstorms hit ROW which overwhelmed perimeter controls resulting in sediment off ROW.	Pending – Temporary water bars and end treatments were installed upslope and maintenance was performed on ECD's on 6/4/19. Pending landowner approval to recover off ROW sediment.
PAR	G	VA-MO-3370	6/6/2019 - End treatment undercut resulting in sediment off ROW.	Pending – End treatment repaired on 6/7/19. Landowner approval pending to recover off ROW sediment.

Compliance	Spread	Location	Description and Date	Correction and Date
PAR	H	12958+00	10/14/2018 - Excessive flood waters from Hurricane Michael washed road base material and gravel out into ag field and stream S-Z17 on access road (MVP-RO-287). Some gravel existed in this area before the installation of the air bridge.	Pending – Landowner permission pending for gravel retrieval. ECD's were repaired and air bridge rock approaches were re-established on 10/14/18. Perimeter control was upgraded to SSF. Pending authorization for off ROW repairs.
PAR	H	12958+00	06/10/2019 - Flood waters washed road base material and gravel out into stream (S-Z17) and wetland (W-IJ62) located along access road MVP-RO-287. Some gravel existed in this area before the installation of the air bridge.	Pending – Landowner permission pending to retrieve gravel outside of the LOD. ECDs were repaired and air bridge rock approaches were re-established on 06/11/19.
PAR	H	12974+29	06/10/2019 - Flood waters washed road base material and gravel out into stream (S-Q20) and wetland (W-Q11) located along access road MVP-RO-288. Some gravel existed in this area before the installation of the air bridge.	Pending - Landowner permission pending to retrieve gravel outside of the LOD. ECDs were repaired and air bridge rock approaches were re-established on 06/11/19.

Compliance	Spread	Location	Description and Date	Correction and Date
PAR	I	14249+29	6/9/2019-Due to heavy rains, timber mat bridge washed out into the Blackwater River.	6/10/2019- With Corps approval, mats were retrieved from river with additional cables.
PAR	I	15956+00	6/9/2019-Due to heavy rains, timber mats broke loose from tie down cables and left the ROW ending up in wetlands W-H2 and W-H3.	6/10/2019- With Corps approval, mats were retrieved with cables and tie down with additional cables.
PAR	JNF	11584+02	6/25/2018 - Runoff undermined silt fence along the LOD and allowed sediment to migrate off ROW at 11584+02.	Pending – The silt fence was backfilled, but sediment cannot be retrieved until variance request from the USFS is received.
PAR	JNF	11620+62	9/18/2018 - End treatment failed allowing small amount of sediment to migrate beyond LOD.	Pending – ECD's were repaired on 9/18/2018. Pending variance approval to retrieve sediment off LOD.
PAR	JNF	11649+00	09/24/2018 - End treatment failed allowing sediment to migrate beyond approved LOD.	Pending – ECD's were repaired on 9/26/18. Variance from USFS to retrieve sediment requested.

Compliance	Spread	Location	Description and Date	Correction and Date
PAR	JNF	MVP-GI-232 142+96 and 143+30	4/17/2019 - Sediment migrated beyond the LOD of Pocahontas Road (MVP-GI-232).	Pending – CFS was installed along the edge of Pocahontas Road to filter runoff and contain sediment to area within the LOD. Work was completed on 4/18/2019. Sediment beyond LOD (less than 5 gallons) was not retrieved. Pending approval from USFS to retrieve.
PAR	JNF	10412+25 and 10442+00	4/29/2019 - End treatments for water bars at two locations along access road MVP-GI-231 failed. A small amount of sediment migrated beyond LOD at both locations.	Pending – ECD's were repaired on 4/29/19. Sediment to be raked into surface, seeded and mulched. Waiting for USFS approval to complete.
Note: PAR – Problem Area Report; NCR – Noncompliance Report.				

**APPENDIX C**  
**AGENCY CORRESPONDENCE AND RESPONSES**

None.



**APPENDIX D**  
**LANDOWNER CONCERNS**

The following table includes information regarding landowner concerns and how they were resolved.

<b>Tract ID</b>	<b>Spread / Facility</b>	<b>Station/ MP</b>	<b>Date of Concern</b>	<b>Date of Resolution</b>	<b>Issue and Resolution</b>
VA-FR-5476 C3	Spread I	265.0	7/5/2019	Pending	<b>Issue:</b> Due to heavy rain, mud has overrun or collapsed silt fencing along ROW and deposited mud across driveway. <b>Resolution:</b> Construction was notified.
VA-GI-4249	Spread G	213.8	6/28/2019	Pending	<b>Issue:</b> Landowner's goats are getting onto the ROW; landowner wants thistle removed from ROW but does not allow herbicides <b>Resolution:</b> Documents signed by landowner state that the temporary fence installed to contain goats would be electric; there is not electric fencing installed and the goats are getting thru the barbed wire. Land agent to investigate; inspector to look into the removal of thistle on the ROW without the use of herbicides.
VA-GI-4250	Spread G	215	7/3/2019	Pending	<b>Issue:</b> Landowner wants thistle removed from ROW before spreading onto his property. <b>Resolution:</b> Inspector to identify means to eradicate thistle. If herbicides are used, landowner wants to know exactly what will be used.
WV-SU-5334	Spread F	158.9	9/27/2018	Pending	<b>Issue:</b> Pellets used to stabilize the ROW for the winter and rainfall were distributed off the LOD. <b>Resolution:</b> Agent tried to follow up with the landowner, but now the L/O is being represented by an attorney

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
WV-SU-5334 (Cont'd)	Spread F	158.9	9/27/2018	Pending	<ul style="list-style-type: none"> <li>• <b>10/12/2018</b>- Attorney stated that the pellets have been dropped again and the landowner requests that MVP cease and desist any further application of the pellets on their property, streams that flow through their property, or any water source which feeds their aquifer.</li> <li>• <b>10/18/2018</b>- This tract is to be handled through legal and agents are to have no further contact with the L/O.</li> <li>• <b>10/23/2018</b>- Meeting set for 10/25/18 with MVP, L/O and L/O's attorney.</li> <li>• <b>10/31/2018</b>- Attorney for the L/O has emailed a list of items that were allegedly crushed by tree felling. MVP representative suggested that the items be valued, and compensation paid to the L/O.</li> <li>• <b>11/9/2018</b>- No update as this is being handled by legal.</li> <li>• <b>11/12/2018</b>- L/O's attorney communicated to MVP a request of compensation for damages due to felled trees from MVP's construction activities. MVP will review claim and respond accordingly.</li> <li>• <b>11/15/2018</b>- Damage compensation and documents mailed to attorney for L/O to sign.</li> <li>• <b>12/14/2018</b>- Pending update from legal department.</li> <li>• <b>1/17/2019</b>- Negotiations are ongoing.</li> <li>• <b>1/22/2019</b>- The stabilization of pellets issue is still unresolved.</li> <li>• <b>2/1/2019</b>- Pending update.</li> <li>• <b>4/5/2019</b>- No further land updates. Legal is handling.</li> <li>• <b>4/10/2019</b>- An appointment was setup for this week on the property to discuss construction issues.</li> </ul>

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
WV-SU-5334 (Cont'd)	Spread F	158.9	9/27/2018	Pending	<ul style="list-style-type: none"> <li>• <b>4/17/2019</b>- Construction and agents met with the L/O to answer questions.</li> <li>• <b>5/3/2019</b>- Check was mailed for crushed items during construction.</li> <li>• <b>5/10/2019</b>- Pending confirmation from land agent that action item is resolved.</li> <li>• <b>6/28/2019</b>- This complaint is being handled by legal.</li> <li>• <b>7/12/2019</b> – <b>Landowner to email land agent a cost for damage that occurred to one tree.</b></li> </ul>
WV-WE-5831	Spread A	4.8	11/13/2018	Pending	<p><b>Issue:</b> L/O called the agent requesting his water source be tested. There has been a noticeable bad taste of water coming out of their faucets.</p> <p><b>Resolution:</b> Environmental has been contacted so water testing can be done.</p> <ul style="list-style-type: none"> <li>• <b>11/21/2018</b>- Environmental is in the process of setting a time to visit the property.</li> <li>• <b>11/30/2018</b>- Environmental emailed land agent stating they will be contacting the L/O to schedule a time to visit the property.</li> <li>• <b>12/7/2018</b>- Pending environmental update.</li> <li>• <b>12/12/2018</b>- Water source was tested. Waiting on results.</li> <li>• <b>12/28/2018</b>- Pending results.</li> <li>• <b>1/2/2019</b>- Pending test results.</li> <li>• <b>1/8/2019</b>- Land agent sent an email requesting the status of the test results.</li> <li>• <b>1/17/2019</b>- Environmental has received the test results and are compiling field notes for the full report.</li> <li>• <b>1/25/2019</b>- Test results under review.</li> </ul>

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
WV-WE-5831 (Cont'd)	Spread A	4.8	11/13/2018	Pending	<ul style="list-style-type: none"> <li>• <b>2/1/2019</b>- Pending review by legal.</li> <li>• <b>2/8/2019</b>- Environmental requested construction timelines.</li> <li>• <b>2/15/2019</b>- Rainfall reports and timeline were provided to environmental.</li> <li>• <b>2/22/2019</b>- Test results are being sent to legal to review.</li> <li>• <b>3/1/2019</b>- Pending on the test results.</li> <li>• <b>3/8/2019</b>- Agent reached out to environmental asking about the test results.</li> <li>• <b>3/15/2019</b>- Pending environmental.</li> <li>• <b>3/22/2019</b>- The test results have been mailed to the L/O. Environmental is recommending retesting.</li> <li>• <b>3/29/2019</b>- Environmental is to contact L/O to schedule retesting.</li> <li>• <b>4/8/2019</b>- Working on a time to resample. L/O in the meantime is having water treatment systems checked.</li> <li>• <b>4/12/2019</b>- Water retesting is scheduled for the end of the month.</li> <li>• <b>4/26/2019</b>- Testing rescheduled for April 30, 2019.</li> <li>• <b>5/3/2019</b>- The second water test has been completed and the results are pending.</li> <li>• <b>6/3/2019</b>- Report being prepared.</li> <li>• <b>6/21/2019</b>- Test results are under review. Report is being prepared.</li> <li>• <b>6/28/19</b> – A request for MVP environmental to review and approve the report has been submitted.</li> </ul>

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
VA-FR-076.01	Spread I	262.4	12/1/2018	Pending	<p><b>Issue:</b> L/O has several issues. Someone has trespassed and put caution tape and cones outside the LOD, timber mats have floated off the LOD and damaged a quarter mile of fencing, and timber has been stolen from the property.</p> <p><b>Resolution:</b> Agent and construction are meeting with the L/O on 12/6/18.</p> <ul style="list-style-type: none"> <li>• <b>12/14/2018-</b> L/O cancelled the meeting and needed to reschedule.</li> <li>• <b>12/20/2018-</b> MVP has attempted to set up a meeting with the L/O to review the claims outside the LOD, however, MVP has received no response from the L/O since the date of the initial complaint. MVP will continue attempting to schedule a site visit.</li> <li>• <b>12/22/2018-</b> Attempted to contact L/O again.</li> <li>• <b>1/17/2019-</b> L/O will not respond. He has fired his attorney and is proceeding with the legal process.</li> <li>• <b>1/25/2019-</b> Construction confirmed that the mats did float off from a storm. They have been waiting on the L/O's approval to retrieve the mats. As soon as the L/O approves the removal, they will be retrieved. If any damage occurs from the retrieval process, then construction will repair the damage. The timber that was in question, was moved from the property to an ATWS. The trees were located and moved back to the property.</li> <li>• <b>2/8/2019-</b> Land agent is reaching out to the L/O again to get permission to retrieve the timber mats.</li> <li>• <b>2/15/2019-</b> Construction has confirmed that timber mats were lost on the property, but the L/O will not respond and they are no longer represented by an attorney.</li> </ul>

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
VA-FR-076.01 (Cont'd)	Spread I	262.4	12/1/2018	Pending	<ul style="list-style-type: none"> <li>• <b>2/18/2019</b>- Agent got ahold of the L/O and explained to him that timber mats have gone off the ROW and MVP would like to retrieve them. L/O informed the agent that no one would be allowed outside the LOD. Agent stated that MVP would like to set up a meeting to figure out the best way to retrieve the mats.</li> <li>• <b>3/1/2019</b>- L/O has denied permission to retrieve the mats off the LOD.</li> <li>• <b>3/8/2019</b>- Agent is trying to set up a meeting with the L/O to discuss mat retrieval.</li> <li>• <b>3/15/2019</b>- The L/O obtained a new attorney. The land agent has reached out to this new attorney. MVP is pending permission to retrieve the mats off the ROW.</li> <li>• <b>3/22/2019</b>- Agent called L/O. and is waiting for a response on access permission.</li> <li>• <b>3/29/2019</b>- The L/O's attorney responded stating a meeting with the DEQ and FERC will be coming up.</li> <li>• <b>4/4/2019</b>- The L/O's attorney reached out to legal regarding the timber mats. Legal is working on a settlement.</li> <li>• <b>4/19/2019</b>- The legal group is now handling the case. The attorney for the L/O has the information and the request to retrieve the timber mats.</li> <li>• <b>5/24/2019</b>- No update as this is being handled by legal.</li> <li>• <b>5/30/2019</b>- L/O's attorney denied MVP's request to retrieve the timber mats. MVP will continue working with the L/O's attorney.</li> </ul>

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
VA-FR-076.01 (Cont'd)	Spread I	262.4	12/1/2018	Pending	<ul style="list-style-type: none"> <li>• <b>7/5/2019</b>- L/O's attorney denied MVP's request to retrieve the timber mats. MVP will continue working with the L/O's attorney.</li> </ul>
VA-FR-050	Spread H	259.2	3/26/2019	Pending	<p><b>Issue:</b> Agent reached out to the L/O about sediment retrieval. L/O is requesting additional payment for not being able to utilize their land for another year due to issues with permits being held up. L/O wants compensated for the delay in the project on their lands before discussing sediment retrieval.</p> <p><b>Resolution:</b> Agent and lead agent are to meet with the L/O to discuss issues in the upcoming weeks.</p> <ul style="list-style-type: none"> <li>• <b>4/11/2019</b>- Agent and L/O viewed the area of concern for sediment retrieval.</li> <li>• <b>4/26/2019</b>- L/O is holding off on signing sediment retrieval documents until the fencing is fixed.</li> <li>• <b>5/10/2019</b>- L/O has not made any contact since the last meeting.</li> <li>• <b>6/28/2019</b>- Pending L/O communication after several contact attempts</li> <li>• <b>7/5/19</b> – Agent spoke with L/O, negotiating additional L/O requests</li> </ul>

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
WV-NI-3521	Spread D	119.4	5/14/2019	Pending	<p><b>Issue:</b> L/O reported cracks in the foundation after blasting. Agent documented photos.</p> <p><b>Resolution:</b> A meeting was scheduled with the L/O, a representative from the blasting company, and an industrial engineer.</p> <ul style="list-style-type: none"> <li>• <b>5/21/2019-</b> Agent and the project manager of Vibra-Tech assessed the foundation cracking. The project manager said a report will be compiled in about a month.</li> <li>• <b>6/14/2019-</b> Waiting for the report to be compiled.</li> <li>• <b>6/21/2019-</b> Agent confirmed the report is still being compiled.</li> <li>• <b>7/5/19 –</b> Report pending.</li> </ul>
WV-GR-039	Spread E	147.5	5/14/2019	Pending	<p><b>Issue:</b> L/O claims MVP let his red stag out. The L/O stated that some of the fencing outside MVP LOD had trees across them. The land agent mentioned that MVP has taken the necessary precautions to ensure gates/fences were kept up.</p> <p><b>Resolution:</b> Agent spoke to the Department of Agriculture and was told the L/O was voluntarily closing out his license for Elk only. The Representative also stated that the L/O did not have a license for a red stag. Agent is to follow up with the L/O.</p> <ul style="list-style-type: none"> <li>• <b>5/21/2019-</b> Agent has tried to contact the L/O twice but was unable to reach them. They have not received a call back either.</li> <li>• <b>6/21/2019-</b> Pending L/O communication.</li> </ul>



Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
					<ul style="list-style-type: none"> <li>• <b>6/25/2019</b> – Water bars obstructing the bailing of hay. Chief gave permission to pull CFS so equipment can be moved, CFS will be replaced.</li> <li>• <b>7/10/2019</b> – Landowner is requesting compensation for his claim of lost animals due to MVP leaving gates open. Also claims MVP caused him to lose his permit for a red stag.</li> </ul>
WV-NI-029	Spread D	115.5	5/16/2019	Pending	<p><b>Issue:</b> L/O stated that the other side of the property is still not accessible due to a fence and a high dirt pile. It was also mentioned that a tree had fallen on a fence.</p> <p><b>Resolution:</b> Construction is checking on the dirt pile. The fence however, is part of the E&amp;S controls and will likely need to stay for the duration of reclamation.</p> <ul style="list-style-type: none"> <li>• <b>5/21/2019-</b> Agent met with the L/O to view areas of concern. The agent saw an area on the south side of the property that is wide open, but L/O needs access to the north side of the property. L/O wants the property back to the original contour and agent told him it would be when construction is complete. L/O stated that MVP knocked a tree over near the access road that is now blocking the road. Agent is investigating.</li> <li>• <b>6/11/2019-</b> Agent met with the L/O to point out areas that were still accessible to the other side of the property and assured the L/O that the property would be restored at final reclamation.</li> <li>• <b>6/21/2019-</b> Another meeting was scheduled with the L/O for next week to review options.</li> </ul>

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
WV-NI-029 (Cont'd)	Spread D	115.5	5/16/2019	Pending	<ul style="list-style-type: none"> <li>• <b>6/28/2019</b> – Land agent and construction met to discuss options regarding the removal of E&amp;S controls to open up access for the landowner to reach property. Landowner was informed E&amp;S controls cannot be removed.</li> <li>• <b>7/12/2019</b> – <b>No further actions to be taken regarding this complaint.</b></li> </ul>

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
VA-MO-5528	Spread G	224	6/4/2019	Pending	<p><b>Issue:</b> Silt was off the ROW in several locations. L/O is concerned about sediment in the hayfield and is worried he will not be able to sell the hay in August due to sediment being in it. The L/O signed sediment retrieval documents.</p> <p><b>Resolution:</b> ECDs were repaired or replaced. This will continue to be monitored but the L/O has asked to be compensated.</p> <ul style="list-style-type: none"> <li>• <b>6/13/2019-</b> Meeting was held with the L/O.</li> <li>• <b>6/15/2019-</b> Agent and L/O drove around the property. Most of the silt has washed out of the hayfield from the rains. The L/O pointed out that the sump has a five-inch hole in the bedrock where water runs into. Agent reported this to the karst specialists that will need to inspect.</li> <li>• <b>6/27/2019 –</b> Land agent informed the land owner that the karst report will be provided to them upon receipt and permission from the karst specialists.</li> <li>• <b>7/12/2019 – Land agent confirmed that the issue has dissipated and there is no remaining trace of silt.</b></li> </ul>

**APPENDIX E**  
**VARIANCE CONDITIONS**

None.