

Wetland Biological Conditions EA Report

Project Name		H-600 Pipeline	e Spread A AFE 124300129		Spread H-600 Pipeline Spread		Spread A				
Contractor Precision		Precision	· ·		Report #	3					
Environmental AuditorSamantha Feli			Samantha Feli	x Date/Time 7/5/2023 5:47				PM			
Wetl	Wetland ID W-A27 PEM Crossing Start Date 7/7/2023 Crossing Completion Date 7/13/20						3/2023				
Milepost 5.53				Pre-Con Assessment D	ate 7/	6/2023	Post-0	Con Assessn	nen	t Date 7/14	4/2023
Station 291+98		3	Cowardin Classificat	Cowardin Classification PEM Wetland Impact Area(acres)0.0				(acres) 0.04	197		
	State WV										
C	county	Wetzel									
	1			Resource Post-Cr		-					
1		•••		other suitable methods utili ce in wetlands?	zed u	nder heavy	equipr	nent to minim	nize	soil	Yes
2	Was t	he exis	sting vegetatio	n removed prior to initiatin	g land	l disturbanc	e withi	in the resourc	e?		Yes
3	Was t	he top	1-foot (12-inc	hes) of wetland soil segree	ated	and stockpi	iled sej	parate from tr	renc	h spoils?	Yes
4	Was e	xcess	material not r	needed for backfill removed	d and	disposed o	f in an	upland area?)		Yes
5		•		backfill made with clean na							Yes
6				tion practices (disking, ploy zon) implemented prior to a			tilling, o	or incorporati	on c	of organic	Yes
7	Was v	vetland	topsoil replac	ced and temporarily seede	d?						Yes
8	Was permanent seed applied to unsaturated wetlands?				Yes						
9	Was equipment/timber matting removed from the wetland area properly by vertically lifting, and not pulling through the impact area?					Yes					
10	Were impervious trench breakers/plugs properly installed within 25-feet of the resource to prevent subsurface erosion to or from the resource area?				Yes						
11	Was the pre-construction survey data utilized during restoration in attempt to maintain the original surface hydrology, and were contours re-established to pre-construction conditions to maintain overland flow patterns?					Yes					
12	Have civil surveys been scheduled to verify as-built conditions meet pre-construction conditions in accordance with the project Mitigation Framework and federal/state permit requirements?					Yes					
13	Was the time of disturbance minimized by conducting resource work continuously to completion? Yes										
14	Does the post-construction square footage of wetland area appear to be restored to meet or exceed the pre-construction area square footage?					Yes					
15	Are bareroot saplings required and/or scheduled to be planted for the dormant season (10/1 – 4/30) in PFO classified wetlands?										
16	Did any unauthorized discharges to unpermitted resources occur during the crossing? If so, explain the corrective actions implemented in the Comments section and include additional photos.					No					
Biological Conditions Pre-Con Po							Post-Con				
17			t uration: Are s at Yes or No)	urface waters, the water table, a	nd/or o	verall soil satu	ration			Yes	Yes
18	haul roa Rating	ads, farm]: 1-Ne	n traffic, drain tile gligible (undisturb	e the wetland soil conditions visib s, recent mowing/clear cutting, re bed/natural resource), 2-Minor (20 isturbed), 4-Poor (>80% of resou	cent e)-40%	kcavating/disk	ing of so	oils, etc.		1	4
19	Con)A Rating Margina	Are are 3: 1-Opti al (<30%	as properly stimal (60-100% he	thin the permitted impact seeded and stabilized aft eavy vegetative cover), 2-Sub-op rage), 4-Poor (Mowed/maintained	er res imal (3	toration?	(Post-) vegetati	Con) ve coverage), 3-		1	4

AFE	124300129
-----	-----------

Date/Time 7/5/2023 5:47 PM

Additional Notes

Pre-Construction

Heavily vegetated emergent wetland bordering the south side of stream S-A118. A timber matted access road unaffiliated with Mountain Valley Pipeline runs through W-A27 PEM going north to south. Wetland W-A27 PEM did not appear to have any large rocks or woody debris present. No standing water was observed in the wetland. The timber mat temporary equipment crossing installed for the project runs along the north side of the wetland W-A27 PEM going east to west.

Post-Construction

Conditions 18 and 19 were given a rating of 4 during the post construction inspection due to the lack of vegetation in the disturbed permitted impact area following completion of the crossing and restoration efforts. The W-A27 PEM wetland topsoils have been properly stabilized and the disturbed area has been seeded with the appropriate permanent seed mix in accordance with Appendix B: Restoration Work Plan of the Mountain Valley Pipeline Comprehensive Stream and Wetland Monitoring, Restoration and Mitigation Framework.

In accordance with the Mountain Valley Pipeline Comprehensive Stream and Wetland Monitoring, Restoration and Mitigation
Framework, this independent report was completed to document the on-site monitoring of instream invertebrate and fisheries
resources during all construction activity related to waterbody and wetland crossings, and document instream conditions and any impacts to the resources.

Name	Signature	Company	Date
Samantha Felix	Sait Fil	ERM	7/14/2023

AFE 12430012	9	Date/Time	7/5/2023 5:47 PM	Report # 3		
		Require	d Photos			
GPS Location	39.502414, -80.523324		GPS Location	39.502333, -80.523209		
Description	View of permitted resource impact a pre-construction assessment.	irea during	Description	At edge of LOD, view of unimpacted resource area conditions during pre-construction assessment.		
GPS Location	39.502414, -80.523324		GPS Location	39.502333, -80.523209		
Description	Description View of permitted resource impact area during post-construction assessment.		Description	At edge of LOD, view of unimpacted resource are conditions during post-construction assessment.		
	Insert image here			Insert image here		
GPS Location			GPS Location			
Description			Description			

AFE 12430012	9	Date/Time 7/5/2023 5:47 PI	M Report # 3		
Optional Photos					
	Insert image here		Insert image here		
GPS Location		GPS Location	<u>ו</u>		
Description		Description	n		
	Insert image here		Insert image here		
GPS Location		GPS Location	1		
Description		Description	n		
	Insert image here		Insert image here		
GPS Location		GPS Location	ח		
Description		Description	n		