



## Stream Biological Conditions EA Report


<b>Project Name</b>	H-600 Pipeline Spread F	<b>AFE</b>	124300135	<b>Spread</b>	H-600 Pipeline Spread F
<b>Contractor</b>	Price Gregory	<b>Report #</b>	31		
<b>Environmental Auditor</b>	Allyson Kincaid	<b>Date/Time</b>	8/9/2023 2:27 PM		
<b>Stream ID</b>	S-L2	<b>Crossing Start Date</b>	8/15/2023	<b>Crossing Completion Date</b>	8/17/2023
<b>Milepost</b>	172.17	<b>Pre-Con Assessment Date</b>	8/9/2023	<b>Post-Con Assessment Date</b>	8/17/2023
<b>Station</b>	9090+58	<b>Bankfull Width (ft.)</b>	6.3	<b>Riffle:Pool Complexes Present?</b>	No
<b>State</b>	WV	<b>Stream Classification</b>	Intermittent		
<b>County</b>	Summers	<b>303(d) Impairment Listing</b>	No		

### Resource Post-Crossing Conditions

1	Were all applicable resource specific crossing conditions satisfied? Time of Year Restrictions (TOYR)? <u>N/A</u> Mussel Relocation? <u>N/A</u>	N/A
2	This question is not applicable in WV.	
3	Which crossing methods were utilized during the stream crossing? (If so select one or more) Dam & Pump <input checked="" type="checkbox"/> Flume <input checked="" type="checkbox"/> Cofferdam <input type="checkbox"/> Conventional Bore <input type="checkbox"/> Horizontal Directional Drill (HDD) Bore <input type="checkbox"/>	
4	Was the top 1-foot (12-inches) of streambed substrate segregated and stockpiled separate from trench spoils?	Yes
5	Was excess material not needed for backfill removed and disposed of in an upland area?	Yes
6	Was the top 12-inches of backfill made with clean native stream substrate?	Yes
7	Was the pre-construction survey data utilized during restoration in attempt to re-establish pre-construction contours?	Yes
8	Were any field modifications to the stream implemented by project or regulatory personnel to address potential drainage or bank restoration limitations?	No
9	Were impervious trench breakers/plugs properly installed within 25-feet of top-of-bank to prevent subsurface erosion to or from the resource area?	Yes
10	Was permanent seed and stabilization material (straw or matting) applied to riparian areas and stream banks prior to re-establishing flow to the impact area of the channel?	Yes
11	Was the time of disturbance minimized by conducting resource work continuously to completion?	Yes
12	Have civil surveys been scheduled to verify as-built conditions meet pre-construction conditions in accordance with the project Mitigation Framework and federal/state permit requirements?	Yes
13	Are bareroot saplings required and/or scheduled to be planted for the dormant season (10/1 - 4/30)?	N/A
14	Did any unauthorized discharges to unpermitted resources occur during the crossing? If so, explain the corrective actions implemented in the Comments section and include additional photos.	No



### Biological Conditions

		Pre-Con	Post-Con
15	<b>Predominant Substrate Type (select one):</b> Bedrock, Boulder (>10"), Cobble (2-10"), Gravel (0.1-2"), Sand (<0.1"), Mud/Silt/Clay	Gravel (0.1-2")	Gravel (0.1-2")
16	<b>Channel Conditions: Rating:</b> 1-Optimal (80-100% stable banks), 2-Sub-optimal (60-80% stable banks), 3-Marginal (40-60% stable banks), 4-Poor (20-40% stable banks), 5-Severe (0-20% stable banks, highly eroded or unvegetated banks)	3	4
17	<b>Riparian Buffer Zone within ROW and ≤50 ft. from Stream Top-of-Bank: Rating:</b> 1-Optimal (60-100% heavy vegetative cover), 2-Sub-optimal (30-60% mixed vegetated coverage), 3-Marginal (<30% vegetative coverage), 4-Poor (Mowed/maintained area or farmland, impervious area, sparsely vegetated coverage, etc.)	2	3

<b>AFE</b>	124300135	<b>Date/Time</b>	8/9/2023 2:27 PM	<b>Report #</b>	31	
<b>Biological Conditions Continued</b>					<b>Pre-Con</b>	<b>Post-Con</b>
18	<b>Instream Habitat Conditions:</b> Examples: Varied substrate sizes, varied combination of water velocities & depths, presence of woody/leafy debris, stable substrate with low amount of mobile particles, low embeddedness, shade protection, undercut banks, root mats, Varied combination of water velocities, submerged aquatic vegetation Rating: 1-Optimal (Habitat conditions present in >50% of resource), 2-Suboptimal (Habitat conditions in 30-50% of resource), 3-Marginal (Habitat conditions in 10-30% of resource), 4-Poor (Habitat conditions in 0-10% of resource)			4	4	
19	<b>Channel Alterations:</b> Examples: Straightened channel, non-MVP stream crossings, non-native riprap/rock along banks, concrete/gabions/concrete block, manmade embankments, constrictions w/in channel, livestock or agricultural impacts Rating: 1-Negligible (unaltered/natural stream), 2-Minor (20-40% of resource disrupted by channel alterations), 3-Moderate (40-80% of resource disrupted), 4-Severe (>80% of resource disrupted)			1	1	
<b>Additional Notes</b>						
<p>Pre-Construction Notes</p> <p>*Bankfull width measured at OHWM</p> <p>15. Predominate substrate type taken from the average size in the ROW from underneath the timber at bridge to the US edge of stream.</p> <p>18. Low habitat score due to lack of stream flow</p> <p>8-9-2023</p> <p>PCM with PGI at 1400.</p> <p>Discussions on proposed process on tying in pipe once laid down into stream.</p> <p>Pre-construction site assessment completed.</p> <p>Day 1 (8-15-2023)</p> <p>Prep site for stream crossing, no flow.</p> <p>Segregate 12" stream substrate in Maruka (Photo 1).</p> <p>Trench/hammer/removal of soil and rock (Photo 2).</p> <p>Day 2 (8-16-2023)</p> <p>Trench through resource (Photo 3), pipe bedding installed, and pipe lowered into trench (Photo 4).</p> <p>Day 3 (8-17-2023)</p> <p>Sifted and placed trench pipe bedding/fill (Photo 5).</p> <p>Installed trench breakers (Photo 6) and surveyed</p> <p>Backfilled (Photo 7), shaped bed and banks, replaced top 12 inches of stream substrate in channel (Photo 8).</p> <p>Encompasses surveyed thalweg and OHWM and fine-tuned restored contours.</p> <p>Stream banks seeded and curlex installed.</p> <p>Post construction assessment completed.</p> <p>Post Construction Notes</p> <p>16., 17. Crossing and riparian areas have been recently restored. These areas will be monitored until 80% vegetative cover is achieved. Areas that do not have 80% vegetative cover within 30 days will be reseeded.</p> <p>18. Low habitat score due to lack of stream flow.</p> <p>Bridge remains in place for travel lane.</p>						
<p>In accordance with the Mountain Valley Pipeline Comprehensive Stream and Wetland Monitoring, Restoration and Mitigation Framework, this independent report was completed to document the on-site monitoring of instream invertebrate and fisheries resources during all construction activity related to waterbody and wetland crossings, and document instream conditions and any impacts to the resources.</p>						
<b>Name</b>		<b>Signature</b>		<b>Company</b>	<b>Date</b>	
Allyson Kincaid				POTESTA	8/17/2023	



<b>Required Photos</b>	
------------------------	--

<p><small>Date &amp; Time: Wed, Aug 09, 2023 at 14:58:08 EDT Position: +037.671454° N / -080.728206° W (±17.1ft) Altitude: 1688ft (±32.7ft) Datum: WGS-84 Azimuth/Bearing: 234° S54W 4160mils True (±13°) Elevation Angle: -08.8° Horizon Angle: -00.1° Zoom: 1.0X S-L2 US Edge DS View Mountain Valley Pipeline</small></p> 	<p><small>Date &amp; Time: Wed, Aug 09, 2023 at 15:01:31 EDT Position: +037.671326° N / -080.728392° W (±18.6ft) Altitude: 1677ft (±33.6ft) Datum: WGS-84 Azimuth/Bearing: 257° S72W 4280mils True (±13°) Elevation Angle: -16.0° Horizon Angle: -00.2° Zoom: 1.0X S-L2 US Edge DS View Mountain Valley Pipeline</small></p> 
<b>GPS Location</b> Refer to Photo	<b>GPS Location</b> Refer to Photo
<b>Description</b> Downstream view of permitted impact area during pre-construction assessment. DS View from US edge of ROW Pre-Construction	<b>Description</b> Downstream view of unimpacted area during pre-construction assessment. DS View from DS edge of ROW Pre-Construction
<p><small>Date &amp; Time: Thu, Aug 17, 2023 at 17:45:23 EDT Position: 037.671522° N / -080.728171° W (±9.1ft) Altitude: 1688ft (±30.3ft) Datum: WGS-84 Azimuth/Bearing: 242° S62W 4302mils True (±12°) Elevation Angle: -08.0° Horizon Angle: +01.4° Zoom: 1.0X S-L2 POST-CONSTRUCTION DS VIEW FROM US EDGE ROW Mountain Valley</small></p> 	<p><small>Date &amp; Time: Thu, Aug 17, 2023 at 17:48:36 EDT Position: 037.671701° N / -080.728373° W (±27.7ft) Altitude: 1684ft (±38.8ft) Datum: WGS-84 Azimuth/Bearing: 251° S60W 4093mils True (±12°) Elevation Angle: -130.5° Horizon Angle: -01.3° Zoom: 1.0X S-L2 POST-CONSTRUCTION DS VIEW FROM DS EDGE ROW Mountain Valley</small></p> 
<b>GPS Location</b> Refer to Photo	<b>GPS Location</b> Refer to Photo
<b>Description</b> Downstream view of permitted impact area during post-construction assessment. DS View from US edge of ROW Post Construction	<b>Description</b> Downstream view of unimpacted area during post-construction assessment. DS View from DS edge of ROW Post Construction
<p><small>Date &amp; Time: Tue, Aug 18, 2023 at 10:10:36 EDT Position: 037.671462° N / -080.728281° W (±14.3ft) Altitude: 1685ft (±33.9ft) Datum: WGS-84 Azimuth/Bearing: 225° S45W 4000mils True (±12°) Elevation Angle: -13.3° Horizon Angle: -00.4° Zoom: 1.0X S-L2 SOIL SEGREGATION Mountain Valley</small></p> 	<p><small>Date &amp; Time: Tue, Aug 18, 2023 at 10:10:36 EDT Position: 037.671462° N / -080.728281° W (±14.3ft) Altitude: 1685ft (±33.9ft) Datum: WGS-84 Azimuth/Bearing: 225° S45W 4000mils True (±12°) Elevation Angle: -13.3° Horizon Angle: -00.4° Zoom: 1.0X S-L2 HAMMERING Mountain Valley</small></p> 
<b>GPS Location</b> Refer to Photo	<b>GPS Location</b> Refer to Photo
<b>Description</b> Photo 1. Segregated stream substrate into Maruka.	<b>Description</b> Photo 2. Hammering and rock removal in resource.



<b>Optional Photos</b>					
------------------------	--	--	--	--	--



<b>GPS Location</b>	Refer to Photo	<b>GPS Location</b>	Refer to Photo
<b>Description</b>	Photo 3. Trench through resource.	<b>Description</b>	Photo 4. Pipe lowered into resource.



<b>GPS Location</b>	Refer to Photo	<b>GPS Location</b>	Refer to Photo
<b>Description</b>	Photo 5. Placing bedding and backfilling.	<b>Description</b>	Photo 6. Trench breakers



<b>GPS Location</b>	Refer to Photo	<b>GPS Location</b>	Refer to Photo
<b>Description</b>	Photo 7. Trench backfill.	<b>Description</b>	Photo 8. Restoring stream topsoil.