



Stream Biological Conditions EA Report


Project Name	H-600 Pipeline Spread C	AFE	124300131	Spread	H-600 Pipeline Spread C
Contractor	Precision	Report #	269		
Environmental Auditor	Kyle Gillow	Date/Time	10/4/2023 11:28 AM		
Stream ID	S-A97	Crossing Start Date	10/4/2023	Crossing Completion Date	10/10/2023
Milepost	80.91	Pre-Con Assessment Date	9/26/2023	Post-Con Assessment Date	10/12/2023
Station	4271+79	Bankfull Width (ft.)	8.0	Riffle:Pool Complexes Present?	No
State	WV	Stream Classification	Intermittent		
County	Webster	303(d) Impairment Listing	No		

Resource Post-Crossing Conditions

1	Were all applicable resource specific crossing conditions satisfied? Time of Year Restrictions (TOYR)? <u>Yes</u> Mussel Relocation? <u>N/A</u>	See Below
2	This question is not applicable in WV.	
3	Which crossing methods were utilized during the stream crossing? (If so select one or more) Dam & Pump <input checked="" type="checkbox"/> Flume <input checked="" type="checkbox"/> Cofferdam <input type="checkbox"/> Conventional Bore <input type="checkbox"/> Horizontal Directional Drill (HDD) Bore <input type="checkbox"/>	
4	Was the top 1-foot (12-inches) of streambed substrate segregated and stockpiled separate from trench spoils?	Yes
5	Was excess material not needed for backfill removed and disposed of in an upland area?	Yes
6	Was the top 12-inches of backfill made with clean native stream substrate?	Yes
7	Was the pre-construction survey data utilized during restoration in attempt to re-establish pre-construction contours?	Yes
8	Were any field modifications to the stream implemented by project or regulatory personnel to address potential drainage or bank restoration limitations?	No
9	Were impervious trench breakers/plugs properly installed within 25-feet of top-of-bank to prevent subsurface erosion to or from the resource area?	Yes
10	Was permanent seed and stabilization material (straw or matting) applied to riparian areas and stream banks prior to re-establishing flow to the impact area of the channel?	Yes
11	Was the time of disturbance minimized by conducting resource work continuously to completion?	Yes
12	Have civil surveys been scheduled to verify as-built conditions meet pre-construction conditions in accordance with the project Mitigation Framework and federal/state permit requirements?	Yes
13	Are bareroot saplings required and/or scheduled to be planted for the dormant season (10/1 - 4/30)?	N/A
14	Did any unauthorized discharges to unpermitted resources occur during the crossing? If so, explain the corrective actions implemented in the Comments section and include additional photos.	No







Biological Conditions

		Pre-Con	Post-Con
15	Predominant Substrate Type (select one): Bedrock, Boulder (>10"), Cobble (2-10"), Gravel (0.1-2"), Sand (<0.1"), Mud/Silt/Clay	Mud/Silt/Clay	Mud/Silt/Clay
16	Channel Conditions: Rating: 1-Optimal (80-100% stable banks), 2-Sub-optimal (60-80% stable banks), 3-Marginal (40-60% stable banks), 4-Poor (20-40% stable banks), 5-Severe (0-20% stable banks, highly eroded or unvegetated banks)	1	2
17	Riparian Buffer Zone within ROW and ≤50 ft. from Stream Top-of-Bank: Rating: 1-Optimal (60-100% heavy vegetative cover), 2-Sub-optimal (30-60% mixed vegetated coverage), 3-Marginal (<30% vegetative coverage), 4-Poor (Mowed/maintained area or farmland, impervious area, sparsely vegetated coverage, etc.)	1	4

AFE	124300131	Date/Time	10/4/2023 11:28 AM	Report #	269	
Biological Conditions Continued					Pre-Con	Post-Con
18	Instream Habitat Conditions: Examples: Varied substrate sizes, varied combination of water velocities & depths, presence of woody/leafy debris, stable substrate with low amount of mobile particles, low embeddedness, shade protection, undercut banks, root mats, Varied combination of water velocities, submerged aquatic vegetation Rating: 1-Optimal (Habitat conditions present in >50% of resource), 2-Suboptimal (Habitat conditions in 30-50% of resource), 3-Marginal (Habitat conditions in 10-30% of resource), 4-Poor (Habitat conditions in 0-10% of resource)			1	3	
19	Channel Alterations: Examples: Straightened channel, non-MVP stream crossings, non-native riprap/rock along banks, concrete/gabions/concrete block, manmade embankments, constrictions w/in channel, livestock or agricultural impacts Rating: 1-Negligible (unaltered/natural stream), 2-Minor (20-40% of resource disrupted by channel alterations), 3-Moderate (40-80% of resource disrupted), 4-Severe (>80% of resource disrupted)			1	2	
Additional Notes						
<p>Expanded notes for question 1: Stream S-A97 has a time of year restriction (TOYR) prohibiting construction between Sept. 15th to March 31st. A waiver has been obtained from the appropriate agencies to allow construction within this window.</p> <p>10/4/23 - Due to stream S-A97 being a dry crossing, the flume along with the pump and dam were setup the day prior to the start crossing date. The top 12" of soil between the high-water marks was placed in super sacks and stockpiled just upstream. Blasting crew drilled and blasted from coming in side of the feature through to the going away side. After blasting was completed, the crew began trenching through the feature.</p> <p>10/5/23 - Trenching was completed through both S-A97 and S-A-98N features and the ditch was padded with sandbags in preparation for lowering of the pipe. A large section of pipe that extended from the coming in side of S-A97 to the going away side of S-A98n was lowered in and the welding crew completed the welds on the coming in side of crossing S-A97.</p> <p>10/6/23 - No work was conducted in the feature. Due to the close proximity of the next 2 streams, (S-A98N & S-A98S) the section of trench at S-A97 was left open while work was being conducted at the other two streams.</p> <p>10/7/23 - No work was conducted in the feature. Due to the close proximity of the next 2 streams, (S-A98N & S-98S) the section of trench at S-A97 was left open while work was being conducted at the other two streams.</p> <p>10/8/23 - No work was conducted on Sunday.</p> <p>10/9/23 - Restoration of S-A97 began with padding of the pipe beyond the 10' buffer zones on both sides and the installation of the trench breakers on both the coming in and going away side of the stream.</p> <p>10/10/23 - Restoration of S-A97 continued with the top 12" of soil being restored between high water marks and verified by survey to the pre-construction specifications. The environmental crew seeded and installed Curlex on the banks with silt fence being installed at the 10' buffer zones on both the coming in and going away side of feature. The flume and pump around were removed with stream S-A97 continuing not to have flow.</p>						
<p>In accordance with the Mountain Valley Pipeline Comprehensive Stream and Wetland Monitoring, Restoration and Mitigation Framework, this independent report was completed to document the on-site monitoring of instream invertebrate and fisheries resources during all construction activity related to waterbody and wetland crossings, and document instream conditions and any impacts to the resources.</p>						
Name		Signature		Company		
Kyle Gillow				SWCA		
				Date		
				10/12/2023		

AFE 124300131	Date/Time 10/4/2023 11:28 AM	Report # 269
----------------------	-------------------------------------	---------------------

Required Photos

	
GPS Location See caption in photo.	GPS Location See caption in photo.
Description Downstream view of permitted impact area during pre-construction assessment.	Description Downstream view of unimpacted area during pre-construction assessment.
	
GPS Location See caption in photo.	GPS Location See caption in photo.
Description Downstream view of permitted impact area during post-construction assessment.	Description Downstream view of unimpacted area during post-construction assessment.
	
GPS Location See caption in photo.	GPS Location See caption in photo.
Description Lowering pipe in trench through feature.	Description Carrying section to be lowered in through feature.

Optional Photos		
------------------------	--	--

 <p>10/05/2023 09:21:48 +38.688456,-80.478493 325° NW S-A97 (Dur_KG)</p>		 <p>10/09/2023 10:29:00 +38.688277,-80.478211 213° SW S-A97 (Dur_KG)</p>	
GPS Location	See caption in photo.	GPS Location	See caption in photo.
Description	Making the weld on the coming in side of the feature.	Description	First trench breaker installed on coming in side of feature.
 <p>10/10/2023 10:38:12 +38.688391,-80.478400 345° N S-A97 (Dur_KG)</p>		 <p>10/10/2023 10:43:31 +38.688259,-80.478360 352° N S-A97 (Dur_KG)</p>	
GPS Location	See caption in photo.	GPS Location	See caption in photo.
Description	Establish stream bed and banks.	Description	Survey shooting in elevations to pre-construction specifications.
 <p>10/10/2023 11:08:05 +38.688283,-80.478252 123° SE S-A97 (Dur_KG)</p>		 <p>10/10/2023 12:22:27 +38.688224,-80.478329 355° N S-A97 (Dur_KG)</p>	
GPS Location	See caption in photo.	GPS Location	See caption in photo.
Description	Replacing the stream bed substrate.	Description	Stream banks seeded and laying Curlex in 10' buffer zone.