



# Stream Biological Conditions EA Report


<b>Project Name</b>	H-600 Pipeline Spread F	<b>AFE</b>	124300135	<b>Spread</b>	H-600 Pipeline Spread F
<b>Contractor</b>	Price Gregory	<b>Report #</b>	303		
<b>Environmental Auditor</b>	Kristin Duty	<b>Date/Time</b>	10/22/2023 9:20 PM		
<b>Stream ID</b>	S-J13(3)	<b>Crossing Start Date</b>	11/7/2023	<b>Crossing Completion Date</b>	11/14/2023
<b>Milepost</b>	160.40	<b>Pre-Con Assessment Date</b>	10/24/2023	<b>Post-Con Assessment Date</b>	11/14/2023
<b>Station</b>	8469+12	<b>Bankfull Width (ft.)</b>	6.0	<b>Riffle:Pool Complexes Present?</b>	No
<b>State</b>	WV	<b>Stream Classification</b>	Ephemeral		
<b>County</b>	Summers	<b>303(d) Impairment Listing</b>	No		

### Resource Post-Crossing Conditions

1	Were all applicable resource specific crossing conditions satisfied?	N/A
	Time of Year Restrictions (TOYR)? <u>  N/A  </u> Mussel Relocation? <u>  N/A  </u>	
2	This question is not applicable in WV.	
3	Which crossing methods were utilized during the stream crossing? (If so select one or more) Dam & Pump <input checked="" type="checkbox"/> Flume <input type="checkbox"/> Cofferdam <input type="checkbox"/> Conventional Bore <input type="checkbox"/> Horizontal Directional Drill (HDD) Bore <input type="checkbox"/>	
4	Was the top 1-foot (12-inches) of streambed substrate segregated and stockpiled separate from trench spoils?	Yes
5	Was excess material not needed for backfill removed and disposed of in an upland area?	Yes
6	Was the top 12-inches of backfill made with clean native stream substrate?	Yes
7	Was the pre-construction survey data utilized during restoration in attempt to re-establish pre-construction contours?	Yes
8	Were any field modifications to the stream implemented by project or regulatory personnel to address potential drainage or bank restoration limitations?	No
9	Were impervious trench breakers/plugs properly installed within 25-feet of top-of-bank to prevent subsurface erosion to or from the resource area?	Yes
10	Was permanent seed and stabilization material (straw or matting) applied to riparian areas and stream banks prior to re-establishing flow to the impact area of the channel?	Yes
11	Was the time of disturbance minimized by conducting resource work continuously to completion?	Yes
12	Have civil surveys been scheduled to verify as-built conditions meet pre-construction conditions in accordance with the project Mitigation Framework and federal/state permit requirements?	Yes
13	Are bareroot saplings required and/or scheduled to be planted for the dormant season (10/1 - 4/30)?	N/A
14	Did any unauthorized discharges to unpermitted resources occur during the crossing? If so, explain the corrective actions implemented in the Comments section and include additional photos.	No

### Biological Conditions

		Pre-Con	Post-Con
15	<b>Predominant Substrate Type (select one):</b> Bedrock, Boulder (>10"), Cobble (2-10"), Gravel (0.1-2"), Sand (<0.1"), Mud/Silt/Clay	Mud/Silt/Clay	Mud/Silt/Clay
16	<b>Channel Conditions: Rating:</b> 1-Optimal (80-100% stable banks), 2-Sub-optimal (60-80% stable banks), 3-Marginal (40-60% stable banks), 4-Poor (20-40% stable banks), 5-Severe (0-20% stable banks, highly eroded or unvegetated banks)	5	5
17	<b>Riparian Buffer Zone within ROW and ≤50 ft. from Stream Top-of-Bank: Rating:</b> 1-Optimal (60-100% heavy vegetative cover), 2-Sub-optimal (30-60% mixed vegetated coverage), 3-Marginal (<30% vegetative coverage), 4-Poor (Mowed/maintained area or farmland, impervious area, sparsely vegetated coverage, etc.)	4	4

<b>AFE</b>	124300135	<b>Date/Time</b>	10/22/2023 9:20 PM	<b>Report #</b>	303	
<b>Biological Conditions Continued</b>					<b>Pre-Con</b>	<b>Post-Con</b>
18	<b>Instream Habitat Conditions:</b> Examples: Varied substrate sizes, varied combination of water velocities & depths, presence of woody/leafy debris, stable substrate with low amount of mobile particles, low embeddedness, shade protection, undercut banks, root mats, Varied combination of water velocities, submerged aquatic vegetation Rating: 1-Optimal (Habitat conditions present in >50% of resource), 2-Suboptimal (Habitat conditions in 30-50% of resource), 3-Marginal (Habitat conditions in 10-30% of resource), 4-Poor (Habitat conditions in 0-10% of resource)			4	4	
19	<b>Channel Alterations:</b> Examples: Straightened channel, non-MVP stream crossings, non-native riprap/rock along banks, concrete/gabions/concrete block, manmade embankments, constrictions w/in channel, livestock or agricultural impacts Rating: 1-Negligible (unaltered/natural stream), 2-Minor (20-40% of resource disrupted by channel alterations), 3-Moderate (40-80% of resource disrupted), 4-Severe (>80% of resource disrupted)			1	4	
<b>Additional Notes</b>						
<p>Pre-Construction Notes  Pre-Construction Meeting - 11/2/2023  Stream originates from seep directly adjacent to county road.</p> <p>11/6/2023 - County road running above resource was replaced with timber mats but this was not considered direct work in the aquatic resource.</p> <p>11/7/2023 - Constructed dams in resource, two dams upstream on each side of county road, and one dam downstream of aquatic resource crossing. Installed pump-around system above most upstream dam (south side of county road). Excavated first 12" of stream substrate (Photo 1), segregated, and stored in work area (Photo 2). Removed county road bridge exposing existing pipe. Trenched through aquatic resource area (Photo 3). Trench box installed. Added sandbag padding in trench (Photo 4). Placed pipe in trench through aquatic resource (Photo 5). Welding pipe in trench to existing connection. Replaced county road bridge.</p> <p>11/8/2023 - Pumping from trench in aquatic resource area (to dewatering structure) throughout day. Trench slip at upstream dam. Slip addressed. Welding on-going.</p> <p>11/9/2023 - Pumping from trench in aquatic resource area (to dewatering structure) throughout day. Welding and X-ray pipe ongoing outside of aquatic resource. Work initiated in S-J13(2).</p> <p>11/10/2023 - Heavy rainfall throughout day. Removed county road timber bridge to build quikcrete trench breakers adjacent to each side of the road. Due to proximity to resource, northern road trench break is southern aquatic resource trench breaker. Backfilling between road trench breakers with sand that was wetted and packed. Padding added to trench. Backfilling. Bridge replaced. Welding and other activities ongoing outside of aquatic resource.</p> <p>11/11/23 - Overnight rainfall (0.34 inches). Pumping from trench in aquatic resource area (to dewatering structure) throughout day. Filled road trench with concrete. Continued bedding and backfilling (Photo 6)</p> <p>11/13/23 - Constructed northern trench breakers and constructed northern trench breaker for resource. Backfilling ongoing.</p> <p>11/14/23 - Restored the county road with gravel. Survey onsite shooting pre restoration soil levels. Removed stumps and brush in riparian corridor in compliance with landowner agreement. Restored subsoil and contouring channel (Photo 7). Restored topsoil from containment area onto the aquatic resource. Survey shot and verified final soil levels. Staked OHWM. Crew completed restoration of 10 foot buffer. Juke added below OHWM as approved restoration practice. Raked and seeded riparian corridor on RDB and laid and keyed in curlex. Installed P1 fencing around resource as runoff deterrent (Photo 8). Restoration of upland to the south of resource. Stream bed raked and finalized.</p>						
<p>In accordance with the Mountain Valley Pipeline Comprehensive Stream and Wetland Monitoring, Restoration and Mitigation Framework, this independent report was completed to document the on-site monitoring of instream invertebrate and fisheries resources during all construction activity related to waterbody and wetland crossings, and document instream conditions and any impacts to the resources.</p>						
<b>Name</b>		<b>Signature</b>		<b>Company</b>		
Kristin Duty				Potesta		
				<b>Date</b>		
				11/14/2023		



<b>Required Photos</b>	
------------------------	--

 <p><small>Date &amp; Time: Tue 10/24/2023 7:53:53 PM Position: 337.73827, -86.031802, 215.21ft Altitude: 316.57m Datum: WGS 84 Azimuth Bearing: 026.1 N26E 064.0mis True (-14) Elevation Angle: -12.9 Horizon Angle: -100.2 Zoom: 1.0X S-113-3 US viewing DS from road way Mountain Valley</small></p>	 <p><small>Date &amp; Time: Tue 10/24/2023 8:17:15 PM Position: 337.73827, -86.031802, 215.21ft Altitude: 316.57m Datum: WGS 84 Azimuth Bearing: 110.1 N10E 01.7mis True (-13) Elevation Angle: -10.8 Horizon Angle: -100.2 Zoom: 1.0X S-113-3 US viewing DS from edge of ROW Mountain Valley</small></p>
<b>GPS Location</b> See Photo	<b>GPS Location</b> See Photo
<b>Description</b> Downstream view of permitted impact area during pre-construction assessment. DS view from US edge of ROW pre-construction	<b>Description</b> Downstream view of unimpacted area during pre-construction assessment. DS view from DS edge of ROW pre-construction
 <p><small>Date &amp; Time: Tue 10/24/2023 8:27:42 PM Position: 337.73827, -86.031802, 215.21ft Altitude: 316.57m Datum: WGS 84 Azimuth Bearing: 006.1 N06E 010.7mis True (-13) Elevation Angle: -17.3 Horizon Angle: -100.9 Zoom: 1.0X S-113-3 US viewing DS from county road Mountain Valley</small></p>	 <p><small>Date &amp; Time: Tue 10/24/2023 8:28:53 PM Position: 337.73827, -86.031802, 215.21ft Altitude: 316.57m Datum: WGS 84 Azimuth Bearing: 220.1 N20W 48.0mis True (-15) Elevation Angle: -88.7 Horizon Angle: -104.7 Zoom: 1.0X S-113-3 US viewing DS from edge of row Mountain Valley</small></p>
<b>GPS Location</b> See Photo	<b>GPS Location</b> See Photo
<b>Description</b> Downstream view of permitted impact area during post-construction assessment. DS view from US edge of ROW post-construction	<b>Description</b> Downstream view of unimpacted area during post-construction assessment. DS view from DS edge of ROW post-construction
 <p><small>Date &amp; Time: Tue 10/24/2023 8:57:28 PM Position: 337.73827, -86.031802, 215.21ft Altitude: 316.57m Datum: WGS 84 Azimuth Bearing: 220.1 N20W 48.0mis True (-15) Elevation Angle: -88.7 Horizon Angle: -104.7 Zoom: 1.0X S-113-3 removing first 12' of topsoil Mountain Valley</small></p>	 <p><small>Date &amp; Time: Tue 10/24/2023 8:58:28 PM Position: 337.73827, -86.031802, 215.21ft Altitude: 316.57m Datum: WGS 84 Azimuth Bearing: 270.1 N90W 48.0mis True (-15) Elevation Angle: -88.7 Horizon Angle: -104.7 Zoom: 1.0X S-113-3 first 12' of topsoil containment Mountain Valley</small></p>
<b>GPS Location</b> See Photo	<b>GPS Location</b> See Photo
<b>Description</b> Photo 1. Excavation of stream substrate.	<b>Description</b> Photo 2. Segregated stream substrate stored in work area.



**Optional Photos**

 <p><small>Date &amp; Time: Sun, Nov 07, 2023 at 13:04:45 EST Position: +037.795565 / -080.731526 (57m) Altitude: 3132ft (±1.2ft) Datum: WGS-84 Azimuth/Bearing: 337° N28W 5902mils True (±1.3) Elevation Angle: -19.5 Horizon Angle: -02.1 Zoom: 2.0X S-113 3' trenching Mountain Valley</small></p>	 <p><small>Date &amp; Time: Sun, Nov 07, 2023 at 14:18:03 EST Position: +037.795565 / -080.731526 (57m) Altitude: 3132ft (±1.2ft) Datum: WGS-84 Azimuth/Bearing: 337° N28W 5902mils True (±1.3) Elevation Angle: -19.5 Horizon Angle: -02.1 Zoom: 2.0X S-113 3' trench bedded for pipe viewing Mountain Valley</small></p>
<b>GPS Location</b> See Photo	<b>GPS Location</b> See Photo
<b>Description</b> Photo 3. Trench completed.	<b>Description</b> Photo 4. Bedding resource portion of trench.
 <p><small>Date &amp; Time: Sun, Nov 07, 2023 at 15:24:45 EST Position: +037.795565 / -080.731526 (57m) Altitude: 3132ft (±1.2ft) Datum: WGS-84 Azimuth/Bearing: 337° N28W 5902mils True (±1.3) Elevation Angle: -19.5 Horizon Angle: -02.1 Zoom: 1.0X S-113 3' trenching Mountain Valley</small></p>	 <p><small>Date &amp; Time: Sat, Nov 11, 2023 at 11:43:16 EST Position: +037.795565 / -080.731526 (±11.6ft) Altitude: 3135ft (±1.9.8ft) Datum: WGS-84 Azimuth/Bearing: 297° N73W 5102mils True (±1.3) Elevation Angle: -10.0 Horizon Angle: -01.6 Zoom: 1.0X S-113 3' backfilling Mountain Valley</small></p>
<b>GPS Location</b> See Photo	<b>GPS Location</b> See Photo
<b>Description</b> Photo 5. Pipe installation.	<b>Description</b> Photo 6. Adding padding dirt.
 <p><small>Date &amp; Time: Sun, Nov 11, 2023 at 15:45:25 EST Position: +037.795565 / -080.731526 (±11.6ft) Altitude: 3134ft (±1.9.6ft) Datum: WGS-84 Azimuth/Bearing: 013° N13E 0231mils True (±1.3) Elevation Angle: -08.7 Horizon Angle: -01.7 Zoom: 1.0X S-113 3' restoring subsoil &amp; seeding Mountain Valley</small></p>	 <p><small>Date &amp; Time: Sun, Nov 11, 2023 at 16:47:29 EST Position: +037.795565 / -080.731526 (±11.6ft) Altitude: 3134ft (±1.9.6ft) Datum: WGS-84 Azimuth/Bearing: 148° S12E 2987mils True (±1.1) Elevation Angle: -00.4 Horizon Angle: -02.0 Zoom: 1.0X S-113 3' laying curlex Mountain Valley</small></p>
<b>GPS Location</b> See Photo	<b>GPS Location</b> See Photo
<b>Description</b> Photo 7. Restoring subsoil and seeding channel.	<b>Description</b> Photo 8. Curlex, juke, and P1.