

# STREAM BIOLOGICAL CONDITIONS ENVIRONMENTAL AUDITOR REPORT

Version 2.3



<b>Stream ID:</b> S-KL52	<b>Crossing Start Date:</b> 09/28/2023	<b>Crossing Completion Date:</b> 10/04/2023
<b>Milepost:</b> 268.3	<b>Pre-Con Assessment Date:</b> 09/24/2023	<b>Post-Con Assessment Date:</b> 10/06/2023
<b>Station:</b> 14176+09	<b>Stream Classification:</b> Ephemeral (Perennial, Intermittent, Ephemeral)	<b>Bankfull Width (ft.):</b> 1
<b>County:</b> Franklin	<b>303(d) Impairment Listing:</b> Not Impaired	<b>Riffle:Pool Complexes Present?</b> No

Item #	Resource Crossing Conditions	N/A	YES	NO
1.	Were all applicable resource specific crossing conditions satisfied? Time of Year Restrictions (TOYR)? <u>N/A</u> Fish Relocation? <u>N/A</u> Mussel Relocation? <u>N/A</u>		X	
2.	Is this resource designated a wild or stockable trout stream?			X
3.	Which crossing methods were utilized during the stream crossing? <i>(Select one or more)</i> Dam & Pump, Flume, Cofferdam, Conventional Bore, Horizontal Directional Drill (HDD) Bore?	Dam & Pump, Flume		
4.	Was the top 1-foot (12-inches) of streambed substrate segregated and stockpiled separate from trench spoils?		X	
5.	Was excess material not needed for backfill removed and disposed of in an upland area?		X	
6.	Was the top 12-inches of backfill made with clean native stream substrate?		X	
7.	Was the pre-construction survey data provided and utilized during restoration in attempt to re-establish pre-construction contours?		X	
8.	Were any field modifications to the stream implemented by project or regulatory personnel to address potential drainage or bank restoration limitations?			X
9.	Were impervious trench breakers/plugs properly installed within 25-feet of top-of-bank to prevent subsurface erosion to or from the resource area?		X	
10.	Was permanent seed and stabilization material (straw or matting) applied to riparian areas and stream banks prior to re-establishing flow to the impact area of the channel?		X	
11.	Was the time of disturbance minimized by conducting resource work continuously to completion?		X	
12.	Have civil surveys been scheduled to verify as-built conditions meet pre-construction conditions in accordance with the project Mitigation Framework and federal/state permit requirements?		X	
13.	Are bareroot saplings required and/or scheduled to be planted for the dormant season (10/1 – 4/30)?	X		
14.	Did any unauthorized discharges to unpermitted resources occur during the crossing? If so, explain the corrective actions implemented in the Comments section and include additional photos.			X

Item #	Biological Conditions	Pre-Con	Post-Con
15.	<b>Predominant Substrate Type (select one):</b> <i>Bedrock, Boulder (&gt;10"), Cobble (2-10"), Gravel (0.1-2"), Sand (&lt;0.1"), Mud/Silt/Clay</i>	Mud/Silt/Clay	Mud/Silt/Clay
16.	<b>Channel Conditions:</b> <b>Rating:</b> 1-Optimal (80-100% stable banks), 2-Sub-optimal (60-80% stable banks), 3-Marginal (40-60% stable banks), 4-Poor (20-40% stable banks), 5-Severe (0-20% stable banks, highly eroded or unvegetated banks)	1 - Optimal	1 - Optimal
17.	<b>Riparian Buffer Zone within ROW and ≤50 ft. from Stream Top-of-Bank:</b> <b>Rating:</b> 1-Optimal (60-100% heavy vegetative cover), 2-Sub-optimal (30-60% mixed vegetated coverage), 3-Marginal (<30% vegetative coverage), 4-Poor (Mowed/maintained area or farmland, impervious area, sparsely vegetated coverage, etc.)	2 - Suboptimal	2 - Suboptimal
18.	<b>Instream Habitat Conditions:</b> <b>Examples:</b> Varied substrate sizes, varied combination of water velocities/depths, presence of woody/leafy debris, stable substrate with low amount of mobile particles, low embeddedness, shade protection, undercut banks, root mats, submerged aquatic vegetation. <b>Rating:</b> 1-Optimal (Habitat conditions present in >50% of resource), 2-Suboptimal (Habitat conditions in 30-50% of resource), 3-Marginal (Habitat conditions in 10-30% of resource), 4-Poor (Habitat conditions in 0-10% of resource)	3 - Marginal	3 - Marginal
19.	<b>Channel Alterations:</b> <b>Examples:</b> Straightened channel, non-MVP stream crossings, non-native riprap/rock along banks, concrete/gabions/concrete block, manmade embankments, constrictions w/in channel, livestock or agricultural impacts. <b>Rating:</b> 1-Negligible (unaltered/natural stream), 2-Minor (20-40% of resource disrupted by channel alterations), 3-Moderate (40-80% of resource disrupted), 4-Severe (>80% of resource disrupted)	1 - Negligible	1 - Negligible

**STREAM BIOLOGICAL CONDITIONS  
ENVIRONMENTAL AUDITOR REPORT**

Version 2.3



**Comments/Remarks**

9-24-2023: Pre con meeting: EI- Steven Barber, Foreman- Nathan Summers  
Will do test drills today but nothing more due to rain and finishing up at S-KL51. -T. Snideman

9-25-2023: No work in the resource. Pre-construction auditor assessment completed. -T. Snideman

9-26-2023: Removed upland topsoil from 50 ft buffer on CIS, started ditching in upland area. -T. Snideman

9-27-2023: Dug the trench in upland area on CIS of stream, began welding. -T. Snideman

9-28-2023: Built the dam and pump within resource, removed 12 inches of topsoil, removed streambed substrate, segregated topsoil/substrate and stored separately from subsoil. Excavation effort started hitting rock, so crew had to switch to hammering. Flume installed for overnight crossing maintenance. -T. Snideman

9-29-2023: Continue hammering rock for trench. Trench completed and lowering in section of pipe, crew finished two welds. – T. Snideman

9-30-2023: Crew was waiting for welding X-ray QC and made two additional welds. -T. Snideman

10-02-2023: Finishing final weld, partial backfill within resource. -T. Snideman

10-03-2023: Continued backfilling, Installed one trench breaker, coated weld, installed second trench breaker. -T. Snideman

10-04-2023: Finished backfilling the trench, clean-up, restored banks on both sides of stream, restored 12 inches of topsoil on left and right banks, spread temporary and permanent seed, installed straw-matting, installed compost filter sock at 10 and 50 ft buffers, restored streambed material, and removed crossing methods to restore stream flow to resource. -T. Snideman

No impacts to biological conditions or unauthorized discharges were observed during crossing activities.

In accordance with the Mountain Valley Pipeline Consent Decree, Case No. CL18006874-00, (Issued October 11, 2019) this independent report was completed to document the on-site monitoring of instream invertebrate and fisheries resources during all construction activity related to waterbody and wetland crossings, and document instream conditions and any impacts to the resources.

<i>This report was written by</i>	<b>Traci Snideman</b> <i>Print Name</i>	 <i>Signature</i>	<b>10/06/2023</b> <i>Date</i>
-----------------------------------	--	----------------------	----------------------------------


# STREAM BIOLOGICAL CONDITIONS ENVIRONMENTAL AUDITOR REPORT

Version 2.3

## Required Photos



**Photo Description:** Downstream view of permitted impact area during pre-construction assessment.



**Photo Description:** Conditions of the downstream area outside the ROW during pre-construction assessment.



**Photo Description:** Downstream view of permitted impact area during post-construction assessment.



**Photo Description:** Conditions of the downstream area outside the ROW during post-construction assessment.

# STREAM BIOLOGICAL CONDITIONS ENVIRONMENTAL AUDITOR REPORT

Version 2.3

## Optional Additional Photos



**Photo Description:** Topsoil stockpiles with stabilization.



**Photo Description:** Trench excavated, and pipe lowered in.



**Photo Description:** Trench breaker installation on coming in side of stream resource. Flume remained installed during crossing activities.



**Photo Description:** Restoration and stabilization of resource impact area.