



Stream Biological Conditions EA Report


Project Name	H-600 Pipeline Spread D	AFE	124300132	Spread	H-600 Pipeline Spread D
Contractor	Precision	Report #	314		
Environmental Auditor	Scott Wessel	Date/Time	10/23/2023 8:06 PM		
Stream ID	S-L38	Crossing Start Date	10/24/2023	Crossing Completion Date	10/29/2023
Milepost	124.73	Pre-Con Assessment Date	10/23/2023	Post-Con Assessment Date	10/29/2023
Station	6585+84	Bankfull Width (ft.)	3.0	Riffle:Pool Complexes Present?	No
State	WV	Stream Classification	Perennial		
County	Nicholas	303(d) Impairment Listing	No		






Resource Post-Crossing Conditions







1	Were all applicable resource specific crossing conditions satisfied? Time of Year Restrictions (TOYR)? <u>Yes</u> Mussel Relocation? <u>N/A</u>	See Below
2	This question is not applicable in WV.	
3	Which crossing methods were utilized during the stream crossing? (If so select one or more) Dam & Pump <input checked="" type="checkbox"/> Flume <input checked="" type="checkbox"/> Cofferdam <input type="checkbox"/> Conventional Bore <input type="checkbox"/> Horizontal Directional Drill (HDD) Bore <input type="checkbox"/>	
4	Was the top 1-foot (12-inches) of streambed substrate segregated and stockpiled separate from trench spoils?	Yes
5	Was excess material not needed for backfill removed and disposed of in an upland area?	Yes
6	Was the top 12-inches of backfill made with clean native stream substrate?	Yes
7	Was the pre-construction survey data utilized during restoration in attempt to re-establish pre-construction contours?	Yes
8	Were any field modifications to the stream implemented by project or regulatory personnel to address potential drainage or bank restoration limitations?	No
9	Were impervious trench breakers/plugs properly installed within 25-feet of top-of-bank to prevent subsurface erosion to or from the resource area?	Yes
10	Was permanent seed and stabilization material (straw or matting) applied to riparian areas and stream banks prior to re-establishing flow to the impact area of the channel?	Yes
11	Was the time of disturbance minimized by conducting resource work continuously to completion?	Yes
12	Have civil surveys been scheduled to verify as-built conditions meet pre-construction conditions in accordance with the project Mitigation Framework and federal/state permit requirements?	Yes
13	Are bareroot saplings required and/or scheduled to be planted for the dormant season (10/1 - 4/30)?	N/A
14	Did any unauthorized discharges to unpermitted resources occur during the crossing? If so, explain the corrective actions implemented in the Comments section and include additional photos.	No

Biological Conditions

		Pre-Con	Post-Con
15	Predominant Substrate Type (select one): Bedrock, Boulder (>10"), Cobble (2-10"), Gravel (0.1-2"), Sand (<0.1"), Mud/Silt/Clay	Bedrock, Boulder (>10")	Bedrock, Boulder (>10")
16	Channel Conditions: Rating: 1-Optimal (80-100% stable banks), 2-Sub-optimal (60-80% stable banks), 3-Marginal (40-60% stable banks), 4-Poor (20-40% stable banks), 5-Severe (0-20% stable banks, highly eroded or unvegetated banks)	1	1
17	Riparian Buffer Zone within ROW and ≤50 ft. from Stream Top-of-Bank: Rating: 1-Optimal (60-100% heavy vegetative cover), 2-Sub-optimal (30-60% mixed vegetated coverage), 3-Marginal (<30% vegetative coverage), 4-Poor (Mowed/maintained area or farmland, impervious area, sparsely vegetated coverage, etc.)	1	4

AFE	124300132	Date/Time	10/23/2023 8:06 PM	Report #	314	
Biological Conditions Continued					Pre-Con	Post-Con
18	Instream Habitat Conditions: Examples: Varied substrate sizes, varied combination of water velocities & depths, presence of woody/leafy debris, stable substrate with low amount of mobile particles, low embeddedness, shade protection, undercut banks, root mats, Varied combination of water velocities, submerged aquatic vegetation Rating: 1-Optimal (Habitat conditions present in >50% of resource), 2-Suboptimal (Habitat conditions in 30-50% of resource), 3-Marginal (Habitat conditions in 10-30% of resource), 4-Poor (Habitat conditions in 0-10% of resource)			1	3	
19	Channel Alterations: Examples: Straightened channel, non-MVP stream crossings, non-native riprap/rock along banks, concrete/gabions/concrete block, manmade embankments, constrictions w/in channel, livestock or agricultural impacts Rating: 1-Negligible (unaltered/natural stream), 2-Minor (20-40% of resource disrupted by channel alterations), 3-Moderate (40-80% of resource disrupted), 4-Severe (>80% of resource disrupted)			1	1	
Additional Notes						
<p>Expanded Notes for question 1: Stream S-L38 has a time of year restriction (TOYR) prohibiting construction between Sept. 15th to March 31st. A waiver has been obtained from the appropriate agencies to allow construction within this window.</p> <p>10/24/23 – A flume and a pump/dam conveyance system were set up and used throughout the crossing in an as needed basis. The top 12" of stream substrate was placed into labeled super sacks while the topsoil from the stream banks were removed and segregated in an upland area on the going away side (GAS) of the crossing. After blasting activities were conducted in the resource area and buffer zones on the coming in side (CIS) and GAS of the crossing, trenching began.</p> <p>10/25/23 – Trenching operations continued with the use of a rock hammer and by the end of the day trenching was completed.</p> <p>10/26/23 - Pipe preparations on the GAS of S-L38 continued with welding, x-ray, and rock shield installation activities. The ditch water was pumped to a dewatering structure on the GAS of the crossing prior to the ditch being lined with sandbags. Dewatering of the ditch continued throughout the crossing on an as needed basis.</p> <p>10/27/23 – Once the section of pipe for the stream crossing was lowered in, bentonite trench breakers were installed within 25 feet of the high water mark on both the CIS and GAS of S-L38 prior to padding and backfilling beginning.</p> <p>10/28/23 – Once the backfilling of the pipe section for stream S-L38 was completed, the stream banks and buffer zones were restored using previously segregated topsoil. Erosion control blankets were installed along with proper seed mixture for the 10ft. buffer zone, and super silt fence was installed outside the buffer zone area on the CIS and GAS. The streams top 12 inches of substrate material will be added tomorrow.</p> <p>10/29/23 – Survey verified that the top 12" of substrate for S-L38 between the high water marks of the stream channel were restored to pre-construction elevations and contours. The pump and dam was removed, and flow was restored to resource.</p> <p>Numbers 17 and 18 were rated "4" and "3" due to lack of vegetation in the impact area following the completion of crossing and restoration efforts. The disturbed area for stream S-L38 has been properly stabilized and the disturbed area has been seeded with the appropriate permanent seed mix in accordance with Appendix B: Restoration Work Plan of the Mountain Valley Pipeline Comprehensive Stream and Wetland Monitoring, Restoration and Mitigation Framework.</p>						
<p>In accordance with the Mountain Valley Pipeline Comprehensive Stream and Wetland Monitoring, Restoration and Mitigation Framework, this independent report was completed to document the on-site monitoring of instream invertebrate and fisheries resources during all construction activity related to waterbody and wetland crossings, and document instream conditions and any impacts to the resources.</p>						
Name		Signature		Company		
Scott Wessel				SWCA		
				Date		
				10/29/2023		

AFE	124300132	Date/Time	10/23/2023 8:06 PM	Report #	314
Required Photos					
				GPS Location	See GPS in above photo.
Description	Downstream view of permitted impact area during pre-construction assessment.	Description	Downstream view of unimpacted area during pre-construction assessment.		
GPS Location	See GPS in above photo.	GPS Location	See GPS in above photo.	Description	Downstream view of permitted impact area during post-construction assessment.
				GPS Location	See GPS in above photo.
Description	Pump and dam being installed for stream S-L38.	Description	Large boulders and substrate material being segregated on the GAS of stream.		

AFE	124300132	Date/Time	10/23/2023 8:06 PM	Report #	314		
Optional Photos							
 <p>10/26/2023 15:52:50 +38 205353 -80 718160 5° N S-L38(dur-SW)</p>		 <p>10/27/2023 10:10:05 +38 205358 -80 718255 340° N S-L38(dur-SW)</p>		GPS Location	See GPS in above photo.	GPS Location	See GPS in above photo.
Description	Trench being lined with sandbags and dewatering operations.	Description	Pipe section being installed. Ditch water was being pumped out utilizing dewatering structure.				
 <p>10/27/2023 13:01:40 +38 205451 -80 718345 345° N S-L38(dur-SW)</p>		 <p>10/27/2023 13:39:26 +38 205388 -80 718182 23° NE S-L38(dur-SW)</p>		GPS Location	See GS in above photo.	GPS Location	See GPS in above photo.
Description	Pipe being padded on the CIS after breakers were installed.	Description	Breaker being installed on the CIS of resource.				
 <p>10/28/2023 17:52:01 +38 205475 -80 718217 311° NW S-L38(dur-SW)</p>		 <p>10/28/2023 08:54:41 +38 205637 -80 717988 103° E S-L38(dur-SW)</p>		GPS Location	See GPS in above photo.	GPS Location	See GPS in above photo.
Description	Erosion control blanket and super silt fence installed on the CIS of S-L38.	Description	Pump and dam being removed once S-L38 was completed.				