

STREAM BIOLOGICAL CONDITIONS ENVIRONMENTAL AUDITOR REPORT

Version 2.3



Stream ID: S-A32	Crossing Start Date: 10/27/2023	Crossing Completion Date: 11/12/2023
Milepost: 205.9	Pre-Con Assessment Date: 10/21/2023	Post-Con Assessment Date: 11/13/2023
Station: 10882+91	Stream Classification: Perennial (Perennial, Intermittent, Ephemeral)	Bankfull Width (ft.): 16
County: Giles	303(d) Impairment Listing: Not Impaired	Riffle:Pool Complexes Present? No

Item #	Resource Crossing Conditions	N/A	YES	NO
1.	Were all applicable resource specific crossing conditions satisfied? Time of Year Restrictions (TOYR)? <u>N/A</u> Fish Relocation? <u>Yes</u> Mussel Relocation? <u>N/A</u>		X	
2.	Is this resource designated a wild or stockable trout stream?			X
3.	Which crossing methods were utilized during the stream crossing? (Select one or more) Dam & Pump, Flume, Cofferdam, Conventional Bore, Horizontal Directional Drill (HDD) Bore?	Dam & Pump		
4.	Was the top 1-foot (12-inches) of streambed substrate segregated and stockpiled separate from trench spoils?		X	
5.	Was excess material not needed for backfill removed and disposed of in an upland area?	X		
6.	Was the top 12-inches of backfill made with clean native stream substrate?		X	
7.	Was the pre-construction survey data provided and utilized during restoration in attempt to re-establish pre-construction contours?		X	
8.	Were any field modifications to the stream implemented by project or regulatory personnel to address potential drainage or bank restoration limitations?			X
9.	Were impervious trench breakers/plugs properly installed within 25-feet of top-of-bank to prevent subsurface erosion to or from the resource area?		X	
10.	Was permanent seed and stabilization material (straw or matting) applied to riparian areas and stream banks prior to re-establishing flow to the impact area of the channel?		X	
11.	Was the time of disturbance minimized by conducting resource work continuously to completion?		X	
12.	Have civil surveys been scheduled to verify as-built conditions meet pre-construction conditions in accordance with the project Mitigation Framework and federal/state permit requirements?		X	
13.	Are bareroot saplings required and/or scheduled to be planted for the dormant season (10/1 – 4/30)?	X		
14.	Did any unauthorized discharges to unpermitted resources occur during the crossing? If so, explain the corrective actions implemented in the Comments section and include additional photos.			X

Item #	Biological Conditions	Pre-Con	Post-Con
15.	Predominant Substrate Type (select one): <i>Bedrock, Boulder (>10"), Cobble (2-10"), Gravel (0.1-2"), Sand (<0.1"), Mud/Silt/Clay</i>	Cobble (2-10")	Cobble (2-10")
16.	Channel Conditions: Rating: 1-Optimal (80-100% stable banks), 2-Suboptimal (60-80% stable banks), 3-Marginal (40-60% stable banks), 4-Poor (20-40% stable banks), 5-Severe (0-20% stable banks, highly eroded or unvegetated banks)	1 - Optimal	1 - Optimal
17.	Riparian Buffer Zone within ROW and ≤50 ft. from Stream Top-of-Bank: Rating: 1-Optimal (60-100% heavy vegetative cover), 2-Suboptimal (30-60% mixed vegetated coverage), 3-Marginal (<30% vegetative coverage), 4-Poor (Mowed/maintained area or farmland, impervious area, sparsely vegetated coverage, etc.)	2 - Suboptimal	2 - Suboptimal
18.	Instream Habitat Conditions: Examples: Varied substrate sizes, varied combination of water velocities/depths, presence of woody/leafy debris, stable substrate with low amount of mobile particles, low embeddedness, shade protection, undercut banks, root mats, submerged aquatic vegetation. Rating: 1-Optimal (Habitat conditions present in >50% of resource), 2-Suboptimal (Habitat conditions in 30-50% of resource), 3-Marginal (Habitat conditions in 10-30% of resource), 4-Poor (Habitat conditions in 0-10% of resource)	3 - Marginal	3 - Marginal
19.	Channel Alterations: Examples: Straightened channel, non-MVP stream crossings, non-native riprap/rock along banks, concrete/gabions/concrete block, manmade embankments, constrictions w/in channel, livestock or agricultural impacts. Rating: 1-Negligible (unaltered/natural stream), 2-Minor (20-40% of resource disrupted by channel alterations), 3-Moderate (40-80% of resource disrupted), 4-Severe (>80% of resource disrupted)	1 - Negligible	1 - Negligible

**STREAM BIOLOGICAL CONDITIONS
ENVIRONMENTAL AUDITOR REPORT**

Version 2.3



Comments/Remarks

10/21/23- Precon meeting held, MVP El Adam Taylor, Precon assessment complete. Some large boulders are present in banks-C. Stanley

10/27/23- Dam and pump around installed. Energy dissipator installed. Dewatering structure constructed on site. Top soil properly segregated and stabilized. Stream substrate segregated in bags. -C. Stanley

10/28/23- ECDs installed on stream buffers. -C. Stanley

10/30/23- Drilled some shot holes but not all due to the explosive team being delayed. -C. Stanley

10/31/23- Completed drilling shot holes and blasted. Blasting was contained within LOD/impact area. -C. Stanley

11/1/23- Started trenching the blasted rock and installed a timber mat bridge on the road. -C. Stanley

11/2/23- Trenching and rock hammering. - C.Stanley

11/3/23- Trenching and rock hammering continues. Trench dewatering active and clean water pump around functioning properly - C. Stanley

11/4/23- Finished trenching and move the first pipe section into place and started welding. -C. Stanley

11/6/23- Finished the first and second weld. -C. Stanley

11/7/23- Finished third weld and made a cut in preparation for the last weld. -C. Stanley

11/8/23- Finished welding, X-rays and placing sandbags under pipe, ready to start padding. -C. Stanley

11/9/23- Finished sand blasting, finished coating and installed trench breakers. Clean water pump around remains functional. Started padding in the stream buffer. -C. Stanley

11/10/23- Rained out. -C. Stanley

11/11/23- Finished backfilling the stream buffers and will start contouring tomorrow. -C. Stanley

11/12/23- Final contouring and topsoil restoration complete. Seed and stabilization applied to buffer zones and stream channel. Dam and pump removed and flow restored. No biological impacts to the stream observed. -C. Stanley

In accordance with the Mountain Valley Pipeline Consent Decree, Case No. CL18006874-00, (Issued October 11, 2019) this independent report was completed to document the on-site monitoring of instream invertebrate and fisheries resources during all construction activity related to waterbody and wetland crossings, and document instream conditions and any impacts to the resources.

<i>This report was written by</i>	Cody Stanley <hr style="width: 80%; margin: 0 auto;"/> <i>Print Name</i>	 <hr style="width: 80%; margin: 0 auto;"/> <i>Signature</i>	11/16/2023 <hr style="width: 80%; margin: 0 auto;"/> <i>Date</i>
-----------------------------------	--	--	--

STREAM BIOLOGICAL CONDITIONS ENVIRONMENTAL AUDITOR REPORT

Version 2.3

Required Photos



Photo Description: Downstream view of permitted impact area during pre-construction assessment.



Photo Description: Conditions of the downstream area outside the ROW during pre-construction assessment.



Photo Description: Downstream view of permitted impact area during post-construction assessment.



Photo Description: Conditions of the downstream area outside the ROW during post-construction assessment.

STREAM BIOLOGICAL CONDITIONS ENVIRONMENTAL AUDITOR REPORT

Version 2.3

Optional Additional Photos

Checking street address ...

225°SW (T) • 37.335116°, -80.59724° ±6 m ▲ 649 m



Dewatering structure

S-A32

Oct 27 2023, 10:20:13 AM

1295-1093 State Rte 615, Pembroke, VA 24136, USA

297°W (T) • 37.335077°, -80.596696° ±4 m ▲ 625 m



Trench breaker

S-A32

Nov 09 2023, 1:36:57 PM

Photo Description: Dewatering structure

Photo Description: Trench breakers

South East Elevation

336°NW (T) • 37.334914°, -80.596899° ±10 m ▲ 618 m



Restoration

S-A32

Nov 12 2023, 10:33:31 AM

East Elevation

261°W (T) • 37.335098°, -80.596696° ±8 m ▲ 625 m



Sableization & ECDs

S-A32

Nov 12 2023, 2:38:01 PM

Photo Description: Final contouring, preconstruction contours stakeout.

Photo Description: Final stabilization