

# STREAM BIOLOGICAL CONDITIONS ENVIRONMENTAL AUDITOR REPORT

Version 2.3



<b>Stream ID:</b> S-MM13	<b>Crossing Start Date:</b> 10/18/2023	<b>Crossing Completion Date:</b> 10/23/2023
<b>Milepost:</b> 229	<b>Pre-Con Assessment Date:</b> 10/17/2023	<b>Post-Con Assessment Date:</b> 10/24/2023
<b>Station:</b> 12098+44	<b>Stream Classification:</b> Ephemeral (Perennial, Intermittent, Ephemeral)	<b>Bankfull Width (ft.):</b> 5
<b>County:</b> Montgomery	<b>303(d) Impairment Listing:</b> Not Impaired	<b>Riffle:Pool Complexes Present?</b> No

Item #	Resource Crossing Conditions	N/A	YES	NO
1.	Were all applicable resource specific crossing conditions satisfied? Time of Year Restrictions (TOYR)? <u>N/A</u> Fish Relocation? <u>N/A</u> Mussel Relocation? <u>N/A</u>	X		
2.	Is this resource designated a wild or stockable trout stream?			X
3.	Which crossing methods were utilized during the stream crossing? <i>(Select one or more)</i> Dam & Pump, Flume, Cofferdam, Conventional Bore, Horizontal Directional Drill (HDD) Bore?	Dam & Pump, Flume		
4.	Was the top 1-foot (12-inches) of streambed substrate segregated and stockpiled separate from trench spoils?		X	
5.	Was excess material not needed for backfill removed and disposed of in an upland area?		X	
6.	Was the top 12-inches of backfill made with clean native stream substrate?		X	
7.	Was the pre-construction survey data provided and utilized during restoration in attempt to re-establish pre-construction contours?		X	
8.	Were any field modifications to the stream implemented by project or regulatory personnel to address potential drainage or bank restoration limitations?			X
9.	Were impervious trench breakers/plugs properly installed within 25-feet of top-of-bank to prevent subsurface erosion to or from the resource area?		X	
10.	Was permanent seed and stabilization material (straw or matting) applied to riparian areas and stream banks prior to re-establishing flow to the impact area of the channel?		X	
11.	Was the time of disturbance minimized by conducting resource work continuously to completion?		X	
12.	Have civil surveys been scheduled to verify as-built conditions meet pre-construction conditions in accordance with the project Mitigation Framework and federal/state permit requirements?		X	
13.	Are bareroot saplings required and/or scheduled to be planted for the dormant season (10/1 – 4/30)?	X		
14.	Did any unauthorized discharges to unpermitted resources occur during the crossing? If so, explain the corrective actions implemented in the Comments section and include additional photos.			X

Item #	Biological Conditions	Pre-Con	Post-Con
15.	<b>Predominant Substrate Type (select one):</b> <i>Bedrock, Boulder (&gt;10"), Cobble (2-10"), Gravel (0.1-2"), Sand (&lt;0.1"), Mud/Silt/Clay</i>	Boulder (>10")	Boulder (>10")
16.	<b>Channel Conditions:</b> <b>Rating:</b> 1-Optimal (80-100% stable banks), 2-Sub-optimal (60-80% stable banks), 3-Marginal (40-60% stable banks), 4-Poor (20-40% stable banks), 5-Severe (0-20% stable banks, highly eroded or unvegetated banks)	2 - Suboptimal	2 - Suboptimal
17.	<b>Riparian Buffer Zone within ROW and ≤50 ft. from Stream Top-of-Bank:</b> <b>Rating:</b> 1-Optimal (60-100% heavy vegetative cover), 2-Sub-optimal (30-60% mixed vegetated coverage), 3-Marginal (<30% vegetative coverage), 4-Poor (Mowed/maintained area or farmland, impervious area, sparsely vegetated coverage, etc.)	2 - Suboptimal	2 - Suboptimal
18.	<b>Instream Habitat Conditions:</b> <b>Examples:</b> Varied substrate sizes, varied combination of water velocities/depths, presence of woody/leafy debris, stable substrate with low amount of mobile particles, low embeddedness, shade protection, undercut banks, root mats, submerged aquatic vegetation. <b>Rating:</b> 1-Optimal (Habitat conditions present in >50% of resource), 2-Suboptimal (Habitat conditions in 30-50% of resource), 3-Marginal (Habitat conditions in 10-30% of resource), 4-Poor (Habitat conditions in 0-10% of resource)	2 - Suboptimal	2 - Suboptimal
19.	<b>Channel Alterations:</b> <b>Examples:</b> Straightened channel, non-MVP stream crossings, non-native riprap/rock along banks, concrete/gabions/concrete block, manmade embankments, constrictions w/in channel, livestock or agricultural impacts. <b>Rating:</b> 1-Negligible (unaltered/natural stream), 2-Minor (20-40% of resource disrupted by channel alterations), 3-Moderate (40-80% of resource disrupted), 4-Severe (>80% of resource disrupted)	1 - Negligible	1 - Negligible

**STREAM BIOLOGICAL CONDITIONS  
ENVIRONMENTAL AUDITOR REPORT**

Version 2.3



**Comments/Remarks**

El on-site is Chris Seymour and Foreman is Brandon Manning.

10/17/23 – Pre-construction meeting and assessment complete. Anticipated start date is 10/18/23. -S. Manzo

10/18/23 - Flume installed to manage clean stream flow. Pumps with secondary containment and filter bags on standby. Started trenching through the 10” buffer and stream. Topsoil stockpiled on deck mats. Trench water dewatering structure on site. -T. Cullop

10/19/23 - Lowered centerline pipe and started welding. Conditions were mostly dry, no issues noted. -S. Manzo

10/20/23 - Rain day -S. Manzo

10/21/23 - Started installing trench breakers and partial backfill of stream crossing. -S. Manzo

10/22/23 - Lowered pipe on going-away-side with weld and X-rays. -S. Manzo

10/23/23 - Survey stakeout used to re-establish preconstruction contours. Riparian seed used in addition to E&S Rye seed. Restoration complete. Post-construction assessment will be done 10/24/23. -S. Manzo

10/24/23 - Post-construction assessment completed. No impacts to biological conditions - S. Manzo

In accordance with the Mountain Valley Pipeline Consent Decree, Case No. CL18006874-00, (Issued October 11, 2019) this independent report was completed to document the on-site monitoring of instream invertebrate and fisheries resources during all construction activity related to waterbody and wetland crossings, and document instream conditions and any impacts to the resources.

<i>This report was written by</i>	<b>Sergio Manzo Saavedra</b> <i>Print Name</i>	 <i>Signature</i>	<b>10/24/2023</b> <i>Date</i>
-----------------------------------	---	----------------------	----------------------------------

# STREAM BIOLOGICAL CONDITIONS ENVIRONMENTAL AUDITOR REPORT

Version 2.3

## Required Photos



**Photo Description:** Downstream view of permitted impact area during pre-construction assessment.



**Photo Description:** Conditions of the downstream area outside the ROW during pre-construction assessment.



**Photo Description:** Downstream view of permitted impact area during post-construction assessment.



**Photo Description:** Conditions of the downstream area outside the ROW during post-construction assessment.

