



Stream Biological Conditions EA Report


Project Name	H-600 Pipeline Spread D	AFE	124300132	Spread	H-600 Pipeline Spread D
Contractor	Precision	Report #	443		
Environmental Auditor	Kyle Gillow	Date/Time	12/19/2023 10:47 AM		
Stream ID	S-H99	Crossing Start Date	12/19/2023	Crossing Completion Date	12/21/2023
Milepost	115.99	Pre-Con Assessment Date	12/14/2023	Post-Con Assessment Date	12/21/2023
Station	6124+16	Bankfull Width (ft.)	4.0	Riffle:Pool Complexes Present?	No
State	WV	Stream Classification	Perennial		
County	Nicholas	303(d) Impairment Listing	No		

Resource Post-Crossing Conditions

1	Were all applicable resource specific crossing conditions satisfied?	N/A
	Time of Year Restrictions (TOYR)? <u> N/A </u> Mussel Relocation? <u> N/A </u>	
2	This question is not applicable in WV.	
3	Which crossing methods were utilized during the stream crossing? (If so select one or more) Dam & Pump <input checked="" type="checkbox"/> Flume <input checked="" type="checkbox"/> Cofferdam <input type="checkbox"/> Conventional Bore <input type="checkbox"/> Horizontal Directional Drill (HDD) Bore <input type="checkbox"/>	
4	Was the top 1-foot (12-inches) of streambed substrate segregated and stockpiled separate from trench spoils?	Yes
5	Was excess material not needed for backfill removed and disposed of in an upland area?	Yes
6	Was the top 12-inches of backfill made with clean native stream substrate?	Yes
7	Was the pre-construction survey data utilized during restoration in attempt to re-establish pre-construction contours?	Yes
8	Were any field modifications to the stream implemented by project or regulatory personnel to address potential drainage or bank restoration limitations?	No
9	Were impervious trench breakers/plugs properly installed within 25-feet of top-of-bank to prevent subsurface erosion to or from the resource area?	Yes
10	Was permanent seed and stabilization material (straw or matting) applied to riparian areas and stream banks prior to re-establishing flow to the impact area of the channel?	Yes
11	Was the time of disturbance minimized by conducting resource work continuously to completion?	Yes
12	Have civil surveys been scheduled to verify as-built conditions meet pre-construction conditions in accordance with the project Mitigation Framework and federal/state permit requirements?	Yes
13	Are bareroot saplings required and/or scheduled to be planted for the dormant season (10/1 - 4/30)?	N/A
14	Did any unauthorized discharges to unpermitted resources occur during the crossing? If so, explain the corrective actions implemented in the Comments section and include additional photos.	No

Biological Conditions

		Pre-Con	Post-Con
15	Predominant Substrate Type (select one): Bedrock, Boulder (>10"), Cobble (2-10"), Gravel (0.1-2"), Sand (<0.1"), Mud/Silt/Clay	Mud/Silt/Clay	Mud/Silt/Clay
16	Channel Conditions: Rating: 1-Optimal (80-100% stable banks), 2-Sub-optimal (60-80% stable banks), 3-Marginal (40-60% stable banks), 4-Poor (20-40% stable banks), 5-Severe (0-20% stable banks, highly eroded or unvegetated banks)	1	1
17	Riparian Buffer Zone within ROW and ≤50 ft. from Stream Top-of-Bank: Rating: 1-Optimal (60-100% heavy vegetative cover), 2-Sub-optimal (30-60% mixed vegetated coverage), 3-Marginal (<30% vegetative coverage), 4-Poor (Mowed/maintained area or farmland, impervious area, sparsely vegetated coverage, etc.)	1	4





AFE	124300132	Date/Time	12/19/2023 10:47 AM	Report #	443	
Biological Conditions Continued					Pre-Con	Post-Con
18	Instream Habitat Conditions: Examples: Varied substrate sizes, varied combination of water velocities & depths, presence of woody/leafy debris, stable substrate with low amount of mobile particles, low embeddedness, shade protection, undercut banks, root mats, Varied combination of water velocities, submerged aquatic vegetation Rating: 1-Optimal (Habitat conditions present in >50% of resource), 2-Suboptimal (Habitat conditions in 30-50% of resource), 3-Marginal (Habitat conditions in 10-30% of resource), 4-Poor (Habitat conditions in 0-10% of resource)			1	2	
19	Channel Alterations: Examples: Straightened channel, non-MVP stream crossings, non-native riprap/rock along banks, concrete/gabions/concrete block, manmade embankments, constrictions w/in channel, livestock or agricultural impacts Rating: 1-Negligible (unaltered/natural stream), 2-Minor (20-40% of resource disrupted by channel alterations), 3-Moderate (40-80% of resource disrupted), 4-Severe (>80% of resource disrupted)			1	2	
Additional Notes						
<p>12/19/23 – Prior to any ground disturbance, a dam and pump around conveyance system were installed using a 2" submersible pump due to the low flow volume. The top 12" of stream substrate was placed into super sacks and stockpiled in an upland area during construction. Once trenching was completed, the trench was lined with interval spaced sandbags for the pipe to rest on. After the pipe that extended from the coming in side (CIS) loose end to 50' past the stream channel on the going away side (GAS) was lowered in, it was observed that the CIS end section of pipe would need to be cut out and re-engineered to make the tie in weld.</p> <p>12/20/23 – After the CIS section of pipe was cut out, re-engineered, and lowered back into the ditch, welding operations began on the section closest to the stream on the CIS of the stream. Once the first weld was completed and in the process of making the tie in weld on the CIS loose end, trench breakers were installed on the CIS and GAS of the stream. Padding of the pipe and backfilling of the trench were completed to approximately 25' on either side of the stream channel by the end of the day.</p> <p>12/21/23 - The top 12" of soil for the 10' buffer zones, stream banks, and stream channel were restored and verified by survey to pre-construction specifications. The proper seed mix and curlex were applied to the disturbed areas along the stream banks with silt fence at the 10' buffer zones on the CIS and GAS of the stream. The pump around conveyance system was removed and the streams natural flow was re-established. The stream channel and banks were secured out to the 25' buffer area, and the 50' buffer zones will be completed after the Christmas break.</p>						
<p>In accordance with the Mountain Valley Pipeline Comprehensive Stream and Wetland Monitoring, Restoration and Mitigation Framework, this independent report was completed to document the on-site monitoring of instream invertebrate and fisheries resources during all construction activity related to waterbody and wetland crossings, and document instream conditions and any impacts to the resources.</p>						
Name		Signature		Company		
Kyle Gillow				SWCA		
				Date		
				12/21/2023		

AFE 124300132	Date/Time 12/19/2023 10:47 AM	Report # 443
----------------------	--------------------------------------	---------------------

Required Photos

			
GPS Location	See caption in photo.	GPS Location	See caption in photo.
Description	Downstream view of permitted impact area during pre-construction assessment.	Description	Downstream view of unimpacted area during pre-construction assessment.
			
GPS Location	See caption in photo.	GPS Location	See caption in photo.
Description	Downstream view of permitted impact area during post-construction assessment.	Description	Downstream view of unimpacted area during post-construction assessment.
			
GPS Location	See caption in photo.	GPS Location	See caption in photo.
Description	Crew removing the top 12" of stream substrate.	Description	Crew bagging the top 12" of stream substrate to be stored in the upland during construction.

Optional Photos

			
GPS Location	See caption in photo.	GPS Location	See caption in photo.
Description	Crew trenching through feature S-H99.	Description	Crew continuing to dig trench for the stream section.
			
GPS Location	See caption in photo.	GPS Location	See caption in photo.
Description	Lowering in stream section of pipe.	Description	Padding and backfilling feature.
			
GPS Location	See caption in photo.	GPS Location	See caption in photo.
Description	Crew returning the top 12" of stream substrate back through the feature.	Description	Environmental crew re-establishing the 10' buffer zones.