Mountain Valley Wetland Biological Conditions EA Report									t		
Project Name H-600 Pipeline			Spread F	Al	AFE 124300135		Spread	H-6	600 Pipeline Spread F		
Contractor Price Gregory					,		Report #	151			
Enviro	nmental	Auditor Eric Schicker	Date/Time 12/12/2023 7:2					21 AM			
Wetland ID W-MN18-PEM			Crossing Start Date 12/12/2023 Crossing Completion Date			Date 12/2	21/2023				
Milepost		188.80	Pre-Con Assessment Date 12/11/2023 Post-Co			Con Assessment Date 12/2			21/2023		
Station		9968+64	Cowardin Classification PEM Wetland Impact Area(acres)0.0				510				
	State WV										
County Monroe											
	Resource Post-Crossing Conditions										
1	Were equipment mats or other suitable methods utilized under heavy equipment to minimize soil compaction and disturbance in wetlands?							Yes			
2	Was t	Was the existing vegetation removed prior to initiating land disturbance within the resource?						Yes			
3	Was t	he top 1-foot (12-inc	hes) of wetland soil segreg	jate	d and stockpi	led se	parate from tre	enc	h spoils?	Yes	
4	Was e	excess material not r	needed for backfill removed	d ar	nd disposed of	f in an	upland area?			Yes	
5	Was t	Was the top 12-inches of backfill made with clean native wetland topsoil?						Yes			
6	Were standard decompaction practices (disking, plowing, cultivating, tilling, or incorporation of organic matter into the topsoil horizon) implemented prior to applying seed?							Yes			
7	Was wetland topsoil replaced and temporarily seeded?							Yes			
8	Was permanent seed applied to unsaturated wetlands?							Yes			
9	Was equipment/timber matting removed from the wetland area properly by vertically lifting, and not pulling through the impact area?						Yes				
10	Were impervious trench breakers/plugs properly installed within 25-feet of the resource to prevent subsurface erosion to or from the resource area?						Yes				
11	Was the pre-construction survey data utilized during restoration in attempt to maintain the original surface hydrology, and were contours re-established to pre-construction conditions to maintain overland flow patterns?						Yes				
12	Have civil surveys been scheduled to verify as-built conditions meet pre-construction conditions in accordance with the project Mitigation Framework and federal/state permit requirements?						Yes				
13	Was the time of disturbance minimized by conducting resource work continuously to completion?						Yes				
14	Does the post-construction square footage of wetland area appear to be restored to meet or exceed the pre-construction area square footage?						Yes				
15	Are bareroot saplings required and/or scheduled to be planted for the dormant season (10/1 – 4/30) in PFO classified wetlands?					N/A					
16	Did any unauthorized discharges to unpermitted resources occur during the crossing? If so, explain the corrective actions implemented in the Comments section and include additional photos.						No				
	Watla	nd Saturation: Az-	Biological Condition		r overall acil acti	ration			Pre-Con	Post-Con	
17		? (Select Yes or No)	surface waters, the water table, ar	iu/Ol	OVELAII SUII SALU	ı auUII			Yes	Yes	
18	Resource Alterations: Are the wetland soil conditions visibly disturbed? Examples: Livestock presence, haul roads, farm traffic, drain tiles, recent mowing/clear cutting, recent excavating/disking of soils, etc. Rating: 1-Negligible (undisturbed/natural resource), 2-Minor (20-40% of resource disturbed by alterations), 3-Moderate (40-80% of resource disturbed), 4-Poor (>80% of resource disturbed)						2				
19	Is vegetation present within the permitted impact area prior to disturbance? (Pre-Con)Are areas properly seeded and stabilized after restoration? (Post-Con) Rating:1-Optimal (60-100% heavy vegetative cover), 2-Sub-optimal (30-60% mixed vegetative coverage), 3-Marginal (<30% vegetative coverage), 4-Poor (Mowed/maintained area or farmland, impervious area, sparsely vegetative coverage, etc.)						1				

MVP-ENV-13 REV 2 Page 1 of 4

A== T	Is		L					
AFE 124300135	Date/Time 12/12/2023 7:21 AM	Report #	151					
Additional Notes								
Pre-Construction Notes Pre-Construction Meeting - 12/11/2023 17. Augured 12" test pit: saturated soil, approximately 2" of recharge and groundwater observed.								
12/12/2023 - Standing water pumped from a rectangular area approximately 10'x12" and approximately 10" lower than surrounding ground level in center of aquatic resource. Timber mats put in place for excavating. Removed top 12 inches of topsoil (Photo 1) and used Morooka to transport to separate upland containment area.								
12/13/2023 - Prepped for blasting through aquatic resource area. Started pumping water from aquatic resource area (standing water). Drilled for blasting.								
12/14/2023 - Drilled for blasting. Placed rubber mats for blasting. Blasted. Removed rubber mats. Timber mats put in place to allow for excavation. ECDs placed on outer edge of aquatic resource area. Began excavating subsoils.								
12/15/2023 - Excavated trench in aquatic resource (Photo 2), relayed and stockpiled. Water pumped from aquatic resource. Welded. Worked outside resource area including staging pipe in upland area adjacent to aquatic resource.								
12/16/2023 - Pumped water from aquatic resource area. Worked ongoing outside aquatic resource area.								
12/18/2023 - Pumped water from aquatic resource areas. Minor excavating. Placed trench box into trench adjacent to aquatic resource. Sandbags added to trench for padding. Lowered pipe into trench. Staged pipe and began welding (Photo 3).								
12/19/2023 - Restaged pipe through aquatic resource area for welding. Welding completed. Pumped from trench in aquatic resource area. Padded and backfilled subsoil in aquatic resource area (Photo 4). X-rayed. Continued to pad and backfill. Began constructing trench breaker.								
12/20/2023 - Continued to construct trench breaker (Photo 5). Backfilled subsoil in aquatic resource area. Removed trench box. Timber mat placed in aquatic resource area for backfilling. Continued to backfill. Restored topsoil in aquatic resource (Photo 6).								

Post Construction Notes

17. Saturated soils.

fencing.

19. Crossing has recently been restored. These areas will be monitored until 80% vegetative cover is achieved. Areas that do not have 80% vegetative cover within 30 days will be reseeded.
Timber mat bridge remains in place for travel lane.

12/21/2023 - Survey onsite. Survey evaluated elevations. Adjusted grade (Photo 7). Seeded (Photo 8). Applied jute. Installed P1


In accordance with the Mountain Valley Pipeline Comprehensive Stream and Wetland Monitoring, Restoration and Mitigation Framework, this independent report was completed to document the on-site monitoring of instream invertebrate and fisheries resources during all construction activity related to waterbody and wetland crossings, and document instream conditions and any impacts to the resources.

Name Signature		Company	Date	
Eric Schicker	En Shh	POTESTA	12/21/2023	

MVP-ENV-13 REV 2 Page 2 of 4



MVP-ENV-13 REV 2 Page 3 of 4



MVP-ENV-13 REV 2 Page 4 of 4