



625 Liberty Avenue, Suite 2000 | Pittsburgh, PA 15222
844-MVP-TALK | mail@mountainvalleypipeline.info
www.mountainvalleypipeline.info

December 20, 2018

Ms. Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street NE
Washington, DC 20426

Re: Mountain Valley Pipeline, LLC
Docket No. CP16-10-000
Weekly Status Report No. 59

Dear Ms. Bose:

On October 13, 2017, the Federal Energy Regulatory Commission issued an order granting a Certificate of Public Convenience and Necessity to Mountain Valley Pipeline, LLC (“Mountain Valley”) for the Mountain Valley Pipeline Project in the above-identified docket. On October 31, 2017, Mountain Valley submitted its Implementation Plan for the Project. In compliance with Environmental Condition Nos. 8 and 14, Mountain Valley submits its status report for the week ending December 14, 2018.

If you have any questions, please do not hesitate to contact me at (412) 553-5786 or meggerding@equitransmidstream.com. Thank you.

Respectfully submitted,
MOUNTAIN VALLEY PIPELINE, LLC
by and through its operator,
EQM Gathering OPCO, LLC

By: 
Matthew Eggerding
Senior Counsel

Attachments

cc: All Parties
Paul Friedman, OEP
Lavinia DiSanto, Cardno, Inc.
Doug Mooneyhan, Cardno, Inc.

FEDERAL AUTHORIZATIONS

Mountain Valley continues discussions with applicable agencies regarding permits.

CONSTRUCTION STATUS

Construction activities and progress are included in Appendix A.

WORK PLANNED FOR NEXT REPORTING PERIOD

Preparation of the ROW will continue on spread F. Stringing will continue on spreads F, H, and I. Welding will continue on spreads F, H, and I. Coating and wrapping will continue on spreads F, H and I. Trenching will continue on spreads F, G, H, and I. Backfilling and tying-in will continue on all spreads except A and E. Site construction will continue at the authorized compressor stations and interconnects. Road construction will continue in West Virginia and Virginia.

SCHEDULE CHANGES

There are no required schedule changes for waterbody crossings or work in other environmentally sensitive areas.

ENVIRONMENTAL ISSUES

The table in Appendix B summarizes problem area reports (PAR) and noncompliance reports (NCR) issued for the Project during the reporting period, as well as corrective actions taken to resolve each of the issues.

In the event Mountain Valley receives correspondence from other federal, state, or local permitting agencies concerning instances of noncompliance during the reporting period, Mountain Valley will include or reference such correspondence, as well as Mountain Valley's response thereto, in Appendix C.

LANDOWNER RESOLUTIONS

The table in Appendix D includes information regarding landowner concerns and how they were resolved.

VARIANCE CONDITIONS

In the event Mountain Valley is required to provide supplemental documentation as a condition to a variance request granted by the Federal Energy Regulatory Commission, Mountain Valley will include or reference such variances, as well as the required reporting, in Appendix E.

Activity Name	Activity Status	% Complete
---------------	-----------------	------------

Compressor Stations

Bradshaw

Bradshaw Civil - Tree Felling	Completed	100%
Bradshaw Civil - Road Construction	Completed	100%
Bradshaw Civil - Site Construction	Completed	100%
Bradshaw Civil - Post Site Construction/Reclamation	Completed	100%
Bradshaw Mechanical - Office Building Area	In Progress	63.69%
Bradshaw Mechanical - Discharge Filter Area	In Progress	85.14%
Bradshaw Mechanical - Auxiliary Equipment Area	In Progress	55.15%
Bradshaw Mechanical - Blowdown Silencer Area	In Progress	31.5%
Bradshaw Mechanical - Gas Cooler Area	In Progress	70.83%
Bradshaw Mechanical - Compressor Building Area	In Progress	74.23%
Bradshaw Mechanical - Suction Filter Area	In Progress	80.99%
Bradshaw Mechanical - Launcher/Receiver Area	In Progress	78.06%
Bradshaw Mechanical - Produced Fluids Area	Not Started	0%
Bradshaw Mechanical - Site Work Area	In Progress	18.69%
Bradshaw Mechanical - Commissioning	Not Started	0%
MVP-LY-002	Not Started	0%

Harris

Harris Civil - Tree Felling	Completed	100%
Harris Civil - Road Construction	Completed	100%
Harris Civil - Site Construction	Completed	100%
Harris Civil - Post Site Construction/Reclamation	Completed	100%
Harris Mechanical - Office Building Area	In Progress	58.28%
Harris Mechanical - Auxiliary Equipment Area	In Progress	70.59%
Harris Mechanical - Blowdown Silencer Area	In Progress	40%
Harris Mechanical - Gas Cooler Area	In Progress	53.65%
Harris Mechanical - Compressor Building Area	In Progress	85.3%
Harris Mechanical - Suction Filter Area	In Progress	57.05%
Harris Mechanical - Launcher/Receiver Area	In Progress	49.46%
Harris Mechanical - Produced Fluids Area	In Progress	2.97%
Harris Mechanical - Site Work Area	In Progress	25%
Harris Mechanical - Commissioning	Not Started	0%

Stallworth

Stallworth Civil - Tree Felling	Completed	100%
Stallworth Civil - Road Construction	In Progress	99.97%
Stallworth Civil - Site Construction	Completed	100%
Stallworth Civil - Post Site Construction/Reclamation	In Progress	99.89%
Stallworth Mechanical - Office Building Area	In Progress	18.97%
Stallworth Mechanical - Auxiliary Equipment Area	In Progress	49.18%
Stallworth Mechanical - Blowdown Silencer Area	In Progress	37.56%
Stallworth Mechanical - Gas Cooler Area	In Progress	28.7%
Stallworth Mechanical - Compressor Building Area	In Progress	43.12%
Stallworth Mechanical - Suction Filter Area	In Progress	28.32%
Stallworth Mechanical - Launcher/Receiver Area	In Progress	37.55%
Stallworth Mechanical - Produced Fluids Area	In Progress	20.4%
Stallworth Mechanical - Site Work Area	Not Started	0%
Stallworth Mechanical - Commissioning	Not Started	0%

Activity Name	Activity Status	% Complete
Interconnects		
Mobley		
Mobley Civil - Tree Felling	Completed	100%
Mobley Civil - Road Construction	Completed	100%
Mobley Civil - Site Construction	Completed	100%
Mobley Civil - Post Site Construction/Reclamation	Completed	100%
Mobley Mechanical - GC Building Area	In Progress	50.92%
Mobley Mechanical - CV Building Area	In Progress	87.58%
Mobley Mechanical - Meter Building Area	In Progress	95.43%
Mobley Mechanical - Filter Area	In Progress	84.28%
Mobley Mechanical - Launcher/Receiver Area	In Progress	19.18%
Mobley Mechanical - Site Work Area	Not Started	0%
Mobley Mechanical - Commissioning	Not Started	0%
Sherwood		
Sherwood Civil - Tree Felling	Not Started	0%
Sherwood Civil - Road Construction	Not Started	0%
Sherwood Civil - Site Construction	Not Started	0%
Sherwood Civil - Post Site Construction/Reclamation	Not Started	0%
Sherwood Mechanical - GC Building Area	Not Started	0%
Sherwood Mechanical - CV Building Area	Not Started	0%
Sherwood Mechanical - Meter Building Area	Not Started	0%
Sherwood Mechanical - Filter Area	Not Started	0%
Sherwood Mechanical - Launcher/Receiver Area	Not Started	0%
Sherwood Mechanical - Site Work Area	Not Started	0%
Sherwood Mechanical - Commissioning	Not Started	0%
WB		
WB Civil - Tree Felling	Completed	100%
WB Civil - Road Construction	In Progress	100%
WB Civil - Site Construction	Completed	100%
WB Civil - Post Site Construction/Reclamation	In Progress	99.04%
WB Mechanical - GC Building Area	Completed	100%
WB Mechanical - CV Building Area	In Progress	100%
WB Mechanical - Meter Building Area	Completed	100%
WB Mechanical - Filter Area	In Progress	99.33%
WB Mechanical - Launcher/Receiver Area	Completed	100%
WB Mechanical - Site Work Area	In Progress	12.5%
WB Mechanical - Commissioning	Not Started	0%
Transco		
Transco Civil - Tree Felling	Completed	100%
Transco Civil - Road Construction	Completed	100%
Transco Civil - Site Construction	Completed	100%
Transco Civil - Post Site Construction/Reclamation	Completed	100%
Transco Mechanical - GC Building Area	In Progress	88.88%
Transco Mechanical - CV Building Area	In Progress	79.78%
Transco Mechanical - Meter Building Area	In Progress	74.67%
Transco Mechanical - Filter Area	In Progress	77.86%
Transco Mechanical - Launcher/Receiver Area	In Progress	64.4%
Transco Mechanical - Site Work Area	Not Started	0%
Transco Mechanical - Commissioning	Not Started	0%

Activity Name	Activity Status	% Complete
---------------	-----------------	------------

Spreads (Pipeline)

Spread A

Spread A - Tree Felling	Completed	100%
Spread A - Clearing	In Progress	99.84%
Spread A - Prepare right-of-way	In Progress	84.94%
Spread A - Trenching	In Progress	76.86%
Spread A - Stringing	In Progress	76.86%
Spread A - Welding	In Progress	76.86%
Spread A - Coating & Wrapping	In Progress	76.86%
Spread A - Backfilling & Tying-in	In Progress	65.31%
Spread A - Internal Cleaning	Not Started	0%
Spread A - Final Restoration	Not Started	0%

Spread B

Spread B - Tree Felling	Completed	100%
Spread B - Clearing	In Progress	100%
Spread B - Prepare right-of-way	In Progress	77.79%
Spread B - Trenching	In Progress	66.65%
Spread B - Stringing	In Progress	66.65%
Spread B - Welding	In Progress	66.65%
Spread B - Coating & Wrapping	In Progress	66.74%
Spread B - Backfilling & Tying-in	In Progress	52.33%
Spread B - Internal Cleaning	Not Started	0%
Spread B - Final Restoration	In Progress	5.94%

Spread C

Spread C - Tree Felling	Completed	100%
Spread C - Clearing	In Progress	74.59%
Spread C - Prepare right-of-way	In Progress	55.5%
Spread C - Trenching	In Progress	42.64%
Spread C - Stringing	In Progress	47.41%
Spread C - Welding	In Progress	47.41%
Spread C - Coating & Wrapping	In Progress	47.41%
Spread C - Backfilling & Tying-in	In Progress	44.42%
Spread C - Internal Cleaning	Not Started	0%
Spread C - Final Restoration	Not Started	0%

Spread D

Spread D - Tree Felling	In Progress	99.9%
Spread D - Clearing	In Progress	99.8%
Spread D - Prepare right-of-way	In Progress	77.4%
Spread D - Trenching	In Progress	61.24%
Spread D - Stringing	In Progress	66.25%
Spread D - Welding	In Progress	66.25%
Spread D - Coating & Wrapping	In Progress	66.25%
Spread D - Backfilling & Tying-in	In Progress	57.75%
Spread D - Internal Cleaning	Not Started	0%
Spread D - Final Restoration	In Progress	11.55%

Spread E

Spread E - Tree Felling	Completed	100%
Spread E - Clearing	Completed	100%
Spread E - Prepare right-of-way	In Progress	63.37%
Spread E - Trenching	In Progress	34.47%

Appendix A Construction Status

Activity Name	Activity Status	% Complete
Spread E - Stringing	In Progress	34.18%
Spread E - Welding	In Progress	34.18%
Spread E - Coating & Wrapping	In Progress	34.18%
Spread E - Backfilling & Tying-in	In Progress	34.18%
Spread E - Internal Cleaning	Not Started	0%
Spread E - Final Restoration	In Progress	2.64%
Spread F		
Spread F - Tree Felling	Completed	100%
Spread F - Clearing	In Progress	89.33%
Spread F - Prepare right-of-way	In Progress	65.51%
Spread F - Trenching	In Progress	52.13%
Spread F - Stringing	In Progress	56.85%
Spread F - Welding	In Progress	56.85%
Spread F - Coating & Wrapping	In Progress	56.05%
Spread F - Backfilling & Tying-in	In Progress	40.33%
Spread F - Internal Cleaning	Not Started	0%
Spread F - Final Restoration	In Progress	11.59%
Spread G		
Spread G - Tree Felling	Completed	100%
Spread G - Clearing	In Progress	63.77%
Spread G - Prepare right-of-way	In Progress	43.82%
Spread G - Trenching	In Progress	17.35%
Spread G - Stringing	In Progress	33.86%
Spread G - Welding	In Progress	21.67%
Spread G - Coating & Wrapping	In Progress	20.03%
Spread G - Backfilling & Tying-in	In Progress	16.93%
Spread G - Internal Cleaning	Not Started	0%
Spread G - Final Restoration	In Progress	5.89%
Spread H		
Spread H - Tree Felling	In Progress	99.7%
Spread H - Clearing	In Progress	58.08%
Spread H - Prepare right-of-way	In Progress	52.58%
Spread H - Trenching	In Progress	38.71%
Spread H - Stringing	In Progress	44.15%
Spread H - Welding	In Progress	38.94%
Spread H - Coating & Wrapping	In Progress	38.7%
Spread H - Backfilling & Tying-in	In Progress	32.3%
Spread H - Internal Cleaning	Not Started	0%
Spread H - Final Restoration	In Progress	8.16%
Spread I		
Spread I - Tree Felling	In Progress	99.9%
Spread I - Clearing	Completed	100%
Spread I - Prepare right-of-way	Completed	100%
Spread I - Trenching	In Progress	94.13%
Spread I - Stringing	Completed	100%
Spread I - Welding	In Progress	93.81%
Spread I - Coating & Wrapping	In Progress	89.4%
Spread I - Backfilling & Tying-in	In Progress	72.52%
Spread I - Internal Cleaning	Not Started	0%
Spread I - Final Restoration	In Progress	0.13%



Appendix A Construction Status

Docket No. CP16-10-000
Weekly Report No. 59
Report Period: 12/08/18 - 12/14/18

Activity Name	Activity Status	% Complete
---------------	-----------------	------------

Contractor Yards

West Virginia Locations

MVP-LY-013	Completed	100%
MVP-LY-003	Completed	100%
MVP-LY-031	Completed	100%
MVP-LY-057	Completed	100%
MVP-LY-068	Completed	100%
MVP-LY-059	Completed	100%
MVP-LY-038	Completed	100%
MVP-LY-069	Completed	100%
MVP-LY-027	Completed	100%
MVP-CY-002A	Completed	100%
MVP-CY-002	Completed	100%
MVP-LY-030	Completed	100%
MVP-LY-025	Completed	100%
MVP-LY-022	Completed	100%
MVP-LY-005	Completed	100%
MVP-LY-004	Completed	100%
MVP-LY-021	Completed	100%
MVP-LY-001A	Completed	100%
MVP-LY-017	Completed	100%
MVP-LY-001	Completed	100%
MVP-RD-001B	Completed	100%
MVP-LY-051	In Progress	95%
MVP-LY-050	In Progress	55%
MVP-LY-070	In Progress	50%
MVP-LY-058	In Progress	10%
MVP-LY-052	Not Started	0%
MVP-LY-065	Not Started	0%
MVP-LY-037	Not Started	0%
MVP-LY-016	Not Started	0%
MVP-AP-002	Not Started	0%
MVP-SA-001	Not Started	0%
MVP-LOG-001	Not Started	0%
MVP-AP-001	Not Started	0%
MVP-RD-001A	Not Started	0%
MVP-LY-024	Not Started	0%

Virginia Locations

MVP-LY-046	Completed	100%
MVP-LY-048	Completed	100%
MVP-LY-1019	Completed	100%
MVP-LY-028	Completed	100%
MVP-LY-026	Completed	100%
MVP-LY-034	Completed	100%
MVP-LY-033	Completed	100%
MVP-LY-032	Completed	100%
MVP-PY-006	In Progress	99%
MVP-LY-029	Not Started	0%
MVP-LY-035	Not Started	0%

APPENDIX B
ENVIRONMENTAL COMPLIANCE

The following table summarizes problem area reports (PAR) and noncompliance reports (NCR) issued for the Project during the reporting period, as well as corrective actions taken to resolve the issue (including the cost and effectiveness of the corrective actions).

Compliance	Spread	Location	Description and Date	Correction and Date
PAR	A	201+00	6/22/2018 - Slip began on row and overwhelmed and removed diversion berm. Material left the LOD.	Pending – Material will be retrieved off the LOD after a variance is obtained.
PAR	A	117+00	9/26/2018 - Return sediment from slipped area.	Pending approval of a variance request.
PAR	A	325+00	10/5/2018 - Slip area off ROW at 325+00.	Pending approval of a variance request.
NCR	A	Olive Branch Baptist Church	12/6/2018 - Construction activities outside of LOD. Stone was being placed at Olive Branch Baptist Church parking lot with a skid steer.	Pending approval of a variance request.

Compliance	Spread	Location	Description and Date	Correction and Date
NCR	B	Various	10/11/2018 - Restoration efforts outside allowable window for backfilled trench.	Spread B will have all winter stabilization complete by 12/20/2018. Restoration efforts will resume in the spring.
PAR	E	Yard 30	9/24/2018 - This is a low flood area. The P-1 is being knocked down in the same area every time. Need to repair gate so that it can be locked to prevent any trespassing.	Pending – Pending contractor third party. P-1 reinforced however it continues to be put back up. The area is currently frozen with 12 inches of snow.
PAR	E	7235+60	10/3/2018 - A large culvert needs to be installed in W-M23 and matted over. ST 7223+50 holding water, water bar needs to be moved to allow this water to drain into the existing sump.	Pending NWP permits.
PAR	E	6789+40	10/3/2018 - Stream/wetland sinking over where pipe was installed.	Pending NWP permits.
PAR	E	6812+98	10/10/2018 - Seeded 4 weeks ago and seed never took. Area in wetland is subsiding.	Pending NWP permits.
PAR	E	6782+94	10/17/2018 – Stream S-N8A has a drain hole in the stream sucking water underground.	Pending NWP permits.

Compliance	Spread	Location	Description and Date	Correction and Date
NCR	F	MVP-LY-31	7/17/2018 - Pavement was added but was not mentioned in the variance. Need to write an after the fact variance for the pavement.	Pending approval of a variance request.
NCR	F	MVP-MO-225	12/14/2018 - Crew was off LOD.	12/15/2018 – Crew racked out ruts, seeded and mulched the area.
NCR	G	11407+61 to 11409+00	6/21/2018 - Livestock fence installed off ROW.	Pending – Fence will be moved to LOD following approval of Level 2 variance request.
PAR	G	10955+74	8/9/2018 - No RCE in place at road crossing.	Pending – Will be installed once stop work order is lifted and work in this area resumes.
PAR	H	12959+00	9/17/2018 - Six inches of rain from Hurricane Florence caused stream S-Q20 to swell out of its banks and wash road base material and compost filter sock into wetland W-IJ10.	Pending – Waiting on landowner approval to retrieve ECD's and remove road base/rocks from stream and wetland outside of the ROW. ECD's and access road within the ROW were repaired on 9/18/18. Landowners attorney has not responded to request for off ROW repairs as of 12/7/18.

Compliance	Spread	Location	Description and Date	Correction and Date
PAR	H	12990+00	10/11/2018 - Stream S-Q20 swelled out of its banks and swept additional road base material beyond the right of way limits and shifted ECD's. (Hurricane Michael 8.0 inches of rainfall)	Pending – Access road bridge ECD's have been repaired and road has been dressed for travel on 10/12/2018. Waiting on landowner approval to collect the road base material beyond the workspace. Landowner's attorney has not responded to request for off ROW repairs as of 12/7/18.
PAR	H	12430+00	10/12/2018 - Cut timber and erosion control devices were swept off of the ROW by Roanoke River flood waters.	Pending – Level 1 Variance received. Landowner stipulation that field be dry to retrieve timber. Work pending as of 12/6/18.
PAR	H	12958+00	10/14/2018 - Excessive flood waters from Hurricane Michael washed road base material and gravel out into ag field and stream S-Z17 on access road (MVP-RO-287). Some gravel existed in this area before the installation of the air bridge.	Pending – As of 10/19/18 the landowner has not granted permission for gravel retrieval. ECD's were repaired and air bridge rock approaches were re-established on 10/14/18. Perimeter control was upgraded to SSF. Landowner's attorney has not responded to request for off ROW repairs as of 12/7/18.
PAR	H	13090+00	10/14/2018 - Excessive storm waters from Hurricane Michael filled up the sump, and sediment topped a slope breaker end treatment. Sediment was deposited 100ft beyond the ROW limits.	Pending – As of 10/19/18 the landowner has not granted permission for the retrieval of sediment. Sump was cleaned, slope breaker end treatment was cleaned and repaired on 10/14/18. Landowner's attorney has not responded to request for off ROW repairs as of 12/7/18.

Compliance	Spread	Location	Description and Date	Correction and Date
PAR	H	12233+00	12/11/18 - Motor grader plowed snow on Reese Mountain Road (MVP-276.03). Road base material was pushed outside of the LOD approximately 6 ft. and compost filter sock was damaged.	12/11/2018 to 12/16/2018 – Contractor retrieved road base material and installed new compost filter sock.
NCR	I	15480+19 to 15647+13	12/12/2018 - Contractor worked in muddy conditions allowing traffic to exit ROW without proper cleaning. Roads became very muddy and sweepers could not keep up.	12/12/2018 – Contractor added sweepers and water trucks to prevent further muddying of roads which did work.
PAR	JNF	11584+02	6/25/2018 - Runoff undermined silt fence along the LOD and allowed sediment to migrate off ROW at 11584+02.	Pending – The silt fence was backfilled, but sediment cannot be retrieved until variance request from the Forest Service is received.
PAR	JNF	11620+62	9/18/2018 - End treatment failed allowing small amount of sediment to migrate beyond LOD.	Pending – ECD's were repaired on 9/18/2018. Pending variance approval to retrieve sediment off LOD.
PAR	JNF	11649+00	09/24/2018 - End treatment failed allowing sediment to migrate beyond approved LOD.	Pending – ECD's were repaired on 9/26/18. Variance from USFS to retrieve sediment requested.

Compliance	Spread	Location	Description and Date	Correction and Date
Note: PAR – Problem Area Report; NCR – Noncompliance Report.				

APPENDIX C
AGENCY CORRESPONDENCE AND RESPONSES

None.

APPENDIX D
LANDOWNER CONCERNS

The following table includes information regarding landowner concerns and how they were resolved.

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
VA-MO-057	Spread H	227.3	6/1/2018	Pending	<p>Issue: Rocks slid off the ROW 100' to 150' down the slope. Resolution: EI, Land and FERC are working on a plan to either retrieve the rock or compensate the L/O.</p> <ul style="list-style-type: none"> • 6/8/2018- No further update. • 6/15/2018- Agent met with the L/O and could not travel to the affected area due to construction clearing/grading nearby. Agent will return in a couple days to review. • 6/22/2018- Met to discuss with foreman from Precision. • 6/29/2018- No update from Precision. • 7/6/2018- Land agent is waiting on photos of documentation of the cleanup efforts to present to the L/O. • 7/13/2018- Agent received pictures of the cleanup efforts on the L/O property and sent them to the L/O to review. • 7/20/2018 – No update from land agent. • 7/27/2018 – No update from land agent. • 8/3/2018 – No update from land agent. • 8/10/2018- Documents are being generated for sediment area and ATV/footpath access road. • 8/11/2018- Total compensation amount was decided, and new exhibits are being generated. • 8/24/2018- Documents need to be signed by the L/O. • 8/31/2018- Pending update.

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
VA-MO-057	Spread H	227.3	6/1/2018	Pending	<ul style="list-style-type: none"> • 9/7/2018- Pending update. • 9/11/2018- Waiting on documents to be generated. • 9/18/2018- Exhibit was created for the sediment/rock off the ROW that was disturbed. • 9/28/2018- Agent is to have new exhibit signed. • 10/1/2018- Pending update. • 10/12/2018- The L/O's attorney is still in the process of reviewing documents. • 10/19/2018- Pending update. • 10/23/2018- MVP is negotiating the terms of the agreement with the L/O and LO's attorney regarding gravel and costs. • 11/2/2018- No new update from the attorney. • 11/7/2018- Documents have been created and given to the L/O's attorney for review. • 11/23/2018- Negotiating with the L/O regarding the issues and the temporary access road. • 11/30/2018- Pending response from L/O's attorney. • 12/7/2018- Pending waiting on response from L/O's attorney. • 12/9/2018- L/O has requested additional compensation

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
VA-FR-017.48	Spread H	258	9/25/2018	Pending	<p>Issue: Crews have been using the L/O's driveway as an access road. They gouged out banks and rutted the road. This has happened several times and the L/O wants it fixed.</p> <p>Resolution: No access signs have been posted along the driveway. Meeting is scheduled to review the damage.</p> <ul style="list-style-type: none"> • 10/7/2018- Agent met with L/O to view the damaged driveway and take pictures. Construction stated they would work on a remedy to repair the driveway. • 10/10/2018- Variance needs to be created, but L/O is getting impatient with nothing being done to his driveway. • 10/16/2018- Lead EI stated that construction could not fix the L/O's driveway and to just pay them. No access signs were placed at the entrance of the road. • 10/25/2018- L/O called the agent to state that nothing has been done to repair the driveway and he will be presenting pictures to his attorney on 11/2/2018. • 10/31/2018- Agent called the L/O to discuss the damaged driveway being repaired with MVP paying for material to fix the driveway. The L/O will prepare a price amount to send to the agent. • 11/7/2018- The road has not yet been repaired by the PPL. They are claiming they can't get off the ROW or LOD to do the repairs. • 11/12/2018- L/O is satisfied with MVP paying to deliver materials and the L/O fix the driveway himself. • 11/23/2018- Confirming if issue is resolved. • 11/30/2018- Construction has suggested that the L/O get a bid to fix the road. • 12/14/2018- L/O has received an estimate for repairing the road.

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
VA-PI-029.01	Spread I	289.9	9/25/2018	12/14/2018	<p>Issue: Bridge on the property washed out and had lodged in a stream bank. Part of the creek bed has washed out and temporary fencing is in need of repair.</p> <p>Resolution: Agent requested verbal permission for MVP crew to retrieve the bridge as it is off the LOD. Agent has advised construction of the issues.</p> <ul style="list-style-type: none"> • 10/6/2018- L/O had to move fence and cattle to adjacent neighbor in order to get a place on the stream to water his cattle because the stream bank and watering place for cattle is washed out. • 10/18/2018- L/O will not sign sediment retrieval documents until the issue is addressed. Agent visited the property and a RR car bridge has been put in. The L/O's cattle is still watering on the neighbor's property due to the watering bank still being gone. • 10/23/2018- MVP has retrieved the timber mat bridge that floated off the ROW. MVP is still reviewing the potential damages to the stream bank. Agent documented pictures of the damages. • 11/7/2018- Environmental is reviewing the damage and the creek issues. The L/O's cattle are watering on the neighboring property due to the damage that has been caused. • 11/13/2018- Agent visited the LOD and adjacent lands of the L/O to check on the progress from the PPL bridge mat/flooding issue. There has not been any progress. • 11/17/2018- Pending NWP approval. • 11/30/2018- The issue now is the watering of the cattle. Waiting on NWP reissuance to address scour issue. • 12/14/2018- The creek will be restored during final restoration.

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
WV-SU-5334	Spread F	158.9	9/27/2018	Pending	<p>Issue: Pellets used to stabilize the ROW for the winter and rainfall were distributed off the LOD.</p> <p>Resolution: Agent tried to follow up with the landowner, but now the landowner is being represented by an attorney</p> <ul style="list-style-type: none"> • 10/12/2018- Attorney stated that the pellets have been dropped again and the landowner requests that MVP cease and desist any further application of the pellets on their property, streams that flow through their property, or any water source which feeds their aquifer. • 10/18/2018- This tract is to be handled through legal and agents are to have no further contact with the L/O. • 10/23/2018- Meeting set for 10/25/18 with MVP, landowner and landowners attorney. • 10/31/2018- Attorney for the L/O has emailed a list of items that were allegedly crushed by tree felling. MVP representative suggested that the items be valued and compensation paid to the L/O. • 11/9/2018- No update as this is being handled by legal. • 11/12/2018- L/O's attorney communicated to MVP a request of compensation for damages due to felled trees from MVP's construction activities. MVP will review claim and respond accordingly. • 11/15/2018- Damage compensation and documents mailed to attorney for L/O to sign. • 12/14/2018- Pending update from legal department.

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
VA-PI-105	Spread I	301.9	10/12/2018	Pending	<p>Issue: Survey team laid out the access road in the wrong area. Agent explained to the L/O that the surveyor will change the layout. The L/O will view the two new layouts for approval to move this process to negotiation.</p> <p>Resolution: There is a proposed road that is not on the kmz at this time. Survey was laying that out and L/O was not agreeing to where the new road was to be located. Agent had survey lay out the road as agreed on by L/O.</p> <ul style="list-style-type: none"> • 10/25/2018- L/O is allowing a surveyor to stake out the base of the pending access road path. Agent will follow up about the proposed layout. • 10/27/2018- The L/O is agreeable to the location of the access road. Final survey can take place for the exhibit that will be included in the offer to him for the use of the land for the access road. • 11/7/2018- New exhibits have been created for the new road. This issue will be resolved when the documents are signed. • 11/23/2018- The agent still needs to get a temporary access road agreement signed. • 11/26/2018- Waiting on survey data and information to be uploaded for review in order to create documents. • 12/5/2018- L/O is concerned about fencing moved and taken down. Agent is to follow up. • 12/10/2018- Agent has given survey permission.

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
WV-BR-014.04	Spread C	71.6	6/26/2018	12/13/2018	<p>Issue: This is a reopened complaint. Boulders rolled into yard while kids were playing. Silt fence with steel reinforcement was installed.</p> <p>Resolution: L/O requested new land agent to handle issues. They want paid in damages due to concern of safety on the property.</p> <ul style="list-style-type: none"> • 10/18/2018- A second row of super silt fence was installed. L/O signed an off the LOD sediment removal form. • 10/21/2018- L/O rejected damage offer. • 11/1/2018- The agent responded to the landowner stating the same offer, but landowner declined again. • 11/9/2018- The landowner has been in contact with FERC but has not responded to MVP settlement offer. • 11/21/2018- The L/O has not responded to the damage settlement offer. • 11/28/2018- L/O accepted damage offer and was mailed documents. • 12/7/2018- A check for damages has been requested and should be delivered next week. • 12/13/2018- Check was delivered. Issue resolved.
VA-FR-156	Spread I	275	11/6/2018	12/14/2018	<p>Issue: The L/O's gate is being left open in which the horses get out. The L/O has moved the horses to another pasture away from the pipeline but there is not enough hay in the pasture.</p> <p>Resolution: The land agent would reiterate to construction about closing the gate but the L/O is still unhappy as this has happened several times. The L/O wants compensated for the cost of hay and to install temporary fencing where the horses must now be kept.</p> <ul style="list-style-type: none"> • 11/14/2018- Waiting on documents for the damage settlement. • 11/30/2018- Settlement papers signed and awaiting check from MVP. • 12/1/2018- The check is still in process and the agent hopes to have it delivered this week or next. • 12/14/2018- The L/O has been compensated. Issue resolved.

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
WV-SU-034	Spread F	169.1	11/7/2018	Pending	<p>Issue: L/O is stating that he is being blocked off on his property. He said when fence was erected, a gap was not left for him to get on both sides of his property.</p> <p>Resolution: Land agent is to talk to the chiefs about making this gap and will get back to the L/O.</p> <ul style="list-style-type: none"> • 11/23/2018- Pending on update. • 11/30/2018- Agent met with the L/O and got the GPS coordinates for the gap in the temporary fencing. This information was sent along to the chiefs. • 12/6/2018- Agent met with the L/O and construction to address the gap. Construction plans to install two fence gaps. • 12/12/2018- Gap has been created at L/O's request but the agent has advised the L/O that trenching will block this gap in the future.
WV-HA-088	Spread A	23.3	11/7/2018	Pending	<p>Issue: After recent blasting on the pipeline ROW, the L/O's son has noticed a problem with the water supply to his house.</p> <p>Resolution: The water source was tested prior to construction. An email was sent to the person in charge of water testing asking for this to be investigated.</p> <ul style="list-style-type: none"> • 11/12/2018- Agent informed L/O that the water testing company will be in contact to make arrangements to test the water well. • 11/21/2018- Environmental is in the process of setting a time to visit the property. • 11/30/2018- Land agent received an email from environmental that they will be contacting the L/O to schedule a time to visit the property. • 12/7/2018- Pending environmental update. • 12/12/2018- Water source was tested. Waiting on results.

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
WV-WE-5831	Spread A	4.8	11/13/2018	Pending	<p>Issue: L/O called the agent requesting his water source be tested. There has been a noticeable bad taste of water coming out of their faucets.</p> <p>Resolution: Environmental has been contacted so water testing can be done.</p> <ul style="list-style-type: none"> • 11/21/2018- Environmental is in the process of setting a time to visit the property. • 11/30/2018- Environmental emailed land agent stating they will be contacting the L/O to schedule a time to visit the property. • 12/7/2018- Pending environmental update. • 12/12/2018- Water source was tested. Waiting on results.
WV-DO-010	Spread A	34.1	11/13/2018	Pending	<p>Issue: Debris from the LOD has washed down onto the driveway and L/O believes this was a result of the pipeline ROW clearing.</p> <p>Resolution: Agent has notified construction.</p> <ul style="list-style-type: none"> • 11/23/2018- Waiting on response from construction. • 11/30/2018- Status of this complaint will be discussed at construction meeting Monday. • 12/7/2018- Construction is investigating. • 12/12/2018- Agent scheduling a meeting onsite to review.

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
WV-SU-036 C2	Spread F	169.7	11/13/2018	Pending	<p>Issue: Landowner said their collection box for trash has been run over. They are concerned about construction getting too close to their grandson's grave and the yard is flooding from water coming off the ROW. Timber is being laid down near their driveway.</p> <p>Resolution: Agent passed these issues along to construction. The L/O gave verbal permission for them to get off the ROW if need be. Trash collection box was replaced and culvert was cleaned out that caused the flooding.</p> <ul style="list-style-type: none"> • 11/17/2018- Land agent met with the L/O to discuss issues and the L/O signed a sediment removal form. Issues resolved. • 11/30/2018- Land agent met with the L/O about water getting into their yard. Environmental inspected and believes its coming from underground and resurfacing in their yard. Environmental suggested they take the ditch the L/O dug to divert the water and put a drain device in so the water does not go in the house. This recommendation is being passed along to the chiefs. • 12/6/2018- Land agent met with chiefs who are working on the best option to address the situation. • 12/12/2018- Environmental representative sent to evaluate the situation and report back to the chiefs.
WV-HA-4217	Spread A	15.4	11/19/2018	12/14/2018	<p>Issue: Construction used crusher run limestone on the parking area, but L/O asked for clean stone. The state road is muddy and is not draining and thinks the culvert is not large enough. Trucks are also parking in the church parking lot where they are not supposed to.</p> <p>Resolution: Construction was notified. Culvert needs to be checked and clean rock will need to be put down.</p> <ul style="list-style-type: none"> • 11/27/2018- Clean rock has been put down and the county road is being checked on. This will be discussed in the next construction meeting. • 12/7/2018- Construction is cleaning up the county road. • 12/14/2018- County road has been cleaned. This issue is resolved.

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
WV-MO-5204	Spread F	192	11/20/2018	Pending	<p>Issue: L/O wants gravel on their driveway because of rain water coming off the ROW and washing away the L/O's rock.</p> <p>Resolution: Agent took pictures and will email them to the chiefs and project manager.</p> <ul style="list-style-type: none"> • 11/26/2018- Being discussed with chiefs. L/O was asking about getting gravel for the driveway again. Agent is meeting L/O to discuss issues in person. • 12/12/2018- FERC variance for gravel on the driveway has been approved. Anticipate putting gravel down later this week.
VA-FR-017.06	Spread H	252.1	11/27/2018	12/14/2018	<p>Issue: The L/O complained of sediment in the pond and that it needs to be cleaned out.</p> <p>Resolution: Environmental is looking into this.</p> <ul style="list-style-type: none"> • 12/14/2018- Environmental could not find where sediment left the ROW and entered the pond. Issue considered resolved.
WV-SU-5669	Spread F	170	11/27/2018	Pending	<p>Issue: Agent met L/O on property about water that is just sitting in the yard and loss of gravel off their driveway. Environmental has looked at this and the water is all being directed away from the house and could not find anything coming off the ROW. L/O would like muddy areas to be cleaned up and more gravel to be put on the driveway.</p> <p>Resolution: Land agent has a meeting with the chiefs to discuss what can be done about finding where the water is coming from and how to resolve it.</p> <ul style="list-style-type: none"> • 12/6/2018- Land agent met with chiefs who are working on the best option to address the situation. • 12/12/2018- Environmental representative sent to evaluate the situation and report back to the chiefs.
WV-BR-038	Spread C	74.9	11/29/2018	12/12/2018	<p>Issue: Complaint about the condition of Gibson Road.</p> <p>Resolution: Agent has discussed this with construction who will put down more rock in the next 2-3 days.</p> <ul style="list-style-type: none"> • 12/7/2018- The road was repaired but logging trucks have damaged it again. Construction will be talking to the logging company about repairs. • 12/12/2018- Road has been repaired. Issue resolved.

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
WV-BR-046.09	Spread C	78.6	11/29/2018	12/12/2108	<p>Issue: L/O called and stated that the timber is buried and that we are using more than our 125' LOD.</p> <p>Resolution: Agent is reviewing and confirming if they are referring to an ATWS.</p> <ul style="list-style-type: none"> • 12/7/2018- Land agent will continue to try to reach the L/O to discuss. • 12/12/2018- The area they thought they were using outside the LOD is in an ATWS that is paid for along with the timber. Issue resolved.
WV-HA-061	Spread A	19.4	11/27/2018	Pending	<p>Issue: L/O said there has been damage to trees outside of the LOD.</p> <p>Resolution: Land agent met with L/O's to discuss the damage. Tree appraiser came out to assess the damage and gave an appraisal.</p> <ul style="list-style-type: none"> • 12/4/2018- Land agent met with L/O again to discuss appraisal amount. L/O stated 4 large rocks had rolled off the ROW and three slips had occurred. • 12/11/2018- Agent reviewed the property and there were no discernible slips that could be observed. There were some areas in the silt fence where runoff was addressed such as silt socks and grading ditches, but no erosion or rocks off the ROW. Agents went to the house to discuss with the L/O, but no one was home. Agent will follow up.
VA-FR-076.01	Spread I	262.4	12/1/2018	Pending	<p>Issue: L/O has several issues. Someone has trespassed and put caution tape and cones outside the LOD, timber mats have floated off the LOD and damaged a quarter mile of fencing, and timber has been stolen from the property.</p> <p>Resolution: Agent and construction are meeting with the L/O on 12/6/18.</p> <ul style="list-style-type: none"> • 12/14/2018- L/O cancelled the meeting and needed to reschedule.
WV-HA-007	Spread A	10.2	12/4/2018	Pending	<p>Issue: L/O is concerned about mud and the condition of a culvert at the driveway.</p> <p>Resolution: PPL Land agent has visited the property and will update in the Monday meeting.</p> <ul style="list-style-type: none"> • 12/12/2018- Environmental has been asked to request a variance to add rock to the driveway.

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
VA-PI-009	Spread I	285.5	12/8/2018	Pending	<p>Issue: L/O is upset about the timeframe of the project and that this will interfere with grazing cattle next year. The L/O wants another year's hay payment, or they will involve a lawyer. Cows have also gotten onto the ROW through part of the fence.</p> <p>Resolution: Agent is going to have the fence looked at and repaired. Agent will relay their request for payment to management.</p>
WV-SU-052	Spread F	172.3	12/10/2018	Pending	<p>Issue: L/O stated that piles of dirt on the ROW have blocked off a make shift road they created to get to their hunting cabin that crosses the ROW. L/O thinks that when they signed, the agent promised that this road would be kept open. There is no documentation that state this.</p> <p>Resolution: Project managers and chiefs addressing situation.</p>
WV-WB-6204	N/A	N/A	12/13/2018	Pending	<p>Issue: Helicopter flying over caused damages. One horse and one mule were injured, two gates and fencing were torn down by the animals during the flyover.</p> <p>Resolution: Agent met with the L/O who signed a release form and was provided payment for damages.</p>

APPENDIX E
VARIANCE CONDITIONS

None.