Mountain Valley PIPELINE US Visual Site Inspection Report										
Project Name H-600 Pipeline Spread G		AFE 124300137		Spread	H-600 Pipeline Spread G		oread G			
Contractor Precision			•			Report #	4132			
Inspector Tim Bowen						Date/Time	7/6/2018 12:05 PM			
Permit #	Permit # TBD			Inspection Type VA SWPP			Station Beg	gin 11618+91		
State	VA			Inspection Area	Full		Station End 11668+15			
County	Мо	ntgomery		Ground Dusty Temperature (ure (ºF)	80.00		
Municipality	N/A	١		Weather	Cloudy		Rain Gauge (in)			0.05
GPS Location	37.	306451376	2373, -80.5259	9789007467		Rain Ad	ain Accumulation Time (days)			1.00
1. Are the appr	1. Are the approved (stamped) E&S Plan a				and PCSM Plan present on site?					
2. Are there activities occurring outside of the limits of disturbance shown on the plan drawings? (If yes, notify the MVP Environmental Permitting Coordinator and explain in comments.)										No
 Is Construction sequence outlined in the construction notes of the E&S plan set or PCSM plan set being followed? (If No, notify MVP Environmental Permitting Coordinator and explain in comments.) E&S BMPs (List BMPs and note if installed and maintained as per the plan. If corrective action is needed, 								Yes		
is required.)	LISU	. DIMPS and	i note ii insta	neu anu mamtameu	as per u	e pian. Ii t	Lorrective acti	011 15	needed,	а рісціге
E&S BMPs			Compliance Level		Correc	ective Action			Corrective Time Frame	
Compost Filter Sock			Communication							
Silt Fence (Filter Fabric Fence)			Communication							
Sump Pit			Communication							
									+	
5. Site Conditi	ons	.								
Is an unauthorized discharge (such as sediment, gravel, oil, HDD fluid, etc.) occurring to waters, wetlands, or beyond defined limits of disturbance resulting from earth disturbance activity or ineffective BMP? If yes, take a photo and immediately contact MVP Environmental Permitting Coordinator.										
Have inactive disturbed areas (stockpiles, final grade) been stabilized per state requirements?									N/A	
Are slopes 3:1 a	ınd	greater sta	abilized with a	ppropriate BMPs as	per E&S	plans?				N/A
Has a new slip/slide been observed? (If yes, complete Slide Report Form)									No	

MVP-34 REV 0 Page 1 of 3

AFE 124300137	Date/Time 7/6/201	8 12:05 PM	Report #	4132								
6. PCSM BMPs (List BMPs and note if installed and maintained as per the plan. If corrective action is needed, a												
picture is required.)	Compliance			Corrective								
PCSM BMPs	Compliance Level	Corrective Ac	tion	Time Frame								
7. Identify all remedial measures that have been taken since the previous inspection was conducted.												
,												
Comments (Reference above questions as appropriate.)												
SWPPP for Montgomery county. The contractor is installing perimeter controls now that the brush piles have been removed. Controls are not complete but should be completed within 48 hours. There was a discussion about end treatments and perimeter controls with both environmental foreman. No significant rainfall event has occurred since the last Stormwater report was completed. No compliance issues were observed today.												
Note: It is a condition of National Pollutant D	ischarge Elimination 9	System and Erosion and	I Codimont no	ermite that a								

MVP-34 REV 0 Page 2 of 3

maintenance program be conducted to provide for the operation and maintenance of all BMPs to be inspected on a weekly basis and after each stormwater event. Please list in the space provided comments to note if repairs or replacement are needed or have been made for BMPs as a result of the inspection. Failure to conduct the required inspection may result in permit suspension or the imposition of civil penalties. If supplemental monitoring is required

as part of a permit condition this form may be used to meet those monitoring requirements.

AFE 124300137 Date/Time 7/6/2018 12:05 PM **Report #** 4132 **Pictures** GPS Location 37.4528387120646, -81.0618676076183 **GPS Location** 37.4524357030517, -81.0624640715132 Brush Mountain - Water bar and sump where end treatment is incomplete. See photo for correct coordinates and details. Brush Mountain - Crew installing perimeter controls. See photo for correct coordinates Description Description and details. Insert image here **GPS Location GPS Location** 37.4521504987744, -81.06241290751 Brush Mountain - CFS added to end treatment. See photo for correct coordinates and details. Description Description Insert image here Insert image here **GPS Location GPS Location** Description Description

MVP-34 REV 0 Page 3 of 3