



Visual Site Inspection Report

Project Name	H-600 Pipeline Spread G		AFE	124300137	Spread	H-600 Pipeline Spread G	
Contractor	Precision				Report #	2796	
Inspector	Timothy Watson				Date/Time	6/8/2018 8:30 AM	
Permit #	TBD	Inspection Type	VA SWPP		Station Begin	10466+00	
State	VA	Inspection Area	Full		Station End	11136+00	
County	Giles	Ground	Dry		Temperature (°F)	81.00	
Municipality	N/A	Weather	Sunny		Rain Gauge (in)	0.00	
GPS Location	37.3115248047163, -80.5165679846709				Rain Accumulation Time (days)	1.00	
1. Are the approved (stamped) E&S Plan and PCSM Plan present on site?							Yes
2. Are there activities occurring outside of the limits of disturbance shown on the plan drawings? (If yes, notify the MVP Environmental Permitting Coordinator and explain in comments.)							No
3. Is Construction sequence outlined in the construction notes of the E&S plan set or PCSM plan set being followed? (If No, notify MVP Environmental Permitting Coordinator and explain in comments.)							Yes
4. E&S BMPs (List BMPs and note if installed and maintained as per the plan. If corrective action is needed, a picture is required.)							
E&S BMPs		Compliance Level		Corrective Action		Corrective Time Frame	
Rock Construction Entrance		Acceptable		None		See Comments	
Compost Filter Sock		Acceptable		None		See Comments	
Silt Fence (Reinforced Filter Fabric Fence)		Acceptable		Added to RCE		See Comments	
Culvert		Acceptable		Added 6-8-18		See Comments	
Compost Filter Sock		Acceptable		None		See Comments	
5. Site Conditions							
Is an unauthorized discharge (such as sediment, gravel, oil, HDD fluid, etc.) occurring to waters, wetlands, or beyond defined limits of disturbance resulting from earth disturbance activity or ineffective BMP? If yes, take a photo and immediately contact MVP Environmental Permitting Coordinator.							No
Have inactive disturbed areas (stockpiles, final grade) been stabilized per state requirements?							Yes
Are slopes 3:1 and greater stabilized with appropriate BMPs as per E&S plans?							Yes
Has a new slip/slide been observed? (If yes, complete Slide Report Form)							No

AFE	124300137	Date/Time	6/8/2018 8:30 AM	Report #	2796
6. PCSM BMPs (List BMPs and note if installed and maintained as per the plan. If corrective action is needed, a picture is required.)					
PCSM BMPs		Compliance Level	Corrective Action	Corrective Time Frame	
7. Identify all remedial measures that have been taken since the previous inspection was conducted. Flume culvert installed on Kow Camp Rd. # 2, Station 10792+00 Mp 205.9 on 6-8-18 see comments					
Comments (Reference above questions as appropriate.) Big Stoney Creek Rd. Checked RCE on both sides and (super silt fence added 10, to reach edge of RCE 10575+50) RCE off Road station 10575+50 to 10580+00 Mp 201.8 to Mp 201.9 completed Access Rd 240 checked RCE on both sides acceptable. mp 200.7 station 10578+00 Checked access 238 From Big Stoney Creek to Row ATWS 399a Mp 200.5 no issues completed acceptable, station 10511+00. Checked Access rd 237 off Gravelly Hill Rd. Crew installing gravel on access and installing 18" filter sock per plan and p1 silt fence along Road at ATWS Mp 199.6 station 10466+00 Checked RCE off north side and south side of Norcross Rd station 10507+00 and 10508+00 MP200.5 and Mat bridge with geotech installed under mats to station 10503+00 before RR crossing. Along sw side of Row 18" filter sock installed per ES plan. Checked Winding Way ATWS 1370 and Access Rd 251.01 Mp 212.3 all BMPs acceptable. Checked Mountain Lake Rd access rd. 249.01, station 11076+00, Mp 211.1, and 249.0 station 11068+00 Mp 211 all BMPs acceptable no work in area since last report on RCE Checked behind crew on Kow Camp Rd, installed new flume pipe, RCE acceptable. Station 10792+00 Mp 205.9					
Note: It is a condition of National Pollutant Discharge Elimination System and Erosion and Sediment permits that a maintenance program be conducted to provide for the operation and maintenance of all BMPs to be inspected on a weekly basis and after each stormwater event. Please list in the space provided comments to note if repairs or replacement are needed or have been made for BMPs as a result of the inspection. Failure to conduct the required inspection may result in permit suspension or the imposition of civil penalties. If supplemental monitoring is required as part of a permit condition this form may be used to meet those monitoring requirements.					

AFE	124300137	Date/Time	6/8/2018 8:30 AM	Report #	2796
Pictures					
					
GPS Location	37.347482589585, -80.6553298449641	GPS Location	37.3474822164234, -80.6553342049713		
Description	Big Stoney Creek Rd. North side station 10575+50 RCE added super silt fence 10, to RCE	Description	Big Stoney Creek Rd south side station 10580+00 Temporary RCE		
					
GPS Location	37.3474822164234, -80.6553342049713	GPS Location	37.3474822164234, -80.6553342049713		
Description	Top soil mulched 10580+00 off Big Stoney Creek Rd.	Description	Access rd 238 from Big Stoney to ATWS 399a completed Mp 200.5		
					
GPS Location	37.3114648741086, -80.5166003388171	GPS Location	37.3827977280161, -80.6675557483549		
Description	Use photo GPS Kow Camp Road flume pipe added, now acceptable RCE	Description	Top Soil mulched ATWS 399a off Norcross rd Mp200.5		