



Visual Site Inspection Report

Project Name	H-600 Pipeline Spread H	AFE	124300138	Spread	H-600 Pipeline Spread H
Contractor	Precision			Report #	4350
Inspector	Joe Scott			Date/Time	7/9/2018 2:36 PM
Permit #	TBD	Inspection Type	VA SWPP	Station Begin	13024+50
State	VA	Inspection Area	Partial	Station End	13117+50
County	Franklin	Ground	Dry	Temperature (°F)	80.00
Municipality	N/A	Weather	Sunny	Rain Gauge (in)	0.00
GPS Location	37.1257948642942, -80.1037911047042			Rain Accumulation Time (days)	1.00

1. Are the approved (stamped) E&S Plan and PCSM Plan present on site? Yes
2. Are there activities occurring outside of the limits of disturbance shown on the plan drawings? (If yes, notify the MVP Environmental Permitting Coordinator and explain in comments.) No
3. Is Construction sequence outlined in the construction notes of the E&S plan set or PCSM plan set being followed? (If No, notify MVP Environmental Permitting Coordinator and explain in comments.) Yes
4. **E&S BMPs** (List BMPs and note if installed and maintained as per the plan. If corrective action is needed, a picture is required.)

E&S BMPs	Compliance Level	Corrective Action	Corrective Time Frame
Erosion Control Blanket	Acceptable		
Housekeeping	Acceptable		
Rock Construction Entrance	Acceptable		
Silt Fence (Filter Fabric Fence)	Acceptable		
Silt Fence (Reinforced Filter Fabric Fence)	Acceptable		
Straw Bale Barrier	Acceptable		
Sump Pit	Acceptable		
Waterbar	Communication	Exceeding 5%	Addressed
Waterbar Outlet Protection	Communication	Not conveying water completely off RO	Addressed

5. Site Conditions	
Is an unauthorized discharge (such as sediment, gravel, oil, HDD fluid, etc.) occurring to waters, wetlands, or beyond defined limits of disturbance resulting from earth disturbance activity or ineffective BMP? If yes, take a photo and immediately contact MVP Environmental Permitting Coordinator.	No
Have inactive disturbed areas (stockpiles, final grade) been stabilized per state requirements?	Yes
Are slopes 3:1 and greater stabilized with appropriate BMPs as per E&S plans?	Yes
Has a new slip/slide been observed? (If yes, complete Slide Report Form)	No

AFE	124300138	Date/Time	7/9/2018 2:36 PM	Report #	4350
Pictures					
GPS Location	37.1233115578416, -80.1196885575355		GPS Location	37.1233115578416, -80.1196885575355	
Description	ECD does not direct water off the ROW needs berm installed to the silt fence		Description	Crew replaced silt fence on bridge of MVP-FR-290	
GPS Location	37.1234100452039, -80.119586633593		GPS Location	37.1234268509197, -80.1196301356704	
Description	In the middle of a 200' span without a water bar installed		Description	Other side of the 200' span without a water bar	
GPS Location	37.1234282339338, -80.1196541917325		GPS Location	37.1234097099277, -80.1195915789158	
Description	Approximately 10% slope of water bar that the crew addressed immediately		Description	Spoil piles have been seeded and mulched.	