



Wetland Biological Conditions EA Report

Project Name	H-600 Pipeline Spread A	AFE	124300129	Spread	H-600 Pipeline Spread A
Contractor	Precision	Report #	4		
Environmental Auditor	Samantha Felix			Date/Time	7/20/2023 2:29 PM
Wetland ID	W-A27 PFO	Crossing Start Date	7/7/2023	Crossing Completion Date	7/13/2023
Milepost	5.53	Pre-Con Assessment Date	7/6/2023	Post-Con Assessment Date	7/14/2023
Station	291+98	Cowardin Classification	PFO	Wetland Impact Area(acres)	0.0547
State	WV				
County	Wetzel				

Resource Post-Crossing Conditions

1	Were equipment mats or other suitable methods utilized under heavy equipment to minimize soil compaction and disturbance in wetlands?	Yes
2	Was the existing vegetation removed prior to initiating land disturbance within the resource?	Yes
3	Was the top 1-foot (12-inches) of wetland soil segregated and stockpiled separate from trench spoils?	Yes
4	Was excess material not needed for backfill removed and disposed of in an upland area?	Yes
5	Was the top 12-inches of backfill made with clean native wetland topsoil?	Yes
6	Were standard decompaction practices (disking, plowing, cultivating, tilling, or incorporation of organic matter into the topsoil horizon) implemented prior to applying seed?	Yes
7	Was wetland topsoil replaced and temporarily seeded?	Yes
8	Was permanent seed applied to unsaturated wetlands?	Yes
9	Was equipment/timber matting removed from the wetland area properly by vertically lifting, and not pulling through the impact area?	Yes
10	Were impervious trench breakers/plugs properly installed within 25-feet of the resource to prevent subsurface erosion to or from the resource area?	Yes
11	Was the pre-construction survey data utilized during restoration in attempt to maintain the original surface hydrology, and were contours re-established to pre-construction conditions to maintain overland flow patterns?	Yes
12	Have civil surveys been scheduled to verify as-built conditions meet pre-construction conditions in accordance with the project Mitigation Framework and federal/state permit requirements?	Yes
13	Was the time of disturbance minimized by conducting resource work continuously to completion?	Yes
14	Does the post-construction square footage of wetland area appear to be restored to meet or exceed the pre-construction area square footage?	Yes
15	Are bareroot saplings required and/or scheduled to be planted for the dormant season (10/1 – 4/30) in PFO classified wetlands?	No
16	Did any unauthorized discharges to unpermitted resources occur during the crossing? If so, explain the corrective actions implemented in the Comments section and include additional photos.	No

Biological Conditions

		Pre-Con		Post-Con
17	Wetland Saturation: Are surface waters, the water table, and/or overall soil saturation present? (Select Yes or No)	Yes		Yes
18	Resource Alterations: Are the wetland soil conditions visibly disturbed? Examples: Livestock presence, haul roads, farm traffic, drain tiles, recent mowing/clear cutting, recent excavating/disking of soils, etc. Rating: 1-Negligible (undisturbed/natural resource), 2-Minor (20-40% of resource disturbed by alterations), 3-Moderate (40-80% of resource disturbed), 4-Poor (>80% of resource disturbed)	1		4
19	Is vegetation present within the permitted impact area prior to disturbance? (Pre-Con) Are areas properly seeded and stabilized after restoration? (Post-Con) Rating: 1-Optimal (60-100% heavy vegetative cover), 2-Sub-optimal (30-60% mixed vegetative coverage), 3-Marginal (<30% vegetative coverage), 4-Poor (Mowed/maintained area or farmland, impervious area, sparsely vegetative coverage, etc.)	1		4

AFE 124300129	Date/Time 7/20/2023 2:29 PM	Report # 4
----------------------	------------------------------------	-------------------

Additional Notes


Pre-Construction

Heavily vegetated emergent wetland bordering the south side of stream S-A118. A timber matted access road unaffiliated with Mountain Valley Pipeline runs through W-A27 PFO going north to south. Wetland W-A27 PFO did not appear to have any large rocks or woody debris present. No standing water was observed. The timber mat temporary equipment crossing installed for the project runs along the north side of the wetland W-A27 PFO going east to west.

Post-Construction

Conditions 18 and 19 were given a rating of 4 due to the lack of vegetation in the disturbed permitted impact area following completion of the crossing and restoration efforts. The W-A27 PFO topsoils have been properly stabilized and the disturbed area has been seeded with the appropriate permanent seed mix in accordance with Appendix B: Restoration Work Plan of the Mountain Valley Pipeline Comprehensive Stream and Wetland Monitoring, Restoration and Mitigation Framework.

In accordance with the Mountain Valley Pipeline Comprehensive Stream and Wetland Monitoring, Restoration and Mitigation Framework, this independent report was completed to document the on-site monitoring of instream invertebrate and fisheries resources during all construction activity related to waterbody and wetland crossings, and document instream conditions and any impacts to the resources.

Name	Signature	Company	Date
Samantha Felix		ERM	7/20/2023

AFE 124300129	Date/Time 7/20/2023 2:29 PM	Report # 4
----------------------	------------------------------------	-------------------


Required Photos



GPS Location	39.502414, -80.523324	GPS Location	39.502333, -80.523209
Description	View of permitted resource impact area during pre-construction assessment.	Description	At edge of LOD, view of unimpacted resource area conditions during pre-construction assessment.



GPS Location	39.502463, -80.523563	GPS Location	39.502333, -80.523209
Description	View of permitted resource impact area during post-construction assessment.	Description	At edge of LOD, view of unimpacted resource area conditions during post-construction assessment.



GPS Location		GPS Location	
Description		Description	

Optional Photos			
------------------------	--	--	--

Insert image here		Insert image here	
-------------------	--	-------------------	--

GPS Location		GPS Location	
---------------------	--	---------------------	--

Description		Description	
--------------------	--	--------------------	--

Insert image here		Insert image here	
-------------------	--	-------------------	--

GPS Location		GPS Location	
---------------------	--	---------------------	--

Description		Description	
--------------------	--	--------------------	--

Insert image here		Insert image here	
-------------------	--	-------------------	--

GPS Location		GPS Location	
---------------------	--	---------------------	--

Description		Description	
--------------------	--	--------------------	--